

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Contract Location:

CONSTRUCTION OF A ROUNDABOUT ON US 301/US 25/SR :

Time Allowed: 372 Days

Elapsed Calender Days: 386 Days

Percent Time: 103.76

District: 5

Area: 01

Contractor:

UNDERGROUND EXCAVATING, INC.
P.O. BOX 16

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 12/18/2020

Date Notice to Proceed: 02/09/2021

PATTERSON

GA 31557-0016

Date Work Began: 03/17/2021

Phone: (912)647-2222

Date Time Stopped: 03/01/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/15/2022

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$2,453,903.91

Original Contract Amount \$2,343,356.07

Funds Available \$138,919.21

Percent Complete 94.56%

Counties:

Tattnall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009880	\$2,453,903.91	\$2,343,356.07	\$138,919.21	94.34%	\$42,715.69

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number: 0009880 VARIOUS LOCATIONS - INTER IMPROV

Federal State Project Number: 0009880

	Total to Date	Prev to Date	This Estimate
Participating	\$2,088,412.87	\$2,049,616.85	\$38,796.02
Non-Participating	\$232,045.83	\$227,735.16	\$4,310.67
Total Earnings	\$2,320,458.70	\$2,277,352.01	\$43,106.69
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,320,458.70	\$2,277,352.01	\$43,106.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,474.00)	(\$5,083.00)	(\$391.00)
Total:	\$2,314,984.70	\$2,272,269.01	

Total Payable: **\$42,715.69**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0009880

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 45000.000	.910 .090 1.000	\$4,050.00	\$45,000.00
0015	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 8000.000	.000 1.000 1.000	\$8,000.00	\$8,000.00
0020	163-0232	TEMPORARY GRASSING	AC	18.000 400.000	3.853 .990 4.843	\$396.00	\$1,937.20
0025	163-0240	MULCH	TN	171.000 100.000	10.730 9.970 20.700	\$997.00	\$2,070.00
0035	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		485.000 6.000	57.750 19.250 77.000	\$115.50	\$462.00
0045	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		3.000 1000.000	2.250 .750 3.000	\$750.00	\$3,000.00
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		2.000 300.000	1.750 .250 2.000	\$75.00	\$600.00
0095	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	5,565.000 3.000	3,979.500 1,326.500 5,306.000	\$3,979.50	\$15,918.00
0100	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	945.000 4.000	697.500 232.500 930.000	\$930.00	\$3,720.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0009880

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0135	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,615.000	2,296.050		
				100.000	.000		
					2,296.050	\$.00	\$229,605.00
0140	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,810.000	1,553.870		
		TL & H LIME		96.000	.000		
					1,553.870	\$.00	\$149,171.52
0150	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		3,651.000	3,303.340		
		L & H LIME		95.000	.000		
					3,303.340	\$.00	\$313,817.30
0165	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		720.000	619.240		
				135.000	.000		
					619.240	\$.00	\$83,597.40
0180	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	696.000	644.490		
				60.000	.000		
					644.490	\$.00	\$38,669.40
0185	441-0748	CONCRETE MEDIAN, 6 IN	SY	641.000	640.850		
				60.000	.000		
					640.850	\$.00	\$38,451.00
0200	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	237.000	238.000		
				20.000	.000		
					238.000	\$.00	\$4,760.00
0205	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,386.000	1,431.000		
				24.000	.000		
					1,431.000	\$.00	\$34,344.00
0230	500-3200	CLASS B CONCRETE	CY	20.750	19.880		
				800.000	.000		
					19.880	\$.00	\$15,904.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0009880

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0235	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	14.000	1.430		
				250.000	.000		
					1.430	\$.00	\$357.50
0390	668-2100	DROP INLET, GP 1	EA	2.000	2.000		
				3500.000	.000		
					2.000	\$.00	\$7,000.00
0400	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				3500.000	.000		
					2.000	\$.00	\$7,000.00
0415	681-4299	LIGHTING STD, 30 FT MH, 4 FT ARM	EA	16.000	12.000		
				2200.000	4.000		
					16.000	\$8,800.00	\$35,200.00
0455	700-6910	PERMANENT GRASSING	AC	9.000	.853		
				1800.000	5.430		
					6.283	\$9,774.00	\$11,309.40
0465	700-8000	FERTILIZER MIXED GRADE	TN	8.100	1.207		
				500.000	3.458		
					4.665	\$1,729.00	\$2,332.50
0470	700-8100	FERTILIZER NITROGEN CONTENT	LB	450.000	.000		
				6.000	450.000		
					450.000	\$2,700.00	\$2,700.00
0510	603-7000	PLASTIC FILTER FABRIC	SY	61.700	78.139		
				6.000	10.667		
					88.806	\$64.00	\$532.84

Rpt-ID: RCPEsprj

Georgia

Date: 03/31/2022

User: C0005539

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2002305-0

Estimate Number: 0013

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0009880

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0515	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	61.700	78.139		
				70.000	10.667		
					88.806	\$746.69	\$6,216.42
Category Amount:						\$43,106.69	\$1,061,675.48
Project Total Amount:						\$43,106.69	\$2,320,458.70