

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: prush

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

0.444 MI. CONSTRUCT A BRIDGE APPR. ON SR100 OVER TI

Time Allowed:

547 Days

Elapsed Calender Days:

628 Days

Percent Time:

114.81

District: 6

Area: 03

Contractor:

TIDWELL CONSTRUCTION COMPANY
P. O. DRAWER 1466

Date Let:

10/16/2020

Date Awarded:

10/16/2020

Date Contract Executed:

11/30/2020

Date Notice to Proceed:

02/11/2021

Date Work Began:

03/30/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/11/2022

DOUGLASVILLE

GA 30133-1466

Phone: (770)942-5121

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,606,964.48

Original Contract Amount \$3,497,384.40

Funds Available \$676,210.11

Percent Complete 82.13%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013936	\$3,606,964.48	\$3,497,384.40	\$676,210.11	81.25%	\$80,548.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: prush

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0013936 SR 100 - CNST OF A BRIDGE

Federal State Project Number: 0013936

	Total to Date	Prev to Date	This Estimate
Participating	\$2,369,940.29	\$2,295,804.49	\$74,135.80
Non-Participating	\$592,485.08	\$573,951.13	\$18,533.95
Total Earnings	\$2,962,425.37	\$2,869,755.62	\$92,669.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,962,425.37	\$2,869,755.62	\$92,669.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$31,671.00)	(\$19,550.00)	(\$12,121.00)
Total:	\$2,930,754.37	\$2,850,205.62	
Total Payable:			\$80,548.75

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: prush

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013936

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0025	433-1000	REINF CONC APPROACH SLAB	SY	284.000 175.000	281.100 .000 281.100	\$0.00	\$49,192.50
0040	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	43.000 500.000	43.000 .000 43.000	\$0.00	\$21,500.00
0045	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	20.000 545.000	20.000 .000 20.000	\$0.00	\$10,900.00
0050	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	15.000 600.000	15.000 .000 15.000	\$0.00	\$9,000.00
0055	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	38.000 725.000	38.000 .000 38.000	\$0.00	\$27,550.00
0120	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,907.000 98.000	662.230 .000 662.230	\$0.00	\$64,898.54
0125	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,636.000 94.750	1,124.920 .000 1,124.920	\$0.00	\$106,586.17
0135	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		51.000 103.000	341.720 .000 341.720	\$0.00	\$35,197.16
0215	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	4,500.000 4.700	3,433.125 142.500 3,575.625	\$669.75	\$16,805.44

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2022

User: prush

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013936

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 500.000	17.000 1.000 18.000	\$500.00	\$9,000.00
Category Amount:						\$1,169.75	\$350,629.81
Category Number: 0801 BRIDGE NO. 1 - OVER TURKEY CREEK							
0355	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 400000.000	1.000 .000 1.000	\$0.00	\$400,000.00
0360	500-2100	CONCRETE BARRIER	LF	431.000 80.000	431.000 .000 431.000	\$0.00	\$34,480.00
0365	500-3002	CLASS AA CONCRETE	CY	104.000 1830.000	104.010 .000 104.010	\$0.00	\$190,338.30
0366	500-3002	CLASS AA CONCRETE Class AA, Seal Concrete @60%	CY	.000 1098.000	15.650 .000 15.650	\$0.00	\$17,183.70
0370	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	444.000 295.000	443.750 .000 443.750	\$0.00	\$130,906.25
0375	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - 1	LF	644.000 330.000	643.750 .000 643.750	\$0.00	\$212,437.50
0430	540-1101	REMOVAL OF EXISTING BR, STA NO - 517+85	LS	1.000 175000.000	.500 .500 1.000	\$87,500.00	\$175,000.00
Category Amount:						\$87,500.00	\$1,160,345.75

Rpt-ID: RCPEsprj

Georgia

Date: 11/03/2022

User: prush

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2002310-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013936

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0470	500-3101	CLASS A CONCRETE	CY	36.000	9.000		
				180.000	.000		
					9.000	\$.00	\$1,620.00
9003	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	.000	.000		
				4000.000	1.000		
					1.000	\$4,000.00	\$4,000.00
		ADD MISSING PAY ITEM 641-5001 GUARDRAIL ANCHORAGE TP 1					
		ADDED BY SUPPLEMENTAL AGREEMENT.					
Category Amount:						\$4,000.00	\$5,620.00
Project Total Amount:						\$92,669.75	\$2,962,425.37