

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2022

User: c0004171

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002317-0

Estimate Number: 0006

Pay Period: 03/01/2022
to 03/31/2022

Contract Location:

I-75/SR 401 BEGINNING AT SR 49. (E)

Time Allowed: 314 Days

Elapsed Calender Days: 465 Days

Percent Time: 148.09

District: 3

Area: 04

Contractor:

LUMIN8 TRANSPORTATION TECHNOLOGIES, LLC
55 Millard Farmer Industrial Blvd

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 11/30/2020

Date Notice to Proceed: 12/22/2020

Date Work Began: 08/23/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/31/2021

Newnan GA 30263

Phone: (770)289-0464

Escrow Agent:

Surety Co: ARGONAUT INSURANCE COMPANY

Current Contract Amount \$722,478.50

Original Contract Amount \$722,478.50

Funds Available \$83,916.25

Percent Complete 91.54%

Counties:

Peach

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015668	\$722,478.50	\$722,478.50	\$83,916.25	88.38%	\$125,381.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2022

User: c0004171

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002317-0

Estimate Number: 0006

Pay Period: 03/01/2022
to 03/31/2022

Project Number: 0015668 I-75 - INTERCHG LIGHTING

Federal State Project Number: 0015668

	Total to Date	Prev to Date	This Estimate
Participating	\$529,090.60	\$425,040.80	\$104,049.80
Non-Participating	\$132,272.65	\$106,260.20	\$26,012.45
Total Earnings	\$661,363.25	\$531,301.00	\$130,062.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$661,363.25	\$531,301.00	\$130,062.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$13,892.00)	(\$13,892.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$8,909.00)	(\$4,228.00)	(\$4,681.00)
Total:	\$638,562.25	\$513,181.00	

Total Payable: **\$125,381.25**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2022

User: c0004171

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002317-0

Estimate Number: 0006

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0015668

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 45500.000	.623 .337 .960	\$15,333.50	\$43,680.00
		0015668					
0035	210-0100	GRADING COMPLETE -	LS	1.000 38800.000	.000 .500 .500	\$19,400.00	\$19,400.00
		0015668					
0045	500-3101	CLASS A CONCRETE	CY	110.000 750.000	108.000 9.309 117.309	\$6,981.75	\$87,981.75
0050	511-1000	BAR REINF STEEL	LB	11,200.000 1.500	8,316.000 1,848.000 10,164.000	\$2,772.00	\$15,246.00
0055	610-6610	REM LUMINARE	EA	4.000 190.000	.000 4.000 4.000	\$760.00	\$760.00
0060	610-6865	REM SERVICE POLE RISER	EA	2.000 750.000	.000 2.000 2.000	\$1,500.00	\$1,500.00
0110	683-1101	LIGHTING TOWER, STEEL, 100 FT MH, INCL LOV	EA	11.000 18350.000	10.000 1.000 11.000	\$18,350.00	\$201,850.00
0155	681-6600	LUMINAIRE, TP A, LED	EA	6.000 950.000	.000 5.000 5.000	\$4,750.00	\$4,750.00
0210	682-8100	LIGHTING TOWER POLE CABLE SYSTEM - COM	EA	11.000 6855.000	10.000 1.000 11.000	\$6,855.00	\$75,405.00

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2022

User: c0004171

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002317-0

Estimate Number: 0006

Pay Period: 03/01/2022
to 03/31/2022

Project Number 0015668

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215 683-6375	HIGH LEVEL LUMINAIRE, TP 3, LED		EA	52.000	6.000		
				1160.000	46.000		
					52.000	\$53,360.00	\$60,320.00
Category Amount:						\$130,062.25	\$510,892.75
Project Total Amount:						\$130,062.25	\$661,363.25