

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2021

User: c0004953

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0006

Pay Period: 08/01/2021
to 08/31/2021

Contract Location:

SR 198 OVER I-85/SR 403 IN FRANKLIN COUNTY. (E)

Time Allowed: 293 Days

Elapsed Calender Days: 202 Days

Percent Time: 68.94

District: 1

Area: 03

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/15/2021

Date Notice to Proceed: 02/11/2021

Date Work Began: 03/05/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2021

SCOTSDALE GA 30079

Phone:

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$2,523,774.02

Original Contract Amount \$2,510,258.50

Funds Available \$977,444.37

Percent Complete 61.27%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014074	\$2,523,774.02	\$2,510,258.50	\$977,444.37	61.27%	\$151,171.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2021

User: c0004953

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0006

Pay Period: 08/01/2021
to 08/31/2021

Project Number: 0014074 SR 198 - BRDG REPLT

Federal State Project Number: 0014074

	Total to Date	Prev to Date	This Estimate
Participating	\$1,237,063.72	\$1,116,126.92	\$120,936.80
Non-Participating	\$309,265.93	\$279,031.73	\$30,234.20
Total Earnings	\$1,546,329.65	\$1,395,158.65	\$151,171.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,546,329.65	\$1,395,158.65	\$151,171.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,546,329.65	\$1,395,158.65	

Total Payable: **\$151,171.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2021

User: c0004953

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0006

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0014074

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 68000.000	.553 .250 .803	\$17,000.00	\$54,604.00
		0014074					
0007	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		128.000 85.000	75.500 51.000 126.500	\$4,335.00	\$10,752.50
0108	441-0006	CONC SLOPE PAV, 6 IN	SY	755.000 74.000	370.550 .000 370.550	\$0.00	\$27,420.70
0160	163-0240	MULCH	TN	9.000 300.000	4.820 1.320 6.140	\$396.00	\$1,842.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 1000.000	4.000 1.000 5.000	\$1,000.00	\$5,000.00
Category Amount:						\$22,731.00	\$99,619.20
Category Number: 0801 BRIDGE NO 1 - OVER I-85/SR 403							
0305	441-0004	CONC SLOPE PAV, 4 IN	SY	506.000 65.000	598.340 .000 598.340	\$0.00	\$38,892.10
0315	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 408000.000	.175 .175 .350	\$71,400.00	\$142,800.00
		1					
0325	500-3002	CLASS AA CONCRETE	CY	128.000 962.000	128.500 .000 128.500	\$0.00	\$123,617.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2021

User: c0004953

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002338-0

Estimate Number: 0006

Pay Period: 08/01/2021
to 08/31/2021

Project Number 0014074

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801 BRIDGE NO 1 - OVER I-85/SR 403					
0330	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,386.000	1,386.600		
				344.000	.000		
					1,386.600	\$.00	\$476,990.40
		1					
0340	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.080		
				92000.000	.620		
					.700	\$57,040.00	\$64,400.00
		1					
Category Amount:						\$128,440.00	\$846,699.50
Project Total Amount:						\$151,171.00	\$1,546,329.65