

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: msnipes

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002339-0

Estimate Number: 0019

Pay Period: 02/26/2022
to 04/30/2022

Contract Location:

I-75/SR 401 BEGINNING SOUTH OF HAT CREEK BRIDGE AND
EXTENDING SOUTH OF SR 159

Time Allowed: 408 Days

Elapsed Calendar Days: 474 Days

Percent Time: 116.18

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 12/31/2020

Date Notice to Proceed: 01/12/2021

Date Work Began: 03/21/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2022

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$16,885,024.05

Original Contract Amount \$16,885,024.05

Funds Available \$4,179,220.28

Percent Complete 75.71%

Counties:

Turner

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005872	\$16,885,024.05	\$16,885,024.05	\$4,179,220.29	75.25%	\$240,544.58

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: msnipes

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002339-0

Estimate Number: 0019

Pay Period: 02/26/2022
to 04/30/2022

Project Number: M005872 I-75/SR 401 - REHAB-RESURF

Federal State Project Number: M005872

	Total to Date	Prev to Date	This Estimate
Participating	\$10,227,527.81	\$9,974,112.95	\$253,414.86
Non-Participating	\$2,556,881.95	\$2,493,528.23	\$63,353.72
Total Earnings	\$12,784,409.76	\$12,467,641.18	\$316,768.58
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,784,409.76	\$12,467,641.18	\$316,768.58
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$78,606.00)	(\$2,382.00)	(\$76,224.00)
Total:	\$12,705,803.76	\$12,465,259.18	
Total Payable:			\$240,544.58

Rpt-ID: RCPESPRJ

Georgia

Date: 05/05/2022

User: msnipes

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002339-0

Estimate Number: 0019

Pay Period: 02/26/2022

to 04/30/2022

Project Number M005872

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.968		
				2459200.000	.020		
					.988	\$49,184.00	\$2,429,689.60
		M005872					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		4,000.000	1,823.000		
				20.000	55.500		
					1,878.500	\$1,110.00	\$37,570.00
0015	400-3206	ASPH CONC 12.5 MM OGFC, GP 2 ONLY, INCL PC TN UM MATL & H LIME		29,055.000	.000		
				97.760	2,725.300		
					2,725.300	\$266,425.33	\$266,425.33
0020	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		50.000	32.110		
				155.000	.000		
					32.110	\$.00	\$4,977.05
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,660.000	2,265.800		
				82.090	.000		
					2,265.800	\$.00	\$185,999.52
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		36,840.000	33,668.160		
				73.340	.000		
					33,668.160	\$.00	\$2,469,222.85
0031	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	997.860		
				71.870	.000		
					997.860	\$.00	\$71,716.20
		98% Pay Reduction					
0035	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		60,280.000	50,939.220		
				97.430	.000		
					50,939.220	\$.00	\$4,963,008.20
0036	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000	2,059.100		
				92.560	.000		
					2,059.100	\$.00	\$190,590.30
		95% Pay Reduction					

Rpt-ID: RCPEsprj

Georgia

Date: 05/05/2022

User: msnipes

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002339-0

Estimate Number: 0019

Pay Period: 02/26/2022
to 04/30/2022

Project Number M005872

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0037	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 77.944	1,045.840 .000 1,045.840	\$0.00	\$81,516.95
		80% Pay Reduction					
0038	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 87.687	2,224.390 .000 2,224.390	\$0.00	\$195,050.09
		90% Pay Reduction					
0039	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 95.481	697.250 .000 697.250	\$0.00	\$66,574.13
		98% Pay					
0040	402-4514	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN MODIFIED BITUM MATL & H LIME		19,400.000 76.570	17,814.220 .000 17,814.220	\$0.00	\$1,364,034.83
0050	413-0750	TACK COAT	GL	114,570.000 0.010	42,236.000 4,925.000 47,161.000	\$49.25	\$471.61
Category Amount:						\$316,768.58	\$12,326,846.66
Project Total Amount:						\$316,768.58	\$12,784,409.76