

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: 01085121

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 09/30/2021

Contract Location:

ON SR 22 AT FULTON MILL RD (CR 740). (E)

Time Allowed:

601 Days

Elapsed Calender Days:

205 Days

Percent Time:

34.11

District: 3

Area: 04

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

12/18/2020

Date Awarded:

12/18/2020

Date Contract Executed:

02/22/2021

Date Notice to Proceed:

03/10/2021

Date Work Began:

04/12/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2022

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$3,034,287.91

Original Contract Amount \$2,969,274.84

Funds Available \$2,625,061.11

Percent Complete 13.49%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013332	\$3,034,287.90	\$2,969,274.83	\$2,625,061.10	13.49%	\$74,317.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: 01085121

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 09/30/2021

Project Number: 0013332 SR 22 - CST OF A ROUNDABOUT

Federal State Project Number: 0013332

	Total to Date	Prev to Date	This Estimate
Participating	\$409,226.80	\$334,908.83	\$74,317.97
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$409,226.80	\$334,908.83	\$74,317.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$409,226.80	\$334,908.83	\$74,317.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$409,226.80	\$334,908.83	

Total Payable: **\$74,317.97**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2021

User: 01085121

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 09/30/2021

Project Number 0013332

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.346		
				273575.000	.014		
					.360	\$3,830.05	\$98,487.00
		0013332					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.200		
				836170.000	.050		
					.250	\$41,808.50	\$209,042.50
		0013332					
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	7,183.000	383.620		
				32.000	477.560		
					861.180	\$15,281.92	\$27,557.76
Category Amount:						\$60,920.47	\$335,087.26
Category Number: 0200 DRAINAGE							
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,154.000	443.600		
				51.000	136.000		
					579.600	\$6,936.00	\$29,559.60
0200	668-1100	CATCH BASIN, GP 1	EA	3.000	1.000		
				2600.000	.000		
					1.000	\$.00	\$2,600.00
0205	668-2100	DROP INLET, GP 1	EA	11.000	1.000		
				2400.000	.000		
					1.000	\$.00	\$2,400.00
0215	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000	.500		
				2400.000	.500		
					1.000	\$1,200.00	\$2,400.00
Category Amount:						\$8,136.00	\$36,959.60
Category Number: 0300 TEMPORARY EROSION CONTROL							
0225	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		34.000	3.000		
				250.000	.250		
					3.250	\$62.50	\$812.50

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2021

User: 01085121

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2002346-0

Estimate Number: 0006

Pay Period: 09/01/2021
to 09/30/2021

Project Number 0013332

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300	TEMPORARY EROSION CONTROL				
0305	167-1500	WATER QUALITY INSPECTIONS	MO	14.000	4.000		
				200.000	1.000		
					5.000	\$200.00	\$1,000.00
0315	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	5.000	.000		
				400.000	1.000		
					1.000	\$400.00	\$400.00
9015	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS	EA	.000	.000		
				1533.000	3.000		
					3.000	\$4,599.00	\$4,599.00
		Construct and Remove Rock Filter Dam					
Category Amount:						\$5,261.50	\$6,811.50
Project Total Amount:						\$74,317.97	\$409,226.80