

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

I-16/SR 404 EAST AND WEST BOUND BEGINNING AT I-75/SR
WEST BOUND BEGINNING AT I-75/SR 401 AND EXTENDING

Time Allowed: 1200 Days

Elapsed Calender Days: 345 Days

Percent Time: 28.75

District: 3

Area: 04

Contractor:

WEBBER, LLC./UNITED INFRASTRUCTURE GROUP
1725 HUGHES LANDING BLVD
SUITE 1200

Date Let: 02/12/2021

Date Awarded: 03/05/2021

Date Contract Executed: 04/13/2021

Date Notice to Proceed: 06/21/2021

Date Work Began: 06/21/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/21/2024

THE WOODLANDS TX 77380

Phone: (281)907-8600

Escrow Agent:

Surety Co: THE CONTINENTAL INSURANCE COMPANY

Current Contract Amount \$230,000,383.59

Original Contract Amount \$228,945,834.92

Funds Available \$174,891,000.24

Percent Complete 21.10%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012701	\$85,718,733.82	\$85,134,955.33	\$60,300,949.74	29.65%	\$611,031.77
311005-	\$144,281,649.77	\$143,810,879.59	\$114,590,050.50	20.58%	\$1,751,831.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 0012701 I-16/SR 404 - INTERCHG IMPROV

Federal State Project Number: 0012701

	Total to Date	Prev to Date	This Estimate
Participating	\$18,987,974.63	\$18,499,149.20	\$488,825.43
Non-Participating	\$4,746,993.65	\$4,624,787.31	\$122,206.34
Total Earnings	\$23,734,968.28	\$23,123,936.51	\$611,031.77
Stockpiled Materials	\$1,682,815.80	\$1,682,815.80	\$0.00
Gross Earnings	\$25,417,784.08	\$24,806,752.31	\$611,031.77
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,417,784.08	\$24,806,752.31	

Total Payable: \$611,031.77

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 311005- I-16/I-75 - INTERCHG IMPROV

Federal State Project Number: 311005-

	Total to Date	Prev to Date	This Estimate
Participating	\$19,834,185.12	\$18,432,719.90	\$1,401,465.22
Non-Participating	\$4,958,546.35	\$4,608,180.04	\$350,366.31
Total Earnings	\$24,792,731.47	\$23,040,899.94	\$1,751,831.53
Stockpiled Materials	\$4,898,867.80	\$4,898,867.80	\$0.00
Gross Earnings	\$29,691,599.27	\$27,939,767.74	\$1,751,831.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$29,691,599.27	\$27,939,767.74	

Total Payable: \$1,751,831.53

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	550-1182	STORM DRAIN PIPE, 18 IN, H 15-20	LF	499.000 69.370	.000 85.000 85.000	\$5,896.45	\$5,896.45
0045	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	753.000 74.200	47.000 7.000 54.000	\$519.40	\$4,006.80
0175	615-1000	JACK OR BORE PIPE - STEEL, 66 IN DIA, 1 IN THK	LF	75.000 1935.740	.000 135.000 135.000	\$261,324.90	\$261,324.90
0190	163-0232	TEMPORARY GRASSING	AC	21.000 500.000	.000 1.210 1.210	\$605.00	\$605.00
Category Amount:						\$268,345.75	\$271,833.15
Category Number: 0801 BRIDGES							
0225	500-3002	CLASS AA CONCRETE	CY	3,853.000 733.240	1,876.611 160.020 2,036.631	\$117,333.06	\$1,493,339.31
Category Amount:						\$117,333.06	\$1,493,339.31
Category Number: 0100 ROADWAY							
0240	150-1000	TRAFFIC CONTROL - 0012701	LS	1.000 2000000.000	.527 .012 .539	\$144,000.00	\$6,468,000.00
Category Amount:						\$144,000.00	\$6,468,000.00
Category Number: 0801 BRIDGES							
0295	511-1000	BAR REINF STEEL	LB	763,393.000 0.900	385,284.158 26,605.993 411,890.151	\$23,945.39	\$370,701.14
Category Amount:						\$23,945.39	\$370,701.14

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0365	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,808.000 36.410	.000 967.000 967.000	\$35,208.47	\$35,208.47
0390	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 2406.000	.000 .500 .500	\$1,203.00	\$1,203.00
0405	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	12.000 965.070	.000 1.000 1.000	\$965.07	\$965.07
0440	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1250.000	11.000 1.000 12.000	\$1,250.00	\$15,000.00
0465	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		28,906.000 0.800	1,050.200 802.000 1,852.200	\$641.60	\$1,481.76
0500	700-8000	FERTILIZER MIXED GRADE	TN	26.000 600.000	.000 .175 .175	\$105.00	\$105.00
0505	163-0240	MULCH	TN	686.000 230.000	102.520 9.429 111.949	\$2,168.67	\$25,748.27
Category Amount:						\$41,541.81	\$79,711.57
Category Number: 0801 BRIDGES							
1290	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,360.000 264.300	761.450 .000 761.450	\$0.00	\$201,251.24

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 0012701

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
1375	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO · LF		6,567.000	1,513.470		
				264.300	.000		
					1,513.470	\$.00	\$400,010.12
		15					
1510	520-2220	PILING, PSC, 20 IN SQ	LF	1,760.000	576.330		
				154.470	.000		
					576.330	\$.00	\$89,025.70
Category Amount:						\$0.00	\$690,287.06
Category Number: 0100 ROADWAY							
1685	205-0001	UNCLASS EXCAV	CY	71,915.000	.000		
				9.040	638.889		
					638.889	\$5,775.56	\$5,775.56
1935	668-2100	DROP INLET, GP 1	EA	100.000	2.000		
				4036.080	2.500		
					4.500	\$10,090.20	\$18,162.36
1955	500-3002	CLASS AA CONCRETE	CY	321.000	297.000		
				946.050	.000		
					297.000	\$.00	\$280,976.85
Category Amount:						\$15,865.76	\$304,914.77
Project Total Amount:						\$611,031.77	\$23,734,968.28

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0015	550-1483	STORM DRAIN PIPE, 48 IN, H 20-25	LF	196.000	24.000		
				187.150	135.000		
					159.000	\$25,265.25	\$29,756.85
0035	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	1,254.000	269.000		
				74.200	47.000		
					316.000	\$3,487.40	\$23,447.20
0207	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	253.710		
		TL & H LIME		87.250	.000		
					253.710	\$0.00	\$22,136.20
		REVISED TEMPORARY PAVEMENT					
0212	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	210.360		
		L & H LIME		73.750	.000		
					210.360	\$0.00	\$15,514.05
		REVISED TEMPORARY PAVEMENT					
0290	150-1000	TRAFFIC CONTROL -	LS	1.000	.441		
				2000000.000	.003		
					.444	\$36,000.00	\$5,328,000.00
		311005					
0365	668-1100	CATCH BASIN, GP 1	EA	14.000	1.000		
				5841.110	.000		
					1.000	\$0.00	\$5,841.11
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,427.000	8,777.000		
				0.800	150.000		
					8,927.000	\$120.00	\$7,141.60
0480	163-0240	MULCH	TN	849.000	106.815		
				230.000	12.787		
					119.602	\$2,941.01	\$27,508.46
0510	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	11.000		
				1250.000	1.000		
					12.000	\$1,250.00	\$15,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0520	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	26,427.000 2.550	7,306.500 372.000 7,678.500	\$948.60	\$19,580.18
0525	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	11,840.000 11.250	.000 270.000 270.000	\$3,037.50	\$3,037.50
Category Amount:						\$73,049.76	\$5,496,963.15
Category Number: 0901 MSE WALLS							
0915	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 28	SF	2,560.000 55.700	2,554.000 .000 2,554.000	\$0.00	\$142,257.80
0920	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 28	SF	7,288.000 55.700	6,981.000 .000 6,981.000	\$0.00	\$388,841.70
0940	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 28	SF	400.000 55.700	400.000 .000 400.000	\$0.00	\$22,280.00
1180	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 54	SF	922.000 55.700	931.000 .000 931.000	\$0.00	\$51,856.70
1185	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 54	SF	4,127.000 55.700	4,130.000 .000 4,130.000	\$0.00	\$230,041.00
1190	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 54	SF	215.000 55.700	219.000 .000 219.000	\$0.00	\$12,198.30
Category Amount:						\$0.00	\$847,475.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: garay

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2100831-1

Estimate Number: 0012

Pay Period: 05/01/2022
to 05/31/2022

Project Number 311005-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1390	610-6605	REM LIGHTING STANDARD	EA	94.000 1003.570	47.000 3.000 50.000	\$3,010.71	\$50,178.50
Category Amount:						\$3,010.71	\$50,178.50
Category Number: 0801 BRIDGES							
1425	500-3002	CLASS AA CONCRETE	CY	7,138.000 733.240	1,056.082 319.565 1,375.647	\$234,317.84	\$1,008,679.41
1470	511-1000	BAR REINF STEEL	LB	,829,040.000 0.900	180,518.570 717,016.270 897,534.840	\$645,314.64	\$807,781.36
1625	500-3650	CLASS AA-1 CONCRETE	CY	2,565.000 646.230	44.148 508.273 552.421	\$328,461.26	\$356,991.02
1645	524-0010	DRILLED CAISSON - 84IN, BR 6	LF	1,340.000 2654.080	427.350 136.420 563.770	\$362,069.59	\$1,496,290.68
1880	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,590.000 87.650	714.850 1,204.880 1,919.730	\$105,607.73	\$168,264.33
Category Amount:						\$1,675,771.06	\$3,838,006.80
Category Number: 0100 ROADWAY							
2425	668-3300	SAN SEWER MANHOLE, TP 1	EA	14.000 12077.940	4.000 .000 4.000	\$0.00	\$48,311.76
Category Amount:						\$0.00	\$48,311.76
Project Total Amount:						\$1,751,831.53	\$24,792,731.47