

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2022

User: ahaygood

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100842-0

Estimate Number: 0005

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

INTERSECTION IMPRVEMNTS@ US27/SR1 BEGIN @SR151(

Time Allowed: 173 Days

Elapsed Calender Days: 173 Days

Percent Time: 100.00

District: 6

Area: 04

Contractor:

BARTOW PAVING COMPANY, INC.
P. O. BOX 2045

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 03/15/2021

Date Notice to Proceed: 05/12/2021

CARTERSVILLE GA 30120-1685

Date Work Began: 08/04/2021

Phone: (770)382-2025

Date Time Stopped: 10/31/2021

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2021

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$862,655.52

Original Contract Amount \$862,655.52

Funds Available \$41,953.53

Percent Complete 95.14%

Counties:

Walker

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013684	\$862,655.52	\$862,655.52	\$41,953.53	95.14%	\$12,264.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2022

User: ahaygood

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100842-0

Estimate Number: 0005

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0013684 US 27/SR 1 - INTERSECTION IMPROV

Federal State Project Number: 0013684

	Total to Date	Prev to Date	This Estimate
Participating	\$738,631.82	\$731,670.98	\$6,960.84
Non-Participating	\$82,070.17	\$81,296.74	\$773.43
Total Earnings	\$820,701.99	\$812,967.72	\$7,734.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$820,701.99	\$812,967.72	\$7,734.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$4,530.00)	\$4,530.00
Total:	\$820,701.99	\$808,437.72	

Total Payable: **\$12,264.27**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2022

User: ahaygood

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100842-0

Estimate Number: 0005

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0013684

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0030	413-0750	TACK COAT	GL	1,112.000 7.160	1,261.000 898.000 2,159.000	\$6,429.68	\$15,458.44
0045	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		2,120.000 113.870	2,100.540 .000 2,100.540	\$0.00	\$239,188.49
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		340.000 99.500	433.350 .000 433.350	\$0.00	\$43,118.33
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		510.000 98.050	613.020 .000 613.020	\$0.00	\$60,106.61
Category Amount:						\$6,429.68	\$357,871.87
Category Number: 0200 Drainage							
0075	668-2100	DROP INLET, GP 1	EA	2.000 2913.100	2.000 .000 2.000	\$0.00	\$5,826.20
Category Amount:						\$0.00	\$5,826.20
Category Number: 0300 Temporary Erosion Control							
0205	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		300.000 9.850	41.250 102.750 144.000	\$1,012.09	\$1,418.40
0225	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		2.000 234.000	3.750 1.250 5.000	\$292.50	\$1,170.00
Category Amount:						\$1,304.59	\$2,588.40

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2022

User: ahaygood

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100842-0

Estimate Number: 0005

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0013684

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0295	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				1783.030	.000		
					1.000	\$.00	\$1,783.03
Category Amount:						\$0.00	\$1,783.03
Project Total Amount:						\$7,734.27	\$820,701.99