

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01106057

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100869-0

Estimate Number: 0001

Pay Period: 04/16/2021
to 12/31/2021

Contract Location:

BRIDGE REHABILITATION AT VAR.LOC.OVER I-20/SR 402

Time Allowed:

1081 Days

Elapsed Calender Days:

260 Days

Percent Time:

24.05

District: 6

Area: 03

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let:

01/22/2021

Date Awarded:

01/22/2021

Date Contract Executed:

02/25/2021

Date Notice to Proceed:

04/16/2021

Date Work Began:

09/28/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$7,569,144.66

Original Contract Amount \$7,489,682.00

Funds Available \$7,218,469.78

Percent Complete 4.63%

Counties:

Carroll

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005570	\$7,569,144.66	\$7,489,682.00	\$7,218,469.78	4.63%	\$350,674.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01106057

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100869-0

Estimate Number: 0001

Pay Period: 04/16/2021
to 12/31/2021

Project Number: M005570 I-20/SR 402 - BRDG REHAB

Federal State Project Number: M005570

	Total to Date	Prev to Date	This Estimate
Participating	\$280,539.90	\$0.00	\$280,539.90
Non-Participating	\$70,134.98	\$0.00	\$70,134.98
Total Earnings	\$350,674.88	\$0.00	\$350,674.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$350,674.88	\$0.00	\$350,674.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$350,674.88	\$0.00	

Total Payable: **\$350,674.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2022

User: 01106057

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100869-0

Estimate Number: 0001

Pay Period: 04/16/2021
to 12/31/2021

Project Number M005570

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.000		
				660699.500	.250		
					.250	\$165,174.88	\$165,174.88
		M005570					
Category Amount:						\$165,174.88	\$165,174.88
Category Number: 0801 BRIDGES							
0315	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				150000.000	.100		
					.100	\$15,000.00	\$15,000.00
		8+41.50					
0380	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				150000.000	.100		
					.100	\$15,000.00	\$15,000.00
		141+38.60					
0445	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				160000.000	.100		
					.100	\$16,000.00	\$16,000.00
		121+96.00					
0510	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				155000.000	.100		
					.100	\$15,500.00	\$15,500.00
		14+20.83					
0635	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				275000.000	.100		
					.100	\$27,500.00	\$27,500.00
		12+86.48					
0695	501-3001	STR STEEL, BR NO -	LS	1.000	.000		
				85000.000	.100		
					.100	\$8,500.00	\$8,500.00
		1					
0700	501-3001	STR STEEL, BR NO -	LS	1.000	.000		
				120000.000	.100		
					.100	\$12,000.00	\$12,000.00
		2					

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2022

User: 01106057

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100869-0

Estimate Number: 0001

Pay Period: 04/16/2021
to 12/31/2021

Project Number M005570

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This	Amount
		Supplemental Description 2			Qty To Date	Period	
Category Number: 0801 BRIDGES							
0705	501-3001	STR STEEL, BR NO -	LS	1.000	.000		
				82000.000	.100		
					.100	\$8,200.00	\$8,200.00
		3					
0710	501-3001	STR STEEL, BR NO -	LS	1.000	.000		
				88000.000	.100		
					.100	\$8,800.00	\$8,800.00
		4					
0720	501-3001	STR STEEL, BR NO -	LS	1.000	.000		
				90000.000	.100		
					.100	\$9,000.00	\$9,000.00
		6					
0750	518-1000	RAISE EXISTING BRIDGE, STA -	LS	1.000	.000		
				500000.000	.100		
					.100	\$50,000.00	\$50,000.00
		17+24					
Category Amount:						\$185,500.00	\$185,500.00
Project Total Amount:						\$350,674.88	\$350,674.88