

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: jhines

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2100882-0

Estimate Number: 0005

Pay Period: 01/01/2022
to 01/31/2022

Contract Location:

LOWERY FIREHOUSE RD (CR 492) OVER OCHWALKEE CRE

Time Allowed:

389 Days

Elapsed Calender Days:

330 Days

Percent Time:

84.83

District: 2

Area: 02

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let:

01/22/2021

Date Awarded:

01/22/2021

Date Contract Executed:

03/05/2021

Date Notice to Proceed:

03/08/2021

Date Work Began:

09/07/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2022

ALBANY

GA 31703-0157

Phone: (229)435-0786

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,834,447.84

Original Contract Amount \$1,827,606.38

Funds Available \$264,565.86

Percent Complete 85.58%

Counties:

Laurens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016804	\$1,834,447.84	\$1,827,606.38	\$264,565.86	85.58%	\$147,254.48

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: jhines

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2100882-0

Estimate Number: 0005

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 0016804 LOWERY FIREHOUSE RD (CR 492) - CNST OF A BF

Federal State Project Number: 0016804

	Total to Date	Prev to Date	This Estimate
Participating	\$1,255,905.59	\$1,138,102.00	\$117,803.59
Non-Participating	\$313,976.39	\$284,525.50	\$29,450.89
Total Earnings	\$1,569,881.98	\$1,422,627.50	\$147,254.48
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,569,881.98	\$1,422,627.50	\$147,254.48
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,569,881.98	\$1,422,627.50	

Total Payable: **\$147,254.48**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: jhines

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2100882-0

Estimate Number: 0005

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0016804

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.820		
				25000.000	.030		
					.850	\$750.00	\$21,250.00
		0016804					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.650		
				200000.000	.100		
					.750	\$20,000.00	\$150,000.00
		0016804					
0015	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		196.000	.000		
				180.010	196.000		
					196.000	\$35,281.96	\$35,281.96
0075	441-0303	CONC SPILLWAY, TP 3	EA	4.000	.000		
				2750.080	4.000		
					4.000	\$11,000.32	\$11,000.32
0080	441-0050	CONC SLOPE DRAIN	SY	31.000	.000		
				125.000	14.000		
					14.000	\$1,750.00	\$1,750.00
0085	500-3200	CLASS B CONCRETE	CY	.680	.000		
				1000.000	.680		
					.680	\$680.00	\$680.00
0130	167-1500	WATER QUALITY INSPECTIONS	MO	6.000	4.000		
				1000.000	1.000		
					5.000	\$1,000.00	\$5,000.00
Category Amount:						\$70,462.28	\$224,962.28
Category Number: 0801 BRIDGE NO. 1 - OVER OCHWALKEE CREEK							
0215	500-2100	CONCRETE BARRIER	LF	536.000	.000		
				58.950	536.000		
					536.000	\$31,597.20	\$31,597.20

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2022

User: jhines

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2100882-0

Estimate Number: 0005

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0016804

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER OCHWALKEE CREEK							
0220	500-3101	CLASS A CONCRETE	CY	65.000 1500.000	61.310 .000 61.310	\$.00	\$91,965.00
0235	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 15000.000	.500 .500 1.000	\$7,500.00	\$15,000.00
0270	547-2014	PILE ENCASMENT, 14 IN PILE	LF	147.000 185.000	.000 147.000 147.000	\$27,195.00	\$27,195.00
0275	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	920.000 50.000	460.000 200.000 660.000	\$10,000.00	\$33,000.00
0280	603-7000	PLASTIC FILTER FABRIC	SY	920.000 2.500	460.000 200.000 660.000	\$500.00	\$1,650.00
Category Amount:						\$76,792.20	\$200,407.20
Project Total Amount:						\$147,254.48	\$1,569,881.98