

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Contract Location:

SR 40 BEGINNING WEST OF GROVE BLVD (CS 481) AND EX
EAST TO TRUSS PLANT RD (PR 718)

Time Allowed: 707 Days

Elapsed Calender Days: 898 Days

Percent Time: 127.02

District: 5

Area: 03

Contractor:

PLANT IMPROVEMENT CO., INC.
P.O. BOX 1437

Date Let: 01/22/2021

Date Awarded: 01/22/2021

Date Contract Executed: 02/25/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 07/12/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/23/2023

BRUNSWICK

GA 31521

Phone: (912)265-6410

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$10,074,475.73

Original Contract Amount \$9,656,393.83

Funds Available \$4,221,047.49

Percent Complete 59.45%

Counties:

Camden

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002861	\$10,074,475.74	\$9,656,393.84	\$4,221,047.50	58.10%	\$73,987.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Project Number: 0002861 SR 40 - WIDENING AND RESURF

Federal State Project Number: 0002861

	Total to Date	Prev to Date	This Estimate
Participating	\$4,791,689.01	\$4,715,386.89	\$76,302.12
Non-Participating	\$1,197,922.23	\$1,178,846.69	\$19,075.54
Total Earnings	\$5,989,611.24	\$5,894,233.58	\$95,377.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,989,611.24	\$5,894,233.58	\$95,377.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$136,183.00)	(\$114,793.00)	(\$21,390.00)
Total:	\$5,853,428.24	\$5,779,440.58	

Total Payable: **\$73,987.66**

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.816		
				305608.880	.008		
					.824	\$2,444.87	\$251,821.72
		0002861					
0035	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	323.000	153.082		
				66.840	145.659		
					298.741	\$9,735.85	\$19,967.85
0040	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	257.000	91.381		
				66.840	259.200		
					350.581	\$17,324.93	\$23,432.83
0045	441-0104	CONC SIDEWALK, 4 IN	SY	11,600.000	3,859.440		
				33.450	.000		
					3,859.440	\$.00	\$129,098.27
0055	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				2734.180	.000		
					3.000	\$.00	\$8,202.54
0060	441-0050	CONC SLOPE DRAIN	SY	35.000	28.750		
				99.240	.000		
					28.750	\$.00	\$2,853.15
0070	441-4020	CONC VALLEY GUTTER, 6 IN	SY	270.000	130.660		
				66.840	18.667		
					149.327	\$1,247.70	\$9,981.02
0075	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,579.000	538.623		
				66.840	67.083		
					605.706	\$4,483.83	\$40,485.39
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	14,761.000	12,348.000		
				19.240	386.250		
					12,734.250	\$7,431.45	\$245,006.97

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	564.000 196.260	207.940 50.000 257.940	\$9,813.00	\$50,623.30
Category Amount:						\$52,481.63	\$781,473.04
Category Number: 0110 ROADWAY							
0125	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		8,109.000 94.820	8,452.690 .000 8,452.690	\$0.00	\$801,484.07
0130	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		3,850.000 89.680	1,628.240 .000 1,628.240	\$0.00	\$146,020.56
Category Amount:						\$0.00	\$947,504.63
Category Number: 0200 ROADWAY							
0165	668-5000	JUNCTION BOX	EA	5.000 2010.980	3.000 .000 3.000	\$0.00	\$6,032.94
0170	668-7018	DRAIN INLET, 18 IN	EA	7.000 1403.420	7.000 .000 7.000	\$0.00	\$9,823.94
0175	668-2100	DROP INLET, GP 1	EA	22.000 1987.090	17.000 .000 17.000	\$0.00	\$33,780.53
0180	668-1100	CATCH BASIN, GP 1	EA	57.000 2834.480	54.000 .000 54.000	\$0.00	\$153,061.92
	1033D						
Category Amount:						\$0.00	\$202,699.33

Rpt-ID: RCPESPRJ

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Project Number 0002861

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0250	163-0232	TEMPORARY GRASSING	AC	38.000 812.180	6.600 1.001 7.601	\$812.99	\$6,173.38
0280	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		94.000 203.050	.000 18.000 18.000	\$3,654.90	\$3,654.90
0325	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	94.000 87.550	.000 5.000 5.000	\$437.75	\$437.75
Category Amount:						\$4,905.64	\$10,266.03
Category Number: 0400 ROADWAY							
0380	700-8000	FERTILIZER MIXED GRADE	TN	18.000 690.360	4.120 .200 4.320	\$138.07	\$2,982.36
Category Amount:						\$138.07	\$2,982.36
Category Number: 1100 ROADWAY							
0535	668-3300	SAN SEWER MANHOLE, TP 1	EA	19.000 2657.180	19.000 .000 19.000	\$.00	\$50,486.42
0625	600-0001	FLOWABLE FILL	CY	237.000 164.560	48.000 8.000 56.000	\$1,316.48	\$9,215.36
Category Amount:						\$1,316.48	\$59,701.78
Category Number: 0700 ROADWAY							
0635	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000 98465.990	.000 .200 .200	\$19,693.20	\$19,693.20

Rpt-ID: RCPEsprj

Georgia

Date: 10/02/2023

User: cbrannen

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2100895-0

Estimate Number: 0026

Pay Period: 09/01/2023
to 09/30/2023

Project Number 0002861

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0700 ROADWAY					
0640	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				84213.200	.200		
					.200	\$16,842.64	\$16,842.64
		3					
0660	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	3.000	3.000		
				9137.060	.000		
					3.000	\$0.00	\$27,411.18
		4					
Category Amount:						\$36,535.84	\$63,947.02
Project Total Amount:						\$95,377.66	\$5,989,611.24