

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Contract Location:

I-85/SR 403 AT SR 18 AND ON SR 18 AT SR 103;
SR 18 OVER LONG CANE CREEK

Time Allowed: 834 Days

Elapsed Calender Days: 525 Days

Percent Time: 62.95

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/19/2021

Date Awarded: 07/02/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 07/30/2021

Date Work Began: 08/09/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/10/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$16,351,423.81

Original Contract Amount \$15,928,271.11

Funds Available \$10,703,573.26

Percent Complete 33.25%

Counties:

Troup

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009975	\$9,989,887.15	\$9,693,678.92	\$7,611,459.69	23.81%	\$18,881.09
0013999	\$6,361,536.66	\$6,234,592.19	\$3,092,113.57	51.39%	\$7,353.62

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number: 0009975 I-85/SR 403 - CONST OF ARBOUNDBOUTS

Federal State Project Number: 0009975

	Total to Date	Prev to Date	This Estimate
Participating	\$1,950,524.33	\$1,933,531.34	\$16,992.99
Non-Participating	\$216,724.95	\$214,836.85	\$1,888.10
Total Earnings	\$2,167,249.28	\$2,148,368.19	\$18,881.09
Stockpiled Materials	\$211,178.18	\$211,178.18	\$0.00
Gross Earnings	\$2,378,427.46	\$2,359,546.37	\$18,881.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,378,427.46	\$2,359,546.37	

Total Payable: **\$18,881.09**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number: 0013999 SR 18/E 10TH ST - BRDG RPL

Federal State Project Number: 0013999

	Total to Date	Prev to Date	This Estimate
Participating	\$2,615,538.53	\$2,609,655.63	\$5,882.90
Non-Participating	\$653,884.56	\$652,413.84	\$1,470.72
Total Earnings	\$3,269,423.09	\$3,262,069.47	\$7,353.62
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,269,423.09	\$3,262,069.47	\$7,353.62
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,269,423.09	\$3,262,069.47	

Total Payable: **\$7,353.62**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0040	163-0232	TEMPORARY GRASSING	AC	18.000 500.000	.000 2.029 2.029	\$1,014.50	\$1,014.50
0045	163-0240	MULCH	TN	86.000 175.000	136.606 26.670 163.276	\$4,667.25	\$28,573.30
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		87.000 8.000	265.763 48.750 314.513	\$390.00	\$2,516.10
0065	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		67.000 200.000	9.750 3.000 12.750	\$600.00	\$2,550.00
0075	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,190.000 0.500	182.500 42.000 224.500	\$21.00	\$112.25
0105	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 300.000	12.000 1.000 13.000	\$300.00	\$3,900.00
0115	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,380.000 3.500	1,848.000 34.500 1,882.500	\$120.75	\$6,588.75
Category Amount:						\$7,113.50	\$45,254.90
Category Number: 0100 ROADWAY							
0305	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,656.000 76.380	128.270 .000 128.270	\$0.00	\$9,797.26

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number 0009975

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0310	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		12,651.000 68.850	211.310 .000 211.310	\$0.00	\$14,548.69
Category Amount:						\$0.00	\$24,345.95
Category Number: 0200 ROADWAY							
0360	668-1100	CATCH BASIN, GP 1	EA	28.000 4051.390	5.500 .000 5.500	\$0.00	\$22,282.65
0370	668-2100	DROP INLET, GP 1	EA	43.000 2581.710	4.500 .000 4.500	\$0.00	\$11,617.70
Category Amount:						\$0.00	\$33,900.35
Category Number: 0100 ROADWAY							
0645	150-1000	TRAFFIC CONTROL - 0009975	LS	1.000 171498.480	.482 .004 .486	\$685.99	\$83,348.26
0875	500-3002	CLASS AA CONCRETE	CY	24.500 1466.500	31.140 .000 31.140	\$0.00	\$45,666.81
0910	310-1101	GR AGGR BASE CRS, INCL MATL - PI 0009975	TN	22,293.000 35.230	4,067.160 314.550 4,381.710	\$11,081.60	\$154,367.64
Category Amount:						\$11,767.59	\$283,382.71
Project Total Amount:						\$18,881.09	\$2,167,249.28

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.634		
				42874.610	.129		
					.763	\$5,530.82	\$32,713.33
		0013999					
Category Amount:						\$5,530.82	\$32,713.33
Category Number: 0300 ROADWAY							
0085	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	13.000		
				300.000	1.000		
					14.000	\$300.00	\$4,200.00
Category Amount:						\$300.00	\$4,200.00
Category Number: 0110 ROADWAY							
0120	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		760.000	210.130		
				81.530	.000		
					210.130	\$0.00	\$17,131.90
0130	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		210.000	111.670		
				76.380	.000		
					111.670	\$0.00	\$8,529.35
Category Amount:						\$0.00	\$25,661.25
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
0220	500-3002	CLASS AA CONCRETE	CY	476.000	45.460		
				828.040	.000		
					45.460	\$0.00	\$37,642.70
0320	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	56.000	24.000		
				487.190	.000		
					24.000	\$0.00	\$11,692.56
Category Amount:						\$0.00	\$49,335.26

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: lyates

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2100972-0

Estimate Number: 0018

Pay Period: 12/09/2022
to 01/05/2023

Project Number 0013999

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0610	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.720		
				33840.000	.045		
					.765	\$1,522.80	\$25,887.60
Category Amount:						\$1,522.80	\$25,887.60
Category Number: 0801 BRIDGE NO. 1 - OVER LONG CANE CREEK							
9010	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	.000	.600		
				924974.070	.000		
					.600	\$0.00	\$554,984.44
		SUPERSTR CONCRETE, CL D, BR NO					
		BR NO 1					
9015	500-3002	CLASS AA CONCRETE	CY	.000	181.300		
				828.040	.000		
					181.300	\$0.00	\$150,123.65
9020	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		.000	548.450		
				275.730	.000		
					548.450	\$0.00	\$151,224.12
		BR 1					
9025	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	.000	536.650		
				186.720	.000		
					536.650	\$0.00	\$100,203.29
		BR NO 1					
9030	507-9034	PSC BEAMS, AASHTO, BULB TEE, 65 IN, BR NO - LF		.000	742.080		
				314.340	.000		
					742.080	\$0.00	\$233,265.43
		BR 1					
9080	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	.000	10.500		
				487.190	.000		
					10.500	\$0.00	\$5,115.50
Category Amount:						\$0.00	\$1,194,916.43
Project Total Amount:						\$7,353.62	\$3,269,423.09