

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

78.244MI.SIGN UPGR.@I75/SR401@NEW HOPE RD TO TENI

Time Allowed: 703 Days

Elapsed Calender Days: 674 Days

Percent Time: 95.87

District: 6

Area: 02

Contractor:

NORTH CHEROKEE ELECTRICAL, INC.
2915 BALL GROUND HWY

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 03/26/2021

Date Notice to Proceed: 03/29/2021

Date Work Began: 10/28/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/01/2023

CANTON

GA 30114

Phone: (770)345-2667

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE COMPANY

Current Contract Amount \$3,988,248.75

Original Contract Amount \$3,940,105.19

Funds Available \$859,438.30

Percent Complete 78.45%

Counties:

Bartow Catoosa Cherokee
Gordon Whitfield

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014087	\$3,988,248.75	\$3,940,105.19	\$859,438.30	78.45%	\$551,357.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 0014087 I-75/SR 401 - SIGNING

Federal State Project Number: 0014087

	Total to Date	Prev to Date	This Estimate
Participating	\$2,815,929.49	\$2,321,115.12	\$494,814.37
Non-Participating	\$312,880.96	\$257,901.59	\$54,979.37
Total Earnings	\$3,128,810.45	\$2,579,016.71	\$549,793.74
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,128,810.45	\$2,579,016.71	\$549,793.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$1,564.00)	\$1,564.00
Total:	\$3,128,810.45	\$2,577,452.71	

Total Payable: **\$551,357.74**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023

to 01/31/2023

Project Number 0014087

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.815		
				391560.000	.081		
					.896	\$31,716.36	\$350,837.76
		0014087					
0010	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,700.000	495.720		
				88.000	27.600		
					523.320	\$2,428.80	\$46,052.16
0020	500-3104	CLASS A CONCRETE, SIGNS	CY	88.500	88.660		
				772.500	.000		
					88.660	\$0.00	\$68,489.85
0025	610-1055	REM GUARDRAIL	LF	3,415.000	.000		
				9.370	1,331.500		
					1,331.500	\$12,476.16	\$12,476.16
0030	610-1066	REM GUARDRAIL ANCH, TP 1	EA	14.000	.000		
				410.000	6.000		
					6.000	\$2,460.00	\$2,460.00
0035	610-1075	REM GUARDRAIL ANCH, ALL TYPES	EA	14.000	1.000		
				469.000	6.000		
					7.000	\$2,814.00	\$3,283.00
0040	610-6520	REM HIGHWAY SIGN, SPCL ROADSIDE	EA	268.000	193.000		
				376.350	77.000		
					270.000	\$28,978.95	\$101,614.50
0055	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN SLS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		313.76					
0080	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN SLS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		315.992					

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0014087

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0085	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN 5 LS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		315.543					
0090	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN 5 LS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		306.519					
0095	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN 5 LS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		306.109					
0100	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN 5 LS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		297.192					
0110	610-9403	REM STR SUPPORT, TYPE 3, INCL ILLUM SIGN 5 LS		1.000	.000		
				2200.000	1.000		
					1.000	\$2,200.00	\$2,200.00
		279.292					
0125	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	5,500.000	2,834.000		
				38.080	403.000		
					3,237.000	\$15,346.24	\$123,264.96
0140	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		2,348.250	2,448.250		
				17.480	18.000		
					2,466.250	\$314.64	\$43,110.05
0145	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		36,973.000	30,856.950		
				25.570	2,051.750		
					32,908.700	\$52,463.25	\$841,475.46
0160	636-3000	GALV STEEL STR SHAPE POST	LB	23,412.000	27,562.100		
				4.990	702.000		
					28,264.100	\$3,502.98	\$141,037.86

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0014087

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0185	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.900		
					1.000	\$40,856.40	\$45,396.00
		283.515					
0190	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				59877.000	.900		
					1.000	\$53,889.30	\$59,877.00
		304.19					
0195	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.500		
					.600	\$22,698.00	\$27,237.60
		306.489					
0200	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.500		
					.600	\$22,698.00	\$27,237.60
		310.888					
0205	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.500		
					.600	\$22,698.00	\$27,237.60
		313.572					
0210	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				46007.000	.500		
					.600	\$23,003.50	\$27,604.20
		314.072					
0215	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.500		
					.600	\$22,698.00	\$27,237.60
		343.104					
0220	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.500		
					.600	\$22,698.00	\$27,237.60
		343.603					
0225	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				44339.000	.900		
					1.000	\$39,905.10	\$44,339.00
		279.452					

Rpt-ID: RCPEsprj

Georgia

Date: 02/08/2023

User: c0004831

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2100997-0

Estimate Number: 0015

Pay Period: 01/01/2023

to 01/31/2023

Project Number 0014087

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0230	638-1003	STR SUPPORT FOR OVERHEAD SIGN, TP III, ST,LS		1.000	.100		
				45396.000	.900		
					1.000	\$40,856.40	\$45,396.00
		284.479					
0275	641-1200	GUARDRAIL, TP W	LF	3,050.000	1,012.340		
				34.850	1,105.170		
					2,117.510	\$38,515.17	\$73,795.22
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000	7.000		
				1465.000	4.000		
					11.000	\$5,860.00	\$16,115.00
0330	716-2000	EROSION CONTROL MATS, SLOPES	SY	8,200.000	5,501.778		
				4.570	2,814.111		
					8,315.889	\$12,860.49	\$38,003.61
0365	641-5020	GUARDRAIL TERMINAL, TP 12B, 31 IN, FLARED, EA		15.000	8.000		
				3164.000	4.000		
					12.000	\$12,656.00	\$37,968.00
Category Amount:						\$549,793.74	\$2,274,183.79
Project Total Amount:						\$549,793.74	\$3,128,810.45