

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2022

User: c0004913

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0010

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

SR 155 AT PANOLA ROAD (CR 672). (E)

Time Allowed: 336 Days

Elapsed Calender Days: 489 Days

Percent Time: 145.54

District: 3

Area: 01

Contractor:

CMES, INC.

3900 Steve Reynolds Blvd

Date Let: 03/19/2021

Date Awarded: 04/05/2021

Date Contract Executed: 05/28/2021

Date Notice to Proceed: 06/30/2021

Date Work Began: 07/12/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2022

NORCROSS

GA 30093

Phone: (770)982-1905

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$3,081,495.66

Original Contract Amount \$2,996,719.30

Funds Available \$1,735,571.64

Percent Complete 45.62%

Counties:

DeKalb

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013686	\$3,081,495.66	\$2,996,719.30	\$1,735,571.64	43.68%	\$63,767.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2022

User: c0004913

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0010

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0013686 SR 155/PANOLA RD (CR 672) - ROUNDABOUT

Federal State Project Number: 0013686

	Total to Date	Prev to Date	This Estimate
Participating	\$1,265,172.32	\$1,196,872.44	\$68,299.88
Non-Participating	\$140,574.70	\$132,985.82	\$7,588.88
Total Earnings	\$1,405,747.02	\$1,329,858.26	\$75,888.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,405,747.02	\$1,329,858.26	\$75,888.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$59,823.00)	(\$47,702.00)	(\$12,121.00)
Total:	\$1,345,924.02	\$1,282,156.26	

Total Payable: **\$63,767.76**

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2022

User: c0004913

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0010

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013686

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.649		
				102799.000	.017		
					.666	\$1,747.58	\$68,464.13
		0013686					
0030	210-0100	GRADING COMPLETE -	LS	1.000	.640		
				1147317.000	.040		
					.680	\$45,892.68	\$780,175.56
		0013686					
Category Amount:						\$47,640.26	\$848,639.69
Category Number: 0110 ROADWAY							
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		308.000	404.050		
		MATL & H LIME		109.000	.000		
					404.050	\$.00	\$44,041.45
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		1,770.000	379.160		
		L & H LIME		88.500	.000		
					379.160	\$.00	\$33,555.66
0080	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		130.000	997.020		
				167.250	-33.880		
					963.140	\$-5,666.43	\$161,085.17
0090	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	517.000	.000		
				56.000	331.000		
					331.000	\$18,536.00	\$18,536.00
Category Amount:						\$12,869.57	\$257,218.28
Category Number: 0100 ROADWAY							
0120	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	3.000	2.320		
				1350.000	.000		
					2.320	\$.00	\$3,132.00

Estimate Summary By Project

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013686

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0100 ROADWAY					
0125	500-3002	CLASS AA CONCRETE	CY	90.000 850.000	88.430 .000 88.430	\$0.00	\$75,165.50
Category Amount:						\$0.00	\$78,297.50
Category Number:		0200 ROADWAY					
0155	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	876.000 58.000	188.000 137.000 325.000	\$7,946.00	\$18,850.00
0175	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 1150.000	.000 1.000 1.000	\$1,150.00	\$1,150.00
0190	668-2100	DROP INLET, GP 1	EA	18.000 2550.000	1.500 1.000 2.500	\$2,550.00	\$6,375.00
Category Amount:						\$11,646.00	\$26,375.00
Category Number:		0400 ROADWAY					
0420	163-0240	MULCH	TN	27.000 100.000	29.706 .240 29.946	\$24.00	\$2,994.60
Category Amount:						\$24.00	\$2,994.60
Category Number:		0300 ROADWAY					
0485	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		20.000 210.000	.000 1.500 1.500	\$315.00	\$315.00
Category Amount:						\$315.00	\$315.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2022

User: c0004913

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101083-0

Estimate Number: 0010

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013686

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0400 ROADWAY							
0525	700-6910	PERMANENT GRASSING	AC	6.000	.715		
				2100.000	.451		
					1.166	\$947.10	\$2,448.60
0530	700-7000	AGRICULTURAL LIME	TN	12.000	.500		
				105.000	1.128		
					1.628	\$118.44	\$170.94
0535	700-8000	FERTILIZER MIXED GRADE	TN	2.000	.975		
				820.000	.175		
					1.150	\$143.50	\$943.00
0545	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,073.000	3,485.001		
				1.000	2,184.889		
					5,669.890	\$2,184.89	\$5,669.89
Category Amount:						\$3,393.93	\$9,232.43
Project Total Amount:						\$75,888.76	\$1,405,747.02