

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01067555

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101094-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Contract Location:

SR 247 BEGINNING NORTH OF US 41 BUS/SR 49 AND EXTE
OF US 41/SR 19. (E)

Time Allowed: 313 Days

Elapsed Calender Days: 313 Days

Percent Time: 100.00

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/19/2021

Date Awarded: 03/19/2021

Date Contract Executed: 04/20/2021

Date Notice to Proceed: 04/22/2021

Date Work Began: 08/23/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/28/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,735,585.96

Original Contract Amount \$2,721,935.96

Funds Available \$226,961.38

Percent Complete 91.70%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006093	\$2,735,585.96	\$2,721,935.96	\$226,961.38	91.70%	\$105,034.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/09/2022

User: 01067555

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101094-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Project Number: M006093 SR 247 - PLMX RSRF, SRFC TRT

Federal State Project Number: M006093

	Total to Date	Prev to Date	This Estimate
Participating	\$2,006,899.65	\$1,922,871.71	\$84,027.94
Non-Participating	\$501,724.93	\$480,717.95	\$21,006.98
Total Earnings	\$2,508,624.58	\$2,403,589.66	\$105,034.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,508,624.58	\$2,403,589.66	\$105,034.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,508,624.58	\$2,403,589.66	

Total Payable: **\$105,034.92**

Rpt-ID: RCPEsprj

Georgia

Date: 03/09/2022

User: 01067555

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101094-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Project Number M006093

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	231-1250	MISCELLANEOUS CONSTRUCTION, UNPAVED R EA EWAYS		14.000 540.490	.000 14.000 14.000	\$7,566.86	\$7,566.86
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,000.000 102.500	972.410 .000 972.410	\$0.00	\$99,672.03
0020	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		16,700.000 76.330	17,125.790 98.090 17,223.880	\$7,487.21	\$1,314,698.76
0030	413-0750	TACK COAT	GL	13,800.000 0.010	7,872.000 45.000 7,917.000	\$0.45	\$79.17
0070	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		19.000 80.000	.000 1.000 1.000	\$80.00	\$80.00
0075	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		157.000 80.000	44.000 110.000 154.000	\$8,800.00	\$12,320.00
0090	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		7.000 100.000	.000 6.000 6.000	\$600.00	\$600.00
0095	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		2,450.000 7.000	1,214.000 928.000 2,142.000	\$6,496.00	\$14,994.00
0100	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		18,000.000 2.000	8,005.500 8,132.000 16,137.500	\$16,264.00	\$32,275.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/09/2022

User: 01067555

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101094-0

Estimate Number: 0007

Pay Period: 02/01/2022
to 02/28/2022

Project Number M006093

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0100 ROADWAY							
0145	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		3,770.000 7.000	.000 3,335.000 3,335.000	\$23,345.00	\$23,345.00
0155	657-3054	PREFORMED PLASTIC SKIP PVMT MKG, 5 IN, W GLF		3,280.000 2.500	.000 2,025.000 2,025.000	\$5,062.50	\$5,062.50
0160	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		2,930.000 7.000	.000 2,416.000 2,416.000	\$16,912.00	\$16,912.00
0165	657-8050	PREFORMED PLASTIC SKIP PVMT MKG 5 IN., BL GLF		3,280.000 2.500	.000 2,025.000 2,025.000	\$5,062.50	\$5,062.50
9002	407-0020	ASPHALT-RUBBER JOINT AND CRACK SEAL, TP LF		.000 4.200	.000 1,752.000 1,752.000	\$7,358.40	\$7,358.40
		Extra Work Items					
Category Amount:						\$105,034.92	\$1,540,026.22
Project Total Amount:						\$105,034.92	\$2,508,624.58