

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: jchampion

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0014

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

FRONTAGE RD OVER YELLOW RIVER. (E)

Time Allowed:

471 Days

Elapsed Calendar Days:

532 Days

Percent Time:

112.95

District: 2

Area: 05

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

04/16/2021

Date Awarded:

04/16/2021

Date Contract Executed:

06/09/2021

Date Notice to Proceed:

06/17/2021

Date Work Began:

09/02/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/30/2022

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$3,087,298.26

Original Contract Amount \$3,065,061.00

Funds Available \$208,266.84

Percent Complete 94.51%

Counties:

Newton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013602	\$3,087,298.26	\$3,065,061.00	\$208,266.84	93.25%	\$4,871.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: jchamplio

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0014

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 0013602 FRONTAGE RD - CNST OF A BRIDGE

Federal State Project Number: 0013602

	Total to Date	Prev to Date	This Estimate
Participating	\$2,334,359.55	\$2,315,150.04	\$19,209.51
Non-Participating	\$583,589.87	\$578,787.49	\$4,802.38
Total Earnings	\$2,917,949.42	\$2,893,937.53	\$24,011.89
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,917,949.42	\$2,893,937.53	\$24,011.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$38,918.00)	(\$19,778.00)	(\$19,140.00)
Total:	\$2,879,031.42	\$2,874,159.53	

Total Payable: **\$4,871.89**

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2022

User: jchampion

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0014

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013602

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 5000.000	.000 1.000 1.000	\$5,000.00	\$5,000.00
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		344.000 113.000	429.780 .000 429.780	\$0.00	\$48,565.14
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		445.000 89.000	501.050 .000 501.050	\$0.00	\$44,593.45
0070	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		728.000 89.000	726.230 .000 726.230	\$0.00	\$64,634.47
0095	433-1000	REINF CONC APPROACH SLAB	SY	283.000 220.000	283.000 .000 283.000	\$0.00	\$62,260.00
0120	163-0232	TEMPORARY GRASSING	AC	1.000 1000.000	.135 .482 .617	\$482.00	\$617.00
0125	163-0240	MULCH	TN	26.000 50.000	5.342 1.744 7.086	\$87.20	\$354.30
0215	700-8000	FERTILIZER MIXED GRADE	TN	2.000 800.000	.100 .250 .350	\$200.00	\$280.00
0225	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,696.000 1.000	.000 1,733.692 1,733.692	\$1,733.69	\$1,733.69

Rpt-ID: RCPEsprj

Georgia

Date: 12/07/2022

User: jchampion

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0014

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013602

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0235	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		1,647.000 1.000	.000 1,993.000 1,993.000	\$1,993.00	\$1,993.00
0240	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		1,527.000 1.000	.000 1,962.000 1,962.000	\$1,962.00	\$1,962.00
0245	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		30.000 5.000	.000 22.000 22.000	\$110.00	\$110.00
0250	654-1001	RAISED PVMT MARKERS TP 1	EA	55.000 6.000	.000 70.000 70.000	\$420.00	\$420.00
0255	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		667.000 9.000	.000 668.000 668.000	\$6,012.00	\$6,012.00
0260	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		667.000 9.000	.000 668.000 668.000	\$6,012.00	\$6,012.00
0295	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	137.000 565.000	137.000 .000 137.000	\$0.00	\$77,405.00
0300	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	30.000 662.000	30.000 .000 30.000	\$0.00	\$19,860.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/07/2022

User: jchampion

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101280-0

Estimate Number: 0014

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013602

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0355	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	334.000 44.000	161.060 .000 161.060	\$0.00	\$7,086.64
Category Amount:						\$24,011.89	\$348,898.69
Category Number: 0801 BRIDGE NO.1 - OVER YELLOW RIVER							
0395	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 416500.000	1.000 .000 1.000	\$0.00	\$416,500.00
0400	500-2100	CONCRETE BARRIER	LF	654.000 57.000	654.000 .000 654.000	\$0.00	\$37,278.00
0405	500-3002	CLASS AA CONCRETE	CY	210.000 810.000	210.000 .000 210.000	\$0.00	\$170,100.00
0410	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF 1	LF	887.000 296.000	888.330 .000 888.330	\$0.00	\$262,945.68
0415	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF 1	LF	746.000 374.000	746.670 .000 746.670	\$0.00	\$279,254.58
Category Amount:						\$0.00	\$1,166,078.26
Project Total Amount:						\$24,011.89	\$2,917,949.42