

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101468-0

Estimate Number: 0014

Pay Period: 01/01/2023
to 04/30/2023

Contract Location:

US 80/SR 22 BEGINNING AT THE ALABAMA STATE LINE AND
EXTENDING TO US 27/SR 85. (E)

Time Allowed: 556 Days

Elapsed Calender Days: 676 Days

Percent Time: 121.58

District: 3

Area: 02

Contractor:

THE L. C. WHITFORD CO., INC.
3765 FRANCIS CIR.

Date Let: 05/21/2021

Date Awarded: 06/04/2021

Date Contract Executed: 06/23/2021

Date Notice to Proceed: 06/24/2021

Date Work Began: 08/18/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2022

ALPHARETTA

GA 30004-5922

Phone: (770)346-0610

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$3,866,153.41

Original Contract Amount \$3,243,887.00

Funds Available \$138,660.14

Percent Complete 98.39%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014083	\$3,866,153.41	\$3,243,887.00	\$138,660.14	96.41%	\$321,198.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101468-0

Estimate Number: 0014

Pay Period: 01/01/2023
to 04/30/2023

Project Number: 0014083 US 80/SR 22 - SIGN UPG

Federal State Project Number: 0014083

	Total to Date	Prev to Date	This Estimate
Participating	\$3,423,647.96	\$3,065,665.15	\$357,982.81
Non-Participating	\$380,405.31	\$340,629.45	\$39,775.86
Total Earnings	\$3,804,053.27	\$3,406,294.60	\$397,758.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,804,053.27	\$3,406,294.60	\$397,758.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$76,560.00)	\$0.00	(\$76,560.00)
Total:	\$3,727,493.27	\$3,406,294.60	

Total Payable: **\$321,198.67**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101468-0

Estimate Number: 0014

Pay Period: 01/01/2023
to 04/30/2023

Project Number 0014083

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 236500.700	.965 .035 1.000	\$8,277.52	\$236,500.70
		0014083					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		300.000 75.000	155.000 69.000 224.000	\$5,175.00	\$16,800.00
0035	500-3101	CLASS A CONCRETE	CY	42.260 1500.000	42.260 .000 42.260	\$0.00	\$63,390.00
0055	610-6510	REM HWY SIGN, OVHD	EA	18.000 500.000	11.000 7.000 18.000	\$3,500.00	\$9,000.00
0105	610-9310	REM STR SUPPORT, TP -	LS	1.000 2750.000	.000 1.000 1.000	\$2,750.00	\$2,750.00
		MP 2.521					
0110	610-9310	REM STR SUPPORT, TP -	LS	1.000 2750.000	.000 1.000 1.000	\$2,750.00	\$2,750.00
		MP 1.845					
0115	610-9310	REM STR SUPPORT, TP -	LS	1.000 2750.000	.000 1.000 1.000	\$2,750.00	\$2,750.00
		MP 0.949					
0130	636-1077	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		8,719.000 32.000	7,079.000 1,927.750 9,006.750	\$61,688.00	\$288,216.00
0150	636-9094	PILING IN PLACE, SIGNS, STEEL H, HP 12 X 53 LF	LF	401.300 55.000	379.550 21.750 401.300	\$1,196.25	\$22,071.50

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101468-0

Estimate Number: 0014

Pay Period: 01/01/2023
to 04/30/2023

Project Number 0014083

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0185	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.500		
				110000.000	.500		
		MP 7.383			1.000	\$55,000.00	\$110,000.00
0190	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.500		
				140000.000	.500		
		MP 6.845			1.000	\$70,000.00	\$140,000.00
0195	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.500		
				110000.000	.500		
		MP 6.662			1.000	\$55,000.00	\$110,000.00
0220	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.500		
				133000.000	.500		
		MP 1.840			1.000	\$66,500.00	\$133,000.00
0225	638-1001	STR SUPPORT FOR OVERHEAD SIGN, TP I , ST# LS		1.000	.500		
				110000.000	.500		
		MP 1.444			1.000	\$55,000.00	\$110,000.00
9070	004-0022	EXTRA WORK -	LS	.000	.900		
				81719.000	.100		
		EXTRA WORK- ITS RELOCATION			1.000	\$8,171.90	\$81,719.00
9075	641-1200	GUARDRAIL, TP W	LF	.000	4,292.500		
				31.500	.000		
		ADD COST			4,292.500	\$.00	\$135,213.75
Category Amount:						\$397,758.67	\$1,464,160.95
Project Total Amount:						\$397,758.67	\$3,804,053.27