

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

902 Days

Elapsed Calender Days:

665 Days

Percent Time:

73.73

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

CONYERS

GA 30012-0155

Date Work Began:

10/20/2021

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

03/24/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,007,310.02

Original Contract Amount \$11,787,898.55

Funds Available \$5,403,368.06

Percent Complete 61.90%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,007,310.02	\$11,787,898.55	\$5,403,368.06	64.00%	\$293,241.05

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$7,431,700.64	\$7,197,107.80	\$234,592.84
Non-Participating	\$1,857,925.22	\$1,799,277.01	\$58,648.21
Total Earnings	\$9,289,625.86	\$8,996,384.81	\$293,241.05
Stockpiled Materials	\$314,316.10	\$314,316.10	\$0.00
Gross Earnings	\$9,603,941.96	\$9,310,700.91	\$293,241.05
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,603,941.96	\$9,310,700.91	

Total Payable: **\$293,241.05**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023

to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0008	004-0049	EXTRA WORK -	MO	.000	8.000		
				10478.000	1.000		
		(ESCALATION) EXTRA WORK - TRAFFIC CONTROL			9.000	\$10,478.00	\$94,302.00
0010	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	4.000	2.000		
				1300.000	-2.000		
					.000	\$-2,600.00	\$0.00
0015	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	7.000	2.000		
				2900.000	-2.000		
					.000	\$-5,800.00	\$0.00
Category Amount:						\$2,078.00	\$94,302.00
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$0.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$0.00	\$6,875.00
Category Amount:						\$0.00	\$16,572.00
Category Number: 0100 ROADWAY							
0082	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		.000	304.000		
				4.100	70.000		
		(ESCALATION) MAINT OF TEMP SILT FENCE, TP C			374.000	\$287.00	\$1,533.40
Category Amount:						\$287.00	\$1,533.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
Category Amount:						\$0.00	\$2,750.00
Category Number: 0100 ROADWAY							
0087	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000 5.150	61.000 22.000 83.000	\$113.30	\$427.45
		(ESCALATION) MAINT OF CHECK DAMS - ALL TYPES					
Category Amount:						\$113.30	\$427.45
Category Number: 0300 ROADWAY							
0125	163-0232	TEMPORARY GRASSING	AC	4.000 412.000	2.789 .150 2.939	\$61.80	\$1,210.87
0130	163-0240	MULCH	TN	200.000 51.500	54.047 .472 54.519	\$24.31	\$2,807.73
Category Amount:						\$86.11	\$4,018.60
Category Number: 0100 ROADWAY							
0142	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000 5.100	828.000 278.250 1,106.250	\$1,419.08	\$5,641.88
		(ESCALATION) TEMPORARY SILT FENCE, TYPE C					
0151	004-0049	EXTRA WORK -	MO	.000 5301.000	.000 9.000 9.000	\$47,709.00	\$47,709.00
		(ESCALATION) EXTRA WORK - WECS					
0152	004-0049	EXTRA WORK -	MO	.000 5781.000	.000 9.000 9.000	\$52,029.00	\$52,029.00
		(ESCALATION) EXTRA WORK - SUPT.					

Rpt-ID: RCPEsprj

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.210		
				137.970	.000		
		(ESCALATION) RECYL AC LEVELING, INC BM&HL			621.210	\$.00	\$85,708.34
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 115.680	1,676.990 .000		
		(ESCALATION) RECYL AC 25MM SP, GP 1/2 BM&HL			1,676.990	\$.00	\$193,994.20
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 125.130	761.140 .000		
		(ESCALATION) RECYL AC 19 MM SP, GP 1 OR 2, INC BM&HL			761.140	\$.00	\$95,241.45
Category Amount:						\$101,157.08	\$480,323.87
Category Number: 0300 ROADWAY							
0185	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,992.000	206.500		
				2.000	.000		
					206.500	\$.00	\$413.00
Category Amount:						\$0.00	\$413.00
Category Number: 0100 ROADWAY							
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN IFIED BITUM MATL & H LIME		.000 179.150	1,521.400 1,672.860		
		(ESCALATION) RECY AC 12.5, SMA, GP2 ON, INCLP-, BM&HL			3,194.260	\$299,692.87	\$572,251.68
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	552.870		
				220.350	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			552.870	\$.00	\$121,824.90
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330		
				79.950	.000		
		(ESCALATION) REINF CONC APPROACH SLAB			45.330	\$.00	\$3,624.13
Category Amount:						\$299,692.87	\$697,700.71

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,400.000 93.010	1,308.780 .000 1,308.780	\$0.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		12,200.000 86.980	11,285.590 .000 11,285.590	\$0.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25
Category Number: 0100 ROADWAY							
0337	641-1100	GUARDRAIL, TP T (ESCALATION) GUARDRAIL, TP T	LF	.000 89.950	.000 59.330 59.330	\$5,336.73	\$5,336.73
0347	641-5001	GUARDRAIL ANCHORAGE, TP 1 (ESCALATION) GUARDRAIL ANCHORAGE, TP 1	EA	.000 1535.400	.000 2.000 2.000	\$3,070.80	\$3,070.80
0352	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA (ESCALATION) GUARDRAIL TERM, TP 12A,31 IN,TANG, E/A	EA	.000 3186.370	.000 2.000 2.000	\$6,372.74	\$6,372.74
Category Amount:						\$14,780.27	\$14,780.27
Category Number: 0801 BRIDGES							
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 675000.000	.650 .000 .650	\$0.00	\$438,750.00
Category Amount:						\$0.00	\$438,750.00
Category Number: 0110 ROADWAY							
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,300.000 95.370	2,160.920 .000 2,160.920	\$0.00	\$206,086.94
Category Amount:						\$0.00	\$206,086.94

Date: 08/03/2023

Page 7 of 9

Pay Period: 07/02/2023
to 07/31/2023

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Amount
		Supplemental Description 2						
	Category Number:	0802 BRIDGES						
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.650			
				675000.000	.000			
					.650		\$.00	\$438,750.00
		1 RT						
Category Amount:							\$0.00	\$438,750.00
	Category Number:	0801 BRIDGES						
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800			
				925.000	.000			
					41.800		\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	670.360			
				260.000	.000			
					670.360		\$.00	\$174,293.60
		1 LT						
Category Amount:							\$0.00	\$212,958.60
	Category Number:	0802 BRIDGES						
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	670.440			
				260.000	.000			
					670.440		\$.00	\$174,314.40
		1 RT						
Category Amount:							\$0.00	\$174,314.40
	Category Number:	0801 BRIDGES						
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	662.800			
				365.000	.000			
					662.800		\$.00	\$241,922.00
		1 LT						
Category Amount:							\$0.00	\$241,922.00
	Category Number:	0802 BRIDGES						
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	662.800			
				365.000	.000			
					662.800		\$.00	\$241,922.00
		1 RT						
Category Amount:							\$0.00	\$241,922.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023

to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0435	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		3,100.000	1,672.860		
		IFIED BITUM MATL & H LIME		135.750	-1,672.860		
					.000	\$-227,090.75	\$0.00
Category Amount:						\$-227,090.75	\$0.00
Category Number:		0801 BRIDGES					
0480	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.250		
				290000.000	.250		
					.500	\$72,500.00	\$145,000.00
		1 LT					
Category Amount:						\$72,500.00	\$145,000.00
Category Number:		0110 ROADWAY					
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$0.00	\$56,206.90
Category Amount:						\$0.00	\$56,206.90
Category Number:		0802 BRIDGES					
0490	540-1102	REMOVAL OF EXISTING BR, BR NO -	LS	1.000	.900		
				290000.000	.050		
					.950	\$14,500.00	\$275,500.00
		1 RT					
Category Amount:						\$14,500.00	\$275,500.00
Category Number:		0801 BRIDGES					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
					530.000	\$0.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					
Category Amount:						\$0.00	\$74,263.60
Category Number:		0100 ROADWAY					
0540	641-1200	GUARDRAIL, TP W	LF	7,164.000	4,225.000		
				23.000	-4,225.000		
					.000	\$-97,175.00	\$0.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/03/2023

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0025

Pay Period: 07/02/2023
to 07/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0545	641-1100	GUARDRAIL, TP T	LF	98.000	59.330		
				76.000	-59.330		
					.000	\$-4,509.08	\$0.00
Category Amount:						\$-101,684.08	\$0.00
Category Number: 0802 BRIDGES							
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$0.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number: 0100 ROADWAY							
0842	641-1200	GUARDRAIL, TP W	LF	.000	.000		
				27.650	4,225.000		
					4,225.000	\$116,821.25	\$116,821.25
		(ESCALATION) GUARDRAIL, TP W					
Category Amount:						\$116,821.25	\$116,821.25
Project Total Amount:						\$293,241.05	\$9,289,625.86