

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

902 Days

Elapsed Calender Days:

818 Days

Percent Time:

90.69

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/20/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/24/2024

CONYERS

GA 30012-0155

Phone: (770)922-8660

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,007,310.02

Original Contract Amount \$11,787,898.55

Funds Available \$4,332,557.57

Percent Complete 70.97%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,007,310.02	\$11,787,898.55	\$4,332,557.57	71.13%	\$169,789.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$8,520,629.18	\$8,152,517.19	\$368,111.99
Non-Participating	\$2,130,157.37	\$2,038,129.36	\$92,028.01
Total Earnings	\$10,650,786.55	\$10,190,646.55	\$460,140.00
Stockpiled Materials	\$23,965.90	\$314,316.10	(\$290,350.20)
Gross Earnings	\$10,674,752.45	\$10,504,962.65	\$169,789.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,674,752.45	\$10,504,962.65	

Total Payable: **\$169,789.80**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0008	004-0049	EXTRA WORK -	MO	.000	13.000		
				10478.000	1.000		
					14.000	\$10,478.00	\$146,692.00
		(ESCALATION) EXTRA WORK - TRAFFIC CONTROL					
Category Amount:						\$10,478.00	\$146,692.00
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$0.00	\$2,800.00
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$0.00	\$6,875.00
Category Amount:						\$0.00	\$16,572.00
Category Number: 0100 ROADWAY							
0082	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		.000	992.350		
				4.100	24.000		
					1,016.350	\$98.40	\$4,167.04
		(ESCALATION) MAINT OF TEMP SILT FENCE, TP C					
Category Amount:						\$98.40	\$4,167.04
Category Number: 0200 ROADWAY							
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2750.000	.000		
					2.000	\$0.00	\$5,500.00
0090	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,667.000	1,394.669		
				60.000	414.791		
					1,809.460	\$24,887.46	\$108,567.60
Category Amount:						\$24,887.46	\$114,067.60

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0130	163-0240	MULCH	TN	200.000	64.187		
				51.500	2.068		
					66.255	\$106.50	\$3,412.13
Category Amount:						\$106.50	\$3,412.13
	Category Number:	0100 ROADWAY					
0151	004-0049	EXTRA WORK -	MO	.000	13.000		
				5301.000	1.000		
					14.000	\$5,301.00	\$74,214.00
		(ESCALATION) EXTRA WORK - WECS					
0152	004-0049	EXTRA WORK -	MO	.000	13.000		
				5781.000	1.000		
					14.000	\$5,781.00	\$80,934.00
		(ESCALATION) EXTRA WORK - SUPT.					
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.210		
				137.970	.000		
					621.210	\$0.00	\$85,708.34
		(ESCALATION) RECYL AC LEVELING,INC BM&HL					
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,676.990		
		TL & H LIME		115.680	.000		
					1,676.990	\$0.00	\$193,994.20
		(ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL					
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	761.140		
		L & H LIME		125.130	.000		
					761.140	\$0.00	\$95,241.45
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL					
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	3,194.260		
		IFIED BITUM MATL & H LIME		179.150	.000		
					3,194.260	\$0.00	\$572,251.68
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL					
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	552.870		
				220.350	.000		
					552.870	\$0.00	\$121,824.90
		(ESCALATION) REINF CONC APPROACH SLAB					

Date: 01/05/2024

Page 5 of 9

Pay Period: 12/01/2023
to 12/31/2023

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This Period	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date			Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330			
				79.950	.000			
					45.330		\$0.00	\$3,624.13
		(ESCALATION) REINF CONC APPROACH SLAB						
Category Amount:							\$11,082.00	\$1,227,792.70
Category Number:		0300 ROADWAY						
0240	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	25.000			
				1495.000	1.000			
					26.000		\$1,495.00	\$38,870.00
Category Amount:							\$1,495.00	\$38,870.00
Category Number:		0110 ROADWAY						
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,400.000	1,308.780			
		L & H LIME		93.010	.000			
					1,308.780		\$0.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590			
		TL & H LIME		86.980	.000			
					11,285.590		\$0.00	\$981,620.62
Category Amount:							\$0.00	\$1,103,350.25
Category Number:		0801 BRIDGES						
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.650			
				675000.000	.000			
					.650		\$0.00	\$438,750.00
		1 LT						
Category Amount:							\$0.00	\$438,750.00
Category Number:		0110 ROADWAY						
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,300.000	2,160.920			
		MATL & H LIME		95.370	.000			
					2,160.920		\$0.00	\$206,086.94
Category Amount:							\$0.00	\$206,086.94

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 675000.000	.650 .000 .650	\$0.00	\$438,750.00
		1 RT					
Category Amount:						\$0.00	\$438,750.00
Category Number: 0801 BRIDGES							
0390	500-3002	CLASS AA CONCRETE	CY	426.000 925.000	41.800 .000 41.800	\$0.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	670.360 .000 670.360	\$0.00	\$174,293.60
		1 LT					
Category Amount:						\$0.00	\$212,958.60
Category Number: 0802 BRIDGES							
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000 260.000	670.440 .000 670.440	\$0.00	\$174,314.40
		1 RT					
Category Amount:						\$0.00	\$174,314.40
Category Number: 0801 BRIDGES							
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF	LF	1,061.000 365.000	662.800 .000 662.800	\$0.00	\$241,922.00
		1 LT					
Category Amount:						\$0.00	\$241,922.00
Category Number: 0802 BRIDGES							
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF	LF	1,061.000 365.000	662.800 397.740 1,060.540	\$145,175.10	\$387,097.10
		1 RT					
Category Amount:						\$145,175.10	\$387,097.10

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0472	207-0203	FOUND BKFILL MATL, TP II	CY	.000	35.851		
				185.180	4.481		
					40.332	\$829.79	\$7,468.68
		(ESCALATION) FOUND BKFILL MATL, TP II					
0477	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	.000	341.333		
				28.020	112.000		
					453.333	\$3,138.24	\$12,702.39
		(ESCALATION) BR EXCAV, STREAM CROSSING					
Category Amount:						\$3,968.03	\$20,171.07
	Category Number:	0110 ROADWAY					
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$0.00	\$56,206.90
Category Amount:						\$0.00	\$56,206.90
	Category Number:	0801 BRIDGES					
0492	004-0022	EXTRA WORK -	LS	.000	.000		
				364080.040	.060		
					.060	\$21,844.80	\$21,844.80
		(ESCALATION) SUPERSTR CONCRETE,CL D,BR NO-1 RT					
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
					530.000	\$0.00	\$74,263.60
		(ESCALATION) CONCRETE BARRIER					
0503	500-3002	CLASS AA CONCRETE	CY	.000	257.900		
				1296.100	26.400		
					284.300	\$34,217.04	\$368,481.23
		(ESCALATION) CL AA CONCRETE					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		.000	.000		
				511.430	265.160		
					265.160	\$135,610.78	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
0527	511-1000	BAR REINF STEEL	LB	.000	52,667.000		
				1.400	5,396.400		
					58,063.400	\$7,554.96	\$81,288.76
		(ESCALATION) BAR REINF STEEL					

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0557	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	.000	.000		
				133.120	293.410		
		(ESCALATION) PIL-IN-PL,STEEL H,HP 12 X 53			293.410	\$39,058.74	\$39,058.74
0562	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	.000	911.200		
				147.130	88.380		
		(ESCALATION) PIL-IN-PL,STEEL H,HP 14 X 73			999.580	\$13,003.35	\$147,068.21
Category Amount:						\$251,289.67	\$867,616.12
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$0.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number:		0801 BRIDGES					
0592	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	69.783		
				91.080	38.333		
		(ESCALATION) STN DUMPED RIP RAP, TP 1, 24			108.116	\$3,491.37	\$9,847.21
0597	603-7000	PLASTIC FILTER FABRIC	SY	.000	451.759		
				4.200	490.902		
		(ESCALATION) PLASTIC FILTER FABRIC			942.661	\$2,061.79	\$3,959.18
Category Amount:						\$5,553.16	\$13,806.39
Category Number:		0400 ROADWAY					
0670	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	880.000	1,080.427		
				78.000	37.778		
					1,118.205	\$2,946.68	\$87,219.99
Category Amount:						\$2,946.68	\$87,219.99

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: sandrews

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0030

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0675	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		500.000	357.000		
				85.000	36.000		
					393.000	\$3,060.00	\$33,405.00
Category Amount:						\$3,060.00	\$33,405.00
Project Total Amount:						\$460,140.00	\$10,650,786.55