

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024
to 03/31/2024

Contract Location:

I-85/SR 403 OVER INDIAN CREEK. (E)

Time Allowed:

902 Days

Elapsed Calender Days:

909 Days

Percent Time:

100.78

District: 1

Area: 03

Contractor:

PITTMAN CONSTRUCTION COMPANY
P. O. BOX 155

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

10/05/2021

CONYERS

GA 30012-0155

Date Work Began:

10/20/2021

Phone: (770)922-8660

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

03/24/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$15,007,310.02

Original Contract Amount \$11,787,898.55

Funds Available \$2,554,181.13

Percent Complete 81.95%

Counties:

Franklin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014075	\$15,007,310.02	\$11,787,898.55	\$2,554,181.13	82.98%	\$1,153,090.08

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024
to 03/31/2024

Project Number: 0014075 I-85/SR 403 - CNST OF A BRIDGE

Federal State Project Number: 0014075

	Total to Date	Prev to Date	This Estimate
Participating	\$9,838,425.02	\$8,915,952.95	\$922,472.07
Non-Participating	\$2,459,606.31	\$2,228,988.30	\$230,618.01
Total Earnings	\$12,298,031.33	\$11,144,941.25	\$1,153,090.08
Stockpiled Materials	\$155,097.56	\$155,097.56	\$0.00
Gross Earnings	\$12,453,128.89	\$11,300,038.81	\$1,153,090.08
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$14,133.00	\$0.00	\$14,133.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$14,133.00)	\$0.00	(\$14,133.00)
Total:	\$12,453,128.89	\$11,300,038.81	

Total Payable: **\$1,153,090.08**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0008	004-0049	EXTRA WORK -	MO	.000	16.000		
				10478.000	1.000		
					17.000	\$10,478.00	\$178,126.00
		(ESCALATION) EXTRA WORK - TRAFFIC CONTROL					
Category Amount:						\$10,478.00	\$178,126.00
Category Number: 0200 ROADWAY							
0025	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	9.000	4.180		
				1650.000	.000		
					4.180	\$0.00	\$6,897.00
0035	441-0303	CONC SPILLWAY, TP 3	EA	1.000	1.000		
				2800.000	.000		
					1.000	\$0.00	\$2,800.00
Category Amount:						\$0.00	\$9,697.00
Category Number: 0100 ROADWAY							
0060	210-0100	GRADING COMPLETE -	LS	1.000	.720		
				1610845.000	.279		
					.999	\$449,425.76	\$1,609,234.16
		0014075					
Category Amount:						\$449,425.76	\$1,609,234.16
Category Number: 0200 ROADWAY							
0080	668-2100	DROP INLET, GP 1	EA	3.000	2.500		
				2750.000	.000		
					2.500	\$0.00	\$6,875.00
Category Amount:						\$0.00	\$6,875.00
Category Number: 0100 ROADWAY							
0082	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		.000	1,464.150		
				4.100	305.000		
					1,769.150	\$1,250.50	\$7,253.52
		(ESCALATION) MAINT OF TEMP SILT FENCE, TP C					
Category Amount:						\$1,250.50	\$7,253.52

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0200 ROADWAY					
0085	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	2.000		
				2750.000	.000		
					2.000	\$.00	\$5,500.00
0090	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,667.000	2,073.904		
				60.000	205.556		
					2,279.460	\$12,333.36	\$136,767.60
Category Amount:						\$12,333.36	\$142,267.60
Category Number:		0300 ROADWAY					
0130	163-0240	MULCH	TN	200.000	74.718		
				51.500	5.403		
					80.121	\$278.25	\$4,126.23
Category Amount:						\$278.25	\$4,126.23
Category Number:		0100 ROADWAY					
0151	004-0049	EXTRA WORK -	MO	.000	16.000		
				5301.000	1.000		
					17.000	\$5,301.00	\$90,117.00
		(ESCALATION) EXTRA WORK - WECS					
0152	004-0049	EXTRA WORK -	MO	.000	16.000		
				5781.000	1.000		
					17.000	\$5,781.00	\$98,277.00
		(ESCALATION) EXTRA WORK - SUPT.					
0172	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	621.210		
				137.970	.000		
					621.210	\$.00	\$85,708.34
		(ESCALATION) RECYL AC LEVELING,INC BM&HL					
0178	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,676.990		
		TL & H LIME		115.680	.000		
					1,676.990	\$.00	\$193,994.20
		(ESCALATION) RECYL AC 25MM SP,GP1/2 BM&HL					
0182	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	761.140		
		L & H LIME		125.130	.000		
					761.140	\$.00	\$95,241.45
		(ESCALATION) RECYL AC 19 MM SP,GP 1 OR 2,INC BM&HL					

Estimate Summary By Project

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014075

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0187	402-3600	RECYCLED ASPH CONC 12.5 MM, SMA, GP 2 ON TN		.000	3,194.260		
		IFIED BITUM MATL & H LIME		179.150	.000		
					3,194.260	\$.00	\$572,251.68
		(ESCALATION) RECY AC 12.5,SMA,GP2 ON,INCLP-,BM&HL					
0202	433-1000	REINF CONC APPROACH SLAB	SY	.000	552.870		
				220.350	.000		
					552.870	\$.00	\$121,824.90
		(ESCALATION) REINF CONC APPROACH SLAB					
0212	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	.000	45.330		
				79.950	.000		
					45.330	\$.00	\$3,624.13
		(ESCALATION) REINF CONC APPROACH SLAB					
Category Amount:						\$11,082.00	\$1,261,038.70
Category Number:		0300 ROADWAY					
0240	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	28.000		
				1495.000	1.000		
					29.000	\$1,495.00	\$43,355.00
Category Amount:						\$1,495.00	\$43,355.00
Category Number:		0110 ROADWAY					
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,400.000	1,308.780		
		L & H LIME		93.010	.000		
					1,308.780	\$.00	\$121,729.63
0320	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		12,200.000	11,285.590		
		TL & H LIME		86.980	.000		
					11,285.590	\$.00	\$981,620.62
Category Amount:						\$0.00	\$1,103,350.25
Category Number:		0801 BRIDGES					
0370	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.650		
				675000.000	.000		
					.650	\$.00	\$438,750.00
		1 LT					
Category Amount:						\$0.00	\$438,750.00

Date: 04/05/2024

Page 6 of 8

Pay Period: 03/01/2024
to 03/31/2024

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0110 ROADWAY					
0375	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,300.000	2,160.920		
		MATL & H LIME		95.370	.000		
					2,160.920	\$.00	\$206,086.94
Category Amount:						\$0.00	\$206,086.94
Category Number:		0802 BRIDGES					
0380	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.650		
				675000.000	.350		
		1 RT			1.000	\$236,250.00	\$675,000.00
Category Amount:						\$236,250.00	\$675,000.00
Category Number:		0801 BRIDGES					
0390	500-3002	CLASS AA CONCRETE	CY	426.000	41.800		
				925.000	.000		
					41.800	\$.00	\$38,665.00
0395	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	670.360		
				260.000	.000		
		1 LT			670.360	\$.00	\$174,293.60
Category Amount:						\$0.00	\$212,958.60
Category Number:		0802 BRIDGES					
0400	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,073.000	1,072.470		
				260.000	.000		
		1 RT			1,072.470	\$.00	\$278,842.20
Category Amount:						\$0.00	\$278,842.20
Category Number:		0801 BRIDGES					
0405	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO -	LF	1,061.000	662.800		
				365.000	.000		
		1 LT			662.800	\$.00	\$241,922.00
Category Amount:						\$0.00	\$241,922.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024
to 03/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0802 BRIDGES					
0410	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		1,061.000	1,060.540		
				365.000	.000		
		1 RT			1,060.540	\$.00	\$387,097.10
0425	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.650		
				82000.000	.350		
		1 RT			1.000	\$28,700.00	\$82,000.00
0445	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.650		
				122000.000	.350		
		1 RT			1.000	\$42,700.00	\$122,000.00
Category Amount:						\$71,400.00	\$591,097.10
Category Number:		0110 ROADWAY					
0485	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,500.000	543.850		
				103.350	.000		
					543.850	\$.00	\$56,206.90
Category Amount:						\$0.00	\$56,206.90
Category Number:		0801 BRIDGES					
0492	004-0022	EXTRA WORK -	LS	.000	.300		
				364080.040	.650		
		(ESCALATION) SUPERSTR CONCRETE,CL D,BR NO-1 RT			.950	\$236,652.03	\$345,876.04
0497	500-2100	CONCRETE BARRIER	LF	.000	530.000		
				140.120	.000		
		(ESCALATION) CONCRETE BARRIER			530.000	\$.00	\$74,263.60
0503	500-3002	CLASS AA CONCRETE	CY	.000	323.300		
				1296.100	.000		
		(ESCALATION) CL AA CONCRETE			323.300	\$.00	\$419,029.13
0512	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	.000	267.000		
				364.310	.000		
		(ESCALATION) PSC BEAMS,AASHTO TP III,BR NO 1-RT			267.000	\$.00	\$97,270.77

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: sandrews

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101481-0

Estimate Number: 0033

Pay Period: 03/01/2024

to 03/31/2024

Project Number 0014075

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0522	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO 1-LF		.000	265.160		
				511.430	.000		
					265.160	\$0.00	\$135,610.78
		(ESCALATION) PSC BEAMS,AASHTO BULB TEE, 72,BR NO 1-RT					
0537	511-3000	SUPERSTR REINF STEEL, BR NO 1-LS	LS	.000	.300		
				52430.450	.650		
					.950	\$34,079.79	\$49,808.93
		(ESCALATION) SUPERSTR REINF STEEL, BR NO 1-RT					
0547	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NO 1-LS		.000	.000		
				59327.600	.950		
					.950	\$56,361.22	\$56,361.22
		(ESCALATION) EPOXY COAT/SUP REINF ST, BR NO 1-RT					
0562	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	.000	999.580		
				147.130	90.640		
					1,090.220	\$13,335.86	\$160,404.07
		(ESCALATION) PIL-IN-PL,STEEL H,HP 14 X 73					
Category Amount:						\$340,428.90	\$1,338,624.54
Category Number:		0802 BRIDGES					
0570	500-3002	CLASS AA CONCRETE	CY	402.000	395.490		
				925.000	.000		
					395.490	\$0.00	\$365,828.25
Category Amount:						\$0.00	\$365,828.25
Category Number:		0801 BRIDGES					
0592	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	346.783		
				91.080	186.870		
					533.653	\$17,020.12	\$48,605.12
		(ESCALATION) STN DUMPED RIP RAP, TP 1, 24					
0597	603-7000	PLASTIC FILTER FABRIC	SY	.000	1,479.105		
				4.200	392.426		
					1,871.531	\$1,648.19	\$7,860.43
		(ESCALATION) PLASTIC FILTER FABRIC					
Category Amount:						\$18,668.31	\$56,465.55
Project Total Amount:						\$1,153,090.08	\$12,298,031.33