

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: 01041894

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101531-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

SR 11 BEGINNING AT SR 11 BUS AND EXTENDING NORTH T
CONN. (E)

Time Allowed: 291 Days

Elapsed Calender Days: 291 Days

Percent Time: 100.00

District: 3

Area: 03

Contractor:

ROBINSON PAVING COMPANY
P. O. BOX 12266

Date Let: 05/21/2021

Date Awarded: 06/04/2021

Date Contract Executed: 07/14/2021

Date Notice to Proceed: 07/14/2021

COLUMBUS GA 31917-2266

Date Work Began: 03/27/2022

Phone: (706)563-7959

Date Time Stopped: 04/30/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/30/2022

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$3,597,117.39

Original Contract Amount \$3,597,120.28

Funds Available \$585,687.40

Percent Complete 83.72%

Counties:

Houston

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005825	\$3,597,117.39	\$3,597,120.28	\$585,687.40	83.72%	\$56,343.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2022

User: 01041894

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101531-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number: M005825 SR 11 - MILLING, PLMX RESF

Federal State Project Number: M005825

	Total to Date	Prev to Date	This Estimate
Participating	\$3,011,429.99	\$2,955,086.99	\$56,343.00
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$3,011,429.99	\$2,955,086.99	\$56,343.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,011,429.99	\$2,955,086.99	\$56,343.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,011,429.99	\$2,955,086.99	

Total Payable: **\$56,343.00**

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2022

User: 01041894

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101531-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number M005825

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		1,000.000 109.100	320.900 .000 320.900	\$.00	\$35,010.19
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		15,478.000 83.110	14,598.310 .000 14,598.310	\$.00	\$1,213,265.54
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,695.000 87.540	3,578.760 .000 3,578.760	\$.00	\$313,284.65
0055	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	182,370.000 2.350	161,760.888 14,224.073 175,984.961	\$33,426.57	\$413,564.66
0070	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		473.000 5.250	624.300 -84.250 540.050	\$-442.31	\$2,835.26
0090	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,050.000 3.680	1,924.633 -4.623 1,920.010	\$-17.01	\$7,065.64
0140	700-8100	FERTILIZER NITROGEN CONTENT	LB	429.140 5.250	117.000 643.000 760.000	\$3,375.75	\$3,990.00
9080	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		.000 825.000	.000 17.700 17.700	\$14,602.50	\$14,602.50
		INDENT , EDG LN RUMB STRP -GRD-IN-PL(CON) ITEM ADDED BY SA					

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2022

User: 01041894

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101531-0

Estimate Number: 0006

Pay Period: 09/01/2022
to 09/30/2022

Project Number M005825

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
9085	004-0022	EXTRA WORK -	LS	.000	.000		
				5397.500	1.000		
					1.000	\$5,397.50	\$5,397.50
		TRAFFIC CONTOL					
		ITEM ADDED BY SA					
Category Amount:						\$56,343.00	\$2,009,015.94
Project Total Amount:						\$56,343.00	\$3,011,429.99