

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: C0005686

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0015

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

US 29/SR 8 OVER SOUTH FORK BROAD RIVER. (E)

Time Allowed: 622 Days

Elapsed Calender Days: 471 Days

Percent Time: 75.72

District: 1

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 07/01/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 09/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2023

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,585,822.96

Original Contract Amount \$4,759,733.23

Funds Available \$1,418,742.70

Percent Complete 69.06%

Counties:

Madison

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013996	\$4,585,822.96	\$4,759,733.23	\$1,418,742.70	69.06%	\$445,660.30

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: C0005686

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0015

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0013996 SR 8 - BRDG REPLT

Federal State Project Number: 0013996

	Total to Date	Prev to Date	This Estimate
Participating	\$2,533,664.20	\$2,177,135.96	\$356,528.24
Non-Participating	\$633,416.06	\$544,284.00	\$89,132.06
Total Earnings	\$3,167,080.26	\$2,721,419.96	\$445,660.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,167,080.26	\$2,721,419.96	\$445,660.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,167,080.26	\$2,721,419.96	

Total Payable: **\$445,660.30**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2023

User: C0005686

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0015

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013996

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN L BITUM MATL & H LIME		275.000 110.000	421.380 .000 421.380	\$0.00	\$46,351.80
0020	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,083.000 84.500	682.990 .000 682.990	\$0.00	\$57,712.66
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		53.000 96.750	56.190 .000 56.190	\$0.00	\$5,436.38
0110	150-1000	TRAFFIC CONTROL -	LS	1.000 118100.000	.816 .027 .843	\$3,188.70	\$99,558.30
0013996							
Category Amount:						\$3,188.70	\$209,059.14
Category Number: 0300 ROADWAY							
0220	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,762.000 0.100	680.000 176.000 856.000	\$17.60	\$85.60
0320	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 2840.000	13.000 1.000 14.000	\$2,840.00	\$39,760.00
Category Amount:						\$2,857.60	\$39,845.60
Category Number: 0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER							
0470	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 666700.000	.200 .540 .740	\$360,018.00	\$493,358.00
1							
0480	500-3002	CLASS AA CONCRETE	CY	159.000 860.000	159.000 .000 159.000	\$0.00	\$136,740.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2023

User: C0005686

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101553-0

Estimate Number: 0015

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0013996

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGE 1 - OVER SOUTH FORK BROAD RIVER					
0485	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,791.000	1,791.130		
				303.000	.000		
					1,791.130	\$.00	\$542,712.39
		1					
0495	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.290		
				120600.000	.660		
					.950	\$79,596.00	\$114,570.00
		1					
Category Amount:						\$439,614.00	\$1,287,380.39
Project Total Amount:						\$445,660.30	\$3,167,080.26