

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2023

User: 01098637

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Contract Location:

SR 136 OVER CHESTATEE RIVER. (E)

Time Allowed: 656 Days

Elapsed Calender Days: 625 Days

Percent Time: 95.27

District: 1

Area: 01

Contractor:

SCOTT BRIDGE COMPANY, INC.
2641 INTERSTATE DRIVE

Date Let: 07/16/2021

Date Awarded: 09/17/2021

Date Contract Executed: 10/04/2021

Date Notice to Proceed: 10/14/2021

Date Work Began: 10/18/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/31/2023

OPELIKA AL 36801

Phone: (334)749-5045

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$9,194,415.98

Original Contract Amount \$9,133,014.94

Funds Available \$274,755.60

Percent Complete 97.01%

Counties:

Dawson Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007170	\$9,194,415.98	\$9,133,014.94	\$274,755.60	97.01%	\$37,451.92

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2023

User: 01098637

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number: 0007170 SR 136 - BRDG REPL

Federal State Project Number: 0007170

	Total to Date	Prev to Date	This Estimate
Participating	\$7,135,728.25	\$7,105,766.71	\$29,961.54
Non-Participating	\$1,783,932.13	\$1,776,441.75	\$7,490.38
Total Earnings	\$8,919,660.38	\$8,882,208.46	\$37,451.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,919,660.38	\$8,882,208.46	\$37,451.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,919,660.38	\$8,882,208.46	

Total Payable: **\$37,451.92**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2023

User: 01098637

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER CHESTATEE RIVER							
0015	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.950		
				275705.270	.050		
		22+70			1.000	\$13,785.26	\$275,705.27
Category Amount:						\$13,785.26	\$275,705.27
Category Number: 0100 ROADWAY							
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,318.000	1,458.720		
				107.000	.000		
					1,458.720	\$.00	\$156,083.04
0080	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		462.000	572.110		
		L BITUM MATL & H LIME		103.000	.000		
					572.110	\$.00	\$58,927.33
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		1,492.000	1,108.600		
		TL & H LIME		93.100	.000		
					1,108.600	\$.00	\$103,210.66
0090	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		749.000	660.160		
		L & H LIME		94.600	.000		
					660.160	\$.00	\$62,451.14
0100	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		284.000	284.450		
				225.000	.000		
					284.450	\$.00	\$64,001.25
0150	441-0303	CONC SPILLWAY, TP 3	EA	3.000	3.000		
				1800.000	.000		
					3.000	\$.00	\$5,400.00
0175	668-1100	CATCH BASIN, GP 1	EA	2.000	2.000		
				2500.000	.000		
					2.000	\$.00	\$5,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/06/2023

User: 01098637

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0007170

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0185	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	44.000 74.420	.000 56.000 56.000	\$4,167.52	\$4,167.52
0190	441-0050	CONC SLOPE DRAIN	SY	31.000 129.000	30.790 .000 30.790	\$0.00	\$3,971.91
0195	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	12.000 660.000	9.260 .000 9.260	\$0.00	\$6,111.60
0350	163-0240	MULCH	TN	165.000 80.000	121.620 6.175 127.795	\$494.00	\$10,223.60
0375	700-9300	SOD	SY	1,512.000 8.000	.000 1,204.623 1,204.623	\$9,636.98	\$9,636.98
Category Amount:						\$14,298.50	\$489,185.03
Category Number: 0801 BRIDGE NO 1 - OVER CHESTATEE RIVER							
0440	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 809814.960	1.000 .000 1.000	\$0.00	\$809,814.96
0445	500-2100	CONCRETE BARRIER	LF	1,221.000 90.000	1,220.150 .000 1,220.150	\$0.00	\$109,813.50
0450	500-3002	CLASS AA CONCRETE	CY	327.000 1100.820	326.200 .000 326.200	\$0.00	\$359,087.48

Rpt-ID: RCPEsprj

Georgia

Date: 07/06/2023

User: 01098637

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2101664-1

Estimate Number: 0021

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0007170

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO 1 - OVER CHESTATEE RIVER							
0460	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO 1 LF		4,283.000	4,282.540		
				354.440	.000		
					4,282.540	\$0.00	\$1,517,903.48
		1					
0510	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	450.000	628.773		
				61.330	152.750		
					781.523	\$9,368.16	\$47,930.81
Category Amount:						\$9,368.16	\$2,844,550.23
Category Number: 0100 ROADWAY							
0525	500-3101	CLASS A CONCRETE	CY	5.000	7.150		
				600.000	.000		
					7.150	\$0.00	\$4,290.00
Category Amount:						\$0.00	\$4,290.00
Project Total Amount:						\$37,451.92	\$8,919,660.38