

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Contract Location:

SR 37 OVER OCHLOCKONEE RIVER. (E)

Time Allowed:

471 Days

Elapsed Calender Days:

597 Days

Percent Time:

126.75

District: 4

Area: 04

Contractor:

THE SCRUGGS COMPANY
4679 OLD U.S. 41 NORTH

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/09/2021

Date Notice to Proceed:

12/13/2021

HAHIRA

GA 31632-4101

Date Work Began:

01/24/2022

Phone: (229)242-2388

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

03/28/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$5,759,305.36

Original Contract Amount \$5,728,142.95

Funds Available \$965,760.59

Percent Complete 85.79%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014901	\$5,759,305.36	\$5,728,142.95	\$965,760.59	83.23%	\$19,543.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Project Number: 0014901 SR 37 - CNST OF A BRIDGE

Federal State Project Number: 0014901

	Total to Date	Prev to Date	This Estimate
Participating	\$3,952,671.01	\$3,907,109.68	\$45,561.33
Non-Participating	\$988,167.76	\$976,777.43	\$11,390.33
Total Earnings	\$4,940,838.77	\$4,883,887.11	\$56,951.66
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,940,838.77	\$4,883,887.11	\$56,951.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$147,294.00)	(\$109,886.00)	(\$37,408.00)
Total:	\$4,793,544.77	\$4,774,001.11	

Total Payable: **\$19,543.66**

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Project Number 0014901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTEN	EA	6.000	4.000		
				9112.880	2.000		
					6.000	\$18,225.76	\$54,677.28
0035	441-0104	CONC SIDEWALK, 4 IN	SY	770.000	502.220		
				40.000	.000		
					502.220	\$.00	\$20,088.80
0050	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	470.000	60.000		
				15.000	60.000		
					120.000	\$900.00	\$1,800.00
0055	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,110.000	955.500		
				19.000	218.000		
					1,173.500	\$4,142.00	\$22,296.50
0085	641-1100	GUARDRAIL, TP T	LF	284.000	.000		
				80.000	142.000		
					142.000	\$11,360.00	\$11,360.00
0090	641-1200	GUARDRAIL, TP W	LF	217.000	.000		
				24.000	90.000		
					90.000	\$2,160.00	\$2,160.00
0095	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000	.000		
				1600.000	1.000		
					1.000	\$1,600.00	\$1,600.00
0100	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	2.000	.000		
				2800.000	1.000		
					1.000	\$2,800.00	\$2,800.00
Category Amount:						\$41,187.76	\$116,782.58

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2000 ALT 1 -GRADED AGGR BASE							
0130	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		870.000	1,139.240		
				125.000	.000		
					1,139.240	\$0.00	\$142,405.00
0135	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		200.000	194.580		
		TL & H LIME		150.000	.000		
					194.580	\$0.00	\$29,187.00
0140	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		540.000	227.990		
		MATL & H LIME		125.000	.000		
					227.990	\$0.00	\$28,498.75
0145	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		360.000	312.590		
		L & H LIME		130.000	.000		
					312.590	\$0.00	\$40,636.70
Category Amount:						\$0.00	\$240,727.45
Category Number: 0110 Pavement related items							
0160	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	200.000	200.010		
				185.000	.000		
					200.010	\$0.00	\$37,001.85
Category Amount:						\$0.00	\$37,001.85
Category Number: 0200 Drainage related items							
0190	668-1100	CATCH BASIN, GP 1	EA	9.000	7.000		
				2400.000	.000		
					7.000	\$0.00	\$16,800.00
0200	668-2100	DROP INLET, GP 1	EA	1.000	1.000		
				2400.000	.000		
					1.000	\$0.00	\$2,400.00
Category Amount:						\$0.00	\$19,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 Temporary erosion control related items							
0250	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		900.000 2.490	4,436.000 350.000 4,786.000	\$871.50	\$11,917.14
0290	167-1500	WATER QUALITY INSPECTIONS	MO	30.000 900.000	16.000 1.000 17.000	\$900.00	\$15,300.00
Category Amount:						\$1,771.50	\$27,217.14
Category Number: 0400 Permanent erosion control related items							
0315	700-6910	PERMANENT GRASSING	AC	4.000 2000.000	1.100 .500 1.600	\$1,000.00	\$3,200.00
0340	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		1.000 11500.000	.000 1.000 1.000	\$11,500.00	\$11,500.00
0350	716-2000	EROSION CONTROL MATS, SLOPES	SY	2,380.000 2.000	1,900.000 746.200 2,646.200	\$1,492.40	\$5,292.40
Category Amount:						\$13,992.40	\$19,992.40
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
0500	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 925000.000	1.000 .000 1.000	\$0.00	\$925,000.00
0505	500-3002	CLASS AA CONCRETE	CY	204.000 1200.000	204.000 .000 204.000	\$0.00	\$244,800.00
0510	500-3700	SEAL CONC	CY	113.000 1200.000	113.000 .000 113.000	\$0.00	\$135,600.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/01/2023

User: 01113787

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101715-0

Estimate Number: 0018

Pay Period: 07/01/2023
to 08/01/2023

Project Number 0014901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER OCHLOCKONEE RIVER							
0515	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	317.000 225.000	317.000 .000 317.000	\$0.00	\$71,325.00
0520	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	479.000 300.000	479.000 .000 479.000	\$0.00	\$143,700.00
0525	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	836.000 380.000	836.000 .000 836.000	\$0.00	\$317,680.00
0540	520-2214	PILING, PSC, 14 IN SQ 18" PSC PILE CUTOFF	LF	335.000 98.000	226.840 .000 226.840	\$0.00	\$22,230.32
0545	520-2218	PILING, PSC, 18 IN SQ 14" Piling Cutoff	LF	795.000 105.000	690.610 .000 690.610	\$0.00	\$72,514.05
9990	520-2218	PILING, PSC, 18 IN SQ 18" PSC PILE CUTOFF	LF	.000 78.750	161.710 .000 161.710	\$0.00	\$12,734.66
9991	520-2214	PILING, PSC, 14 IN SQ 14" Piling Cutoff	LF	.000 73.500	38.160 .000 38.160	\$0.00	\$2,804.76
Category Amount:						\$0.00	\$1,948,388.79
Project Total Amount:						\$56,951.66	\$4,940,838.77