

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024
to 04/05/2024

Contract Location:

-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMPS

Time Allowed: 1217 Days

Elapsed Calender Days: 929 Days

Percent Time: 76.34

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/02/2021

Date Notice to Proceed: 09/20/2021

MARIETTA GA 30061-0970

Date Work Began: 10/06/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/18/2025

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$23,933,751.74

Original Contract Amount \$16,089,072.86

Funds Available \$9,925,160.34

Percent Complete 57.05%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015051	\$23,933,751.73	\$16,089,072.86	\$9,925,160.33	58.53%	\$426,178.26

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024
to 04/05/2024

Project Number: 0015051 I-75/SR 401 - ADD'L EXPRESS LANE ACCESS RAMI

Federal State Project Number: 0015051

	Total to Date	Prev to Date	This Estimate
Participating	\$13,653,402.46	\$13,170,906.40	\$482,496.06
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$13,653,402.46	\$13,170,906.40	\$482,496.06
Stockpiled Materials	\$355,188.94	\$411,506.74	(\$56,317.80)
Gross Earnings	\$14,008,591.40	\$13,582,413.14	\$426,178.26
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,008,591.40	\$13,582,413.14	

Total Payable: **\$426,178.26**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024
to 04/05/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.795		
				125440.040	.023		
					.818	\$2,885.12	\$102,609.95
		0015051					
Category Amount:						\$2,885.12	\$102,609.95
Category Number: 0300 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R							
0040	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		3.000	.001		
				550.000	.000		
					.001	\$0.00	\$0.55
0045	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		450.000	86.913		
				14.500	.065		
					86.978	\$0.94	\$1,261.18
0050	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000	44.151		
				250.000	.061		
					44.212	\$15.25	\$11,053.00
Category Amount:						\$16.19	\$12,314.73
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0135	500-3002	CLASS AA CONCRETE	CY	38.000	38.000		
				1782.320	.000		
					38.000	\$0.00	\$67,728.16
0145	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.400		
				334189.170	.330		
					.730	\$110,282.43	\$243,958.09
		1E					
Category Amount:						\$110,282.43	\$311,686.25
Category Number: 0901 MSE WALLS							
0150	500-3650	CLASS AA-1 CONCRETE	CY	378.000	286.335		
				679.820	4.430		
					290.765	\$3,011.60	\$197,667.86

Estimate Summary By Project

Pay Period: 02/06/2024

to 04/05/2024

Project Number 0015051

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0901 MSE WALLS						
0165	511-1000	BAR REINF STEEL	LB	45,482.000	26,125.000			
				1.160	250.000			
					26,375.000		\$290.00	\$30,595.00
Category Amount:							\$3,301.60	\$228,262.86
	Category Number:	0801 BRIDGE NO. 1 - OVER AKERS MILL RD						
0170	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.600			
				46360.690	.400			
					1.000		\$18,544.28	\$46,360.69
		1E						
Category Amount:							\$18,544.28	\$46,360.69
	Category Number:	0901 MSE WALLS						
0175	514-0500	EPOXY COATED BAR REINFORCEMENT STEEL	LB	4,669.000	3,778.000			
				1.320	135.000			
					3,913.000		\$178.20	\$5,165.16
Category Amount:							\$178.20	\$5,165.16
	Category Number:	0100 ROADWAY						
0205	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,537.000	2,318.947			
				37.470	.033			
					2,318.980		\$1.24	\$86,892.18
0220	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	1,961.000	1,478.500			
				106.110	.000			
					1,478.500		\$0.00	\$156,883.64
Category Amount:							\$1.24	\$243,775.82
	Category Number:	0901 MSE WALLS						
0225	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,790.000	678.000			
				71.350	.000			
					678.000		\$0.00	\$48,375.30
		31						
Category Amount:							\$0.00	\$48,375.30

Estimate Summary By Project

Pay Period: 02/06/2024
to 04/05/2024

Project Number 0015051

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0230	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	1,771.000	1,320.000			
				69.370	.000			
					1,320.000		\$.00	\$91,568.40
	32							
Category Amount:							\$0.00	\$91,568.40
	Category Number:	0901	MSE WALLS					
0235	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,298.000	3,943.195			
				71.350	-.005			
					3,943.190		\$-.36	\$281,346.61
	31							
Category Amount:							\$-0.36	\$281,346.61
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0240	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,299.000	3,169.000			
				69.370	.000			
					3,169.000		\$.00	\$219,833.53
	32							
Category Amount:							\$0.00	\$219,833.53
	Category Number:	0901	MSE WALLS					
0245	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,793.000	6,160.000			
				71.350	.000			
					6,160.000		\$.00	\$439,516.00
	31							
Category Amount:							\$0.00	\$439,516.00
	Category Number:	0902	I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0250	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	6,227.000	6,126.004			
				69.370	-.003			
					6,126.001		\$-.21	\$424,960.69
	32							
Category Amount:							\$-0.21	\$424,960.69
	Category Number:	0901	MSE WALLS					
0255	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,889.000	4,695.000			
				71.350	.000			
					4,695.000		\$.00	\$334,988.25
	31							
Category Amount:							\$0.00	\$334,988.25

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024
to 04/05/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0902 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0260	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF		3,595.000	2,604.000		
				69.370	.000		
					2,604.000	\$.00	\$180,639.48
	32						
0280	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	965.000	.000		
				316.160	202.000		
					202.000	\$63,864.32	\$63,864.32
	32						
Category Amount:						\$63,864.32	\$244,503.80
Category Number:		0200 I-75 at CR 2025/Akers Mill Road - New Express Lanes Access R					
0450	668-2100	DROP INLET, GP 1	EA	2.000	.500		
				3563.000	.000		
					.500	\$.00	\$1,781.50
0455	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	29.000	10.500		
				6758.000	.000		
					10.500	\$.00	\$70,959.00
Category Amount:						\$0.00	\$72,740.50
Category Number:		0801 BRIDGE NO. 1 - OVER AKERS MILL RD					
0570	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.600		
				26912.790	.385		
					.985	\$10,361.42	\$26,509.10
	1E						
0635	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.400		
				274613.880	.333		
					.733	\$91,446.42	\$201,291.97
	1W						
0645	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.600		
				19413.040	.400		
					1.000	\$7,765.22	\$19,413.04
	1W						

Rpt-ID: RCPESPRJ

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024
to 04/05/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGE NO. 1 - OVER AKERS MILL RD							
0650	514-1000	EPOXY COATED SUPERSTR REINF STEEL, BR NLS		1.000	.600		
				33148.840	.400		
					1.000	\$13,259.54	\$33,148.84
		1W					
Category Amount:						\$122,832.60	\$280,362.95
Category Number: 0100 ROADWAY							
0805	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	10,594.000	.000		
				1.890	400.000		
					400.000	\$756.00	\$756.00
0810	682-1506	CABLE, TP RHH/RHW, AWG NO 6	LF	8,876.000	.000		
				2.740	3,066.000		
					3,066.000	\$8,400.84	\$8,400.84
9202	004-0049	EXTRA WORK -	MO	.000	9.000		
				48695.640	2.000		
					11.000	\$97,391.28	\$535,652.04
		EXTENDED OVERHEAD FOR MONTHLY COSTS, PROJECT MGMT, PROJECT					
		MAINT. & EXPENSES ASSOCIATED WITH PROJECT TIME EXTENSION					
9206	004-0022	EXTRA WORK -	LS	.000	.400		
				1832661.160	.025		
					.425	\$45,816.53	\$778,880.99
		COST INCREASE FOR LABOR, EQUIP, HAULING, SUBCONTRACTOR &					
		MATERIAL COSTS ASSOCIATED WITH PROJECT TIME EXTENSION.					
9214	621-6002	CONCRETE BARRIER, TP S-2	LF	.000	195.000		
				880.000	.000		
					195.000	\$0.00	\$171,600.00
		CONC BARRER, TP S-2					
		NEW ITEM ADDED VIA SA					
9216	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	242.750		
				1105.560	.000		
					242.750	\$0.00	\$268,374.69
		CONC BARRER, TP S-3					
		NEW ITEM ADDED VIA SA					
9218	621-6003	CONCRETE BARRIER, TP S-3	LF	.000	15.750		
				1807.690	.000		
					15.750	\$0.00	\$28,471.12
		CONC BARRER, TP S-3A					
		NEW ITEM ADDED VIA SA					

Rpt-ID: RCPEsprj

Georgia

Date: 04/08/2024

User: 00761071

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B1CBA2101720-0

Estimate Number: 0023

Pay Period: 02/06/2024

to 04/05/2024

Project Number 0015051

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9234	668-2231	DROP INLET, GP 1, MODIFIED TP M-1	EA	.000	12.250		
				20280.000	.000		
					12.250	\$.00	\$248,430.00
		DROP INLET, GP 1, MODIFIED N-1					
		NEW ITEM ADDED VIA SA					
9238	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000	.500		
				4463.330	.000		
					.500	\$.00	\$2,231.67
		STORM SEWER MANHOLE, TP 1					
		NEW ITEM ADDED VIA SA					
9270	004-0022	EXTRA WORK -	LS	.000	.900		
				164520.000	.050		
					.950	\$8,226.00	\$156,294.00
		CUT LINE REVISION FOR BRIDGE WIDENING AND CONCRETE REMOVAL					
		LOCATED AT THE EDGE OF THE EXISTING GIRDER FLANGE					
9286	500-3200	CLASS B CONCRETE	CY	.000	394.000		
				520.720	.000		
					394.000	\$.00	\$205,163.68
		CLASS B CONC					
		CLASS B CONC					
Category Amount:						\$160,590.65	\$2,404,255.03
Project Total Amount:						\$482,496.06	\$13,653,402.46