

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2022

User: 01079302

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

SR 15/SR 10 LOOP OVER US 29/SR 8 AND WESTFORK TRAI

Time Allowed:

598 Days

Elapsed Calender Days:

392 Days

Percent Time:

65.55

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/12/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/26/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/25/2023

TUCKER

GA 30085

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,143,650.76

Original Contract Amount \$10,995,000.00

Funds Available \$5,695,930.52

Percent Complete 43.12%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013716	\$11,143,650.76	\$10,995,000.00	\$5,695,930.52	48.89%	\$500,580.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2022

User: 01079302

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0013716 SR 15/SR 10 LOOP - BRDG PLMT

Federal State Project Number: 0013716

	Total to Date	Prev to Date	This Estimate
Participating	\$3,844,053.11	\$3,443,589.11	\$400,464.00
Non-Participating	\$961,013.31	\$860,897.31	\$100,116.00
Total Earnings	\$4,805,066.42	\$4,304,486.42	\$500,580.00
Stockpiled Materials	\$642,653.82	\$642,653.82	\$0.00
Gross Earnings	\$5,447,720.24	\$4,947,140.24	\$500,580.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,447,720.24	\$4,947,140.24	

Total Payable: **\$500,580.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/01/2022

User: 01079302

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		650.000	95.840		
				105.000	.000		
					95.840	\$0.00	\$10,063.20
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,770.000	893.860		
				100.000	.000		
					893.860	\$0.00	\$89,386.00
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,170.000	186.680		
				103.000	.000		
					186.680	\$0.00	\$19,228.04
Category Amount:						\$0.00	\$118,677.24
Category Number: 0100 ROADWAY							
0080	150-1000	TRAFFIC CONTROL -	LS	1.000	.606		
				360000.000	.088		
					.694	\$31,680.00	\$249,840.00
		0013716					
Category Amount:						\$31,680.00	\$249,840.00
Category Number: 0300 ROADWAY							
0435	167-1500	WATER QUALITY INSPECTIONS	MO	20.000	9.000		
				2500.000	1.000		
					10.000	\$2,500.00	\$25,000.00
Category Amount:						\$2,500.00	\$25,000.00
Category Number: 0801 BRIDGES							
0455	500-3002	CLASS AA CONCRETE	CY	281.000	280.100		
				942.000	.000		
					280.100	\$0.00	\$263,854.20
Category Amount:						\$0.00	\$263,854.20

Rpt-ID: RCPEsprj

Georgia

Date: 11/01/2022

User: 01079302

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0011

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0515	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 680000.000	.450 .550 1.000	\$374,000.00	\$680,000.00
		1 LT					
0540	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 168000.000	.450 .550 1.000	\$92,400.00	\$168,000.00
		1 LT					
Category Amount:						\$466,400.00	\$848,000.00
Category Number: 0200 ROADWAY							
0590	668-2100	DROP INLET, GP 1	EA	7.000 6200.000	1.500 .000 1.500	\$0.00	\$9,300.00
Category Amount:						\$0.00	\$9,300.00
Category Number: 0801 BRIDGES							
0645	441-0004	CONC SLOPE PAV, 4 IN	SY	563.000 50.000	806.730 .000 806.730	\$0.00	\$40,336.50
Category Amount:						\$0.00	\$40,336.50
Category Number: 0100 ROADWAY							
0685	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		150.000 156.000	208.690 .000 208.690	\$0.00	\$32,555.64
Category Amount:						\$0.00	\$32,555.64
Project Total Amount:						\$500,580.00	\$4,805,066.42