

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

SR 15/SR 10 LOOP OVER US 29/SR 8 AND WESTFORK TRAI

Time Allowed:

661 Days

Elapsed Calender Days:

573 Days

Percent Time:

86.69

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/12/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/26/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/27/2023

TUCKER

GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,166,981.27

Original Contract Amount \$10,995,000.00

Funds Available \$3,795,263.97

Percent Complete 58.85%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013716	\$11,166,981.27	\$10,995,000.00	\$3,795,263.97	66.01%	\$584,427.89

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0013716 SR 15/SR 10 LOOP - BRDG PLMT

Federal State Project Number: 0013716

	Total to Date	Prev to Date	This Estimate
Participating	\$5,257,577.42	\$4,790,035.11	\$467,542.31
Non-Participating	\$1,314,394.41	\$1,197,508.83	\$116,885.58
Total Earnings	\$6,571,971.83	\$5,987,543.94	\$584,427.89
Stockpiled Materials	\$799,745.47	\$799,745.47	\$0.00
Gross Earnings	\$7,371,717.30	\$6,787,289.41	\$584,427.89
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,371,717.30	\$6,787,289.41	

Total Payable: **\$584,427.89**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		650.000	377.550		
				105.000	.000		
					377.550	\$.00	\$39,642.75
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		2,770.000	1,564.110		
		TL & H LIME		100.000	.000		
					1,564.110	\$.00	\$156,411.00
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		2,170.000	650.010		
		L & H LIME		103.000	.000		
					650.010	\$.00	\$66,951.03
Category Amount:						\$0.00	\$263,004.78
Category Number: 0100 ROADWAY							
0080	150-1000	TRAFFIC CONTROL -	LS	1.000	.829		
				360000.000	.029		
					.858	\$10,440.00	\$308,880.00
		0013716					
0085	210-0100	GRADING COMPLETE -	LS	1.000	.750		
				1536239.600	.030		
					.780	\$46,087.19	\$1,198,266.89
		0013716					
0135	621-6001	CONCRETE BARRIER, TP S-1	LF	221.000	.000		
				260.000	221.000		
					221.000	\$57,460.00	\$57,460.00
Category Amount:						\$113,987.19	\$1,564,606.89
Category Number: 0200 ROADWAY							
0255	441-0050	CONC SLOPE DRAIN	SY	119.000	44.200		
				170.000	.000		
					44.200	\$.00	\$7,514.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0265	441-0303	CONC SPILLWAY, TP 3	EA	4.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
Category Amount:						\$0.00	\$14,514.00
Category Number: 0300 ROADWAY							
0435	167-1500	WATER QUALITY INSPECTIONS	MO	20.000 2500.000	14.000 1.000 15.000	\$2,500.00	\$37,500.00
Category Amount:						\$2,500.00	\$37,500.00
Category Number: 0801 BRIDGES							
0450	500-2100	CONCRETE BARRIER	LF	633.000 52.000	633.000 .000 633.000	\$0.00	\$32,916.00
0455	500-3002	CLASS AA CONCRETE	CY	281.000 942.000	280.100 .000 280.100	\$0.00	\$263,854.20
Category Amount:						\$0.00	\$296,770.20
Category Number: 0802 BRIDGES							
0515	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 680000.000	1.000 .000 1.000	\$0.00	\$680,000.00
0525	500-3002	CLASS AA CONCRETE	CY	276.000 942.000	36.100 211.300 247.400	\$199,044.60	\$233,050.80
0535	511-1000	BAR REINF STEEL	LB	55,225.000 1.200	5,197.000 46,848.000 52,045.000	\$56,217.60	\$62,454.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
0565	524-0010	DRILLED CAISSON -	LF	167.000	39.000		
				1400.000	127.220		
		54 IN			166.220	\$178,108.00	\$232,708.00
Category Amount:						\$433,370.20	\$1,208,212.80
Category Number: 0200 ROADWAY							
0590	668-2100	DROP INLET, GP 1	EA	7.000	4.000		
				6200.000	.000		
					4.000	\$0.00	\$24,800.00
Category Amount:						\$0.00	\$24,800.00
Category Number: 0100 ROADWAY							
0600	433-1000	REINF CONC APPROACH SLAB	SY	641.000	320.000		
				285.000	.000		
					320.000	\$0.00	\$91,200.00
Category Amount:						\$0.00	\$91,200.00
Category Number: 0801 BRIDGES							
0645	441-0004	CONC SLOPE PAV, 4 IN	SY	563.000	806.730		
				50.000	.000		
					806.730	\$0.00	\$40,336.50
Category Amount:						\$0.00	\$40,336.50
Category Number: 0802 BRIDGES							
0650	441-0004	CONC SLOPE PAV, 4 IN	SY	557.000	.000		
				50.000	359.910		
					359.910	\$17,995.50	\$17,995.50
Category Amount:						\$17,995.50	\$17,995.50
Category Number: 0100 ROADWAY							
0665	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	221.000	.000		
				75.000	221.000		
					221.000	\$16,575.00	\$16,575.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: 01118670

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0017

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0685	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		150.000	320.110		
		TL		156.000	.000		
					320.110	\$.00	\$49,937.16
Category Amount:						\$16,575.00	\$66,512.16
Project Total Amount:						\$584,427.89	\$6,571,971.83