

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: wdemore

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0019

Pay Period: 06/01/2023
to 06/30/2023

Contract Location:

SR 15/SR 10 LOOP OVER US 29/SR 8 AND WESTFORK TRAI

Time Allowed:

661 Days

Elapsed Calender Days:

634 Days

Percent Time:

95.92

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/12/2021

Date Notice to Proceed:

10/05/2021

Date Work Began:

10/26/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/27/2023

TUCKER

GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$11,166,981.27

Original Contract Amount \$10,995,000.00

Funds Available \$2,100,000.80

Percent Complete 75.55%

Counties:

Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013716	\$11,166,981.27	\$10,995,000.00	\$2,100,000.80	81.19%	\$607,537.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: wdemore

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0019

Pay Period: 06/01/2023
to 06/30/2023

Project Number: 0013716 SR 15/SR 10 LOOP - BRDG PLMT

Federal State Project Number: 0013716

	Total to Date	Prev to Date	This Estimate
Participating	\$6,749,139.98	\$6,263,109.85	\$486,030.13
Non-Participating	\$1,687,285.05	\$1,565,777.52	\$121,507.53
Total Earnings	\$8,436,425.03	\$7,828,887.37	\$607,537.66
Stockpiled Materials	\$630,555.44	\$630,555.44	\$0.00
Gross Earnings	\$9,066,980.47	\$8,459,442.81	\$607,537.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,066,980.47	\$8,459,442.81	

Total Payable: **\$607,537.66**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: wdemore

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0019

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0020	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		650.000	377.550		
				105.000	.000		
					377.550	\$.00	\$39,642.75
0025	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,770.000	1,564.110		
				100.000	.000		
					1,564.110	\$.00	\$156,411.00
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		2,170.000	650.010		
				103.000	.000		
					650.010	\$.00	\$66,951.03
Category Amount:						\$0.00	\$263,004.78
Category Number: 0100 ROADWAY							
0081	150-1000	TRAFFIC CONTROL -	LS	.000	.910		
				354500.000	.090		
					1.000	\$31,905.00	\$354,500.00
		Traffic Control Price Reduction					
0135	621-6001	CONCRETE BARRIER, TP S-1	LF	221.000	221.000		
				260.000	.000		
					221.000	\$.00	\$57,460.00
Category Amount:						\$31,905.00	\$411,960.00
Category Number: 0200 ROADWAY							
0255	441-0050	CONC SLOPE DRAIN	SY	119.000	44.200		
				170.000	.000		
					44.200	\$.00	\$7,514.00
0265	441-0303	CONC SPILLWAY, TP 3	EA	4.000	2.000		
				3500.000	.000		
					2.000	\$.00	\$7,000.00
0305	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	280.000	279.311		
				72.000	4.500		
					283.811	\$324.00	\$20,434.39

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: wdemore

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0019

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0200 ROADWAY					
0310	603-7000	PLASTIC FILTER FABRIC	SY	302.000 8.000	367.828 9.722 377.550	\$77.78	\$3,020.40
Category Amount:						\$401.78	\$37,968.79
Category Number:		0300 ROADWAY					
0325	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		180.000 30.000	.000 80.250 80.250	\$2,407.50	\$2,407.50
0400	700-6910	PERMANENT GRASSING	AC	2.000 3000.000	.744 1.365 2.109	\$4,095.00	\$6,327.00
0410	700-7000	AGRICULTURAL LIME	TN	5.000 250.000	.025 .440 .465	\$110.00	\$116.25
0415	700-8000	FERTILIZER MIXED GRADE	TN	1.200 1500.000	.425 1.500 1.925	\$2,250.00	\$2,887.50
0435	167-1500	WATER QUALITY INSPECTIONS	MO	20.000 2500.000	16.000 1.000 17.000	\$2,500.00	\$42,500.00
Category Amount:						\$11,362.50	\$54,238.25
Category Number:		0801 BRIDGES					
0445	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 RT	LS	1.000 680000.000	.150 .615 .765	\$418,200.00	\$520,200.00
0450	500-2100	CONCRETE BARRIER	LF	633.000 52.000	633.000 .000 633.000	\$0.00	\$32,916.00

Estimate Summary By Project

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013716

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0801 BRIDGES					
0455	500-3002	CLASS AA CONCRETE	CY	281.000	280.100		
				942.000	.000		
					280.100	\$.00	\$263,854.20
0470	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.110		
				168000.000	.655		
					.765	\$110,040.00	\$128,520.00
		1 RT					
Category Amount:						\$528,240.00	\$945,490.20
Category Number:		0802 BRIDGES					
0515	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				680000.000	.000		
					1.000	\$.00	\$680,000.00
		1 LT					
0525	500-3002	CLASS AA CONCRETE	CY	276.000	275.300		
				942.000	.000		
					275.300	\$.00	\$259,332.60
Category Amount:						\$0.00	\$939,332.60
Category Number:		0200 ROADWAY					
0590	668-2100	DROP INLET, GP 1	EA	7.000	4.000		
				6200.000	.000		
					4.000	\$.00	\$24,800.00
Category Amount:						\$0.00	\$24,800.00
Category Number:		0100 ROADWAY					
0600	433-1000	REINF CONC APPROACH SLAB	SY	641.000	320.000		
				285.000	.000		
					320.000	\$.00	\$91,200.00
Category Amount:						\$0.00	\$91,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2023

User: wdemore

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B1CBA2101767-0

Estimate Number: 0019

Pay Period: 06/01/2023
to 06/30/2023

Project Number 0013716

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0645	441-0004	CONC SLOPE PAV, 4 IN	SY	563.000 50.000	806.730 .000 806.730	\$0.00	\$40,336.50
Category Amount:						\$0.00	\$40,336.50
Category Number: 0802 BRIDGES							
0650	441-0004	CONC SLOPE PAV, 4 IN	SY	557.000 50.000	832.130 .000 832.130	\$0.00	\$41,606.50
Category Amount:						\$0.00	\$41,606.50
Category Number: 0100 ROADWAY							
0665	649-0018	CONCRETE GLARE SCREEN, 18 INCH	LF	221.000 75.000	221.000 .000 221.000	\$0.00	\$16,575.00
0685	402-3143	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL		150.000 156.000	320.110 .000 320.110	\$0.00	\$49,937.16
0695	310-1101	GR AGGR BASE CRS, INCL MATL	TN	6,050.000 33.000	5,754.600 1,029.290 6,783.890	\$33,966.57	\$223,868.37
0710	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	223.692 221.574 445.266	\$1,661.81	\$3,339.50
		Added Undercut for Unsuitable Material					
Category Amount:						\$35,628.38	\$293,720.03
Project Total Amount:						\$607,537.66	\$8,436,425.03