

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2022

User: amccart

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2101804-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Contract Location:

US 27/SR 1 BEGINNING SOUTH OF SR 34 AND EXTENDING
CARROLL COUNTY LINE. (E)

Time Allowed: 293 Days

Elapsed Calender Days: 293 Days

Percent Time: 100.00

District: 3

Area: 05

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 06/18/2021

Date Awarded: 07/02/2021

Date Contract Executed: 08/09/2021

Date Notice to Proceed: 08/12/2021

MARIETTA GA 30061-0970

Date Work Began: 02/07/2022

Phone: (770)422-7520

Date Time Stopped: 05/31/2022

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2022

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$7,469,587.93

Original Contract Amount \$7,469,587.93

Funds Available \$607,722.98

Percent Complete 91.86%

Counties:

Heard

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006095	\$7,469,587.93	\$7,469,587.93	\$607,722.98	91.86%	\$129,724.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/11/2022

User: amccart

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2101804-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number: M006095 US 27/SR 1 - MILL, PLMX RESF & SHLDR REHAB

Federal State Project Number: M006095

	Total to Date	Prev to Date	This Estimate
Participating	\$6,861,864.95	\$6,732,140.77	\$129,724.18
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$6,861,864.95	\$6,732,140.77	\$129,724.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,861,864.95	\$6,732,140.77	\$129,724.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,861,864.95	\$6,732,140.77	

Total Payable: **\$129,724.18**

Rpt-ID: RCPEsprj

Georgia

Date: 07/11/2022

User: amccart

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2101804-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number M006095

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.990		
				1275418.420	.010		
					1.000	\$12,754.18	\$1,275,418.42
		M006095					
0030	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		39,057.000 72.930	37,751.100 .000		
					37,751.100	\$.00	\$2,753,187.72
0070	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		25.800 2000.000	.000 20.600		
					20.600	\$41,200.00	\$41,200.00
0075	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LM		21.800 2000.000	.000 20.600		
					20.600	\$41,200.00	\$41,200.00
0080	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		23.600 1150.000	.000 20.600		
					20.600	\$23,690.00	\$23,690.00
0095	654-1003	RAISED PVMT MARKERS TP 3	EA	3,450.000 4.000	176.000 2,720.000		
					2,896.000	\$10,880.00	\$11,584.00
Category Amount:						\$129,724.18	\$4,146,280.14
Project Total Amount:						\$129,724.18	\$6,861,864.95