

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: bemmons

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101829-0

Estimate Number: 0009

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

HOWARD ROBERTS RD (CR 28) OVER WALNUT CREEK. (E)

Time Allowed:

319 Days

Elapsed Calender Days:

292 Days

Percent Time:

91.54

District: 3

Area: 04

Contractor:

GREGORY BRIDGE COMPANY
P. O. BOX 3355

Date Let:

06/18/2021

Date Awarded:

07/02/2021

Date Contract Executed:

08/21/2021

Date Notice to Proceed:

12/13/2021

EATONTON

GA 31024-3355

Date Work Began:

01/24/2022

Phone: (706)485-7283

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

10/27/2022

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,392,328.06

Original Contract Amount \$1,370,482.53

Funds Available \$27,018.85

Percent Complete 98.06%

Counties:

Jones

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
370860-	\$1,392,328.06	\$1,370,482.53	\$27,018.85	98.06%	\$10,471.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: bemmons

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101829-0

Estimate Number: 0009

Pay Period: 09/01/2022
to 09/30/2022

Project Number: 370860- HOWARD ROBERTS RD - CNST OF A BRIDGE

Federal State Project Number: 370860-

	Total to Date	Prev to Date	This Estimate
Participating	\$1,092,247.37	\$1,083,870.48	\$8,376.89
Non-Participating	\$273,061.84	\$270,967.62	\$2,094.22
Total Earnings	\$1,365,309.21	\$1,354,838.10	\$10,471.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,365,309.21	\$1,354,838.10	\$10,471.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,365,309.21	\$1,354,838.10	

Total Payable: **\$10,471.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: bemmons

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101829-0

Estimate Number: 0009

Pay Period: 09/01/2022
to 09/30/2022

Project Number 370860-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 CR 28/Howard Roberts Bridge Replacement Pavement							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,450.000	1,217.270		
				43.000	191.820		
					1,409.090	\$8,248.26	\$60,590.87
0030	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		192.000	199.960		
				149.500	.000		
					199.960	\$0.00	\$29,894.02
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		343.000	343.460		
				118.000	.000		
					343.460	\$0.00	\$40,528.28
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		279.000	283.650		
				121.500	.000		
					283.650	\$0.00	\$34,463.48
Category Amount:						\$8,248.26	\$165,476.65
Category Number: 0100 ROADWAY							
0055	433-1000	REINF CONC APPROACH SLAB	SY	204.000	203.330		
				220.000	.000		
					203.330	\$0.00	\$44,732.60
Category Amount:						\$0.00	\$44,732.60
Category Number: 0300 CR 28/Howard Roberts Bridge Replacement Temp Erosion							
0245	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,995.000	2,111.750		
				4.200	529.250		
					2,641.000	\$2,222.85	\$11,092.20
Category Amount:						\$2,222.85	\$11,092.20
Category Number: 0801 BRIDGE NO. 1 - OVER WALNUT CREEK							
0290	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				211900.000	.000		
					1.000	\$0.00	\$211,900.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: bemmons

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101829-0

Estimate Number: 0009

Pay Period: 09/01/2022
to 09/30/2022

Project Number 370860-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801 BRIDGE NO. 1 - OVER WALNUT CREEK					
0295	500-2100	CONCRETE BARRIER	LF	208.000	208.000		
				78.000	.000		
					208.000	\$.00	\$16,224.00
0300	500-3101	CLASS A CONCRETE	CY	36.000	35.800		
				1920.000	.000		
					35.800	\$.00	\$68,736.00
0305	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	434.000	433.330		
				319.000	.000		
					433.330	\$.00	\$138,232.27
	1						
Category Amount:						\$0.00	\$435,092.27
Project Total Amount:						\$10,471.11	\$1,365,309.21