

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01054116

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2101941-0

Estimate Number: 0003

Pay Period: 04/01/2022
to 05/02/2022

Contract Location:

SR 37 BEGINNING AT THE COLQUITT COUNTY LINE AND EX
TO THE BERRIEN COUNTY LINE

Time Allowed: 308 Days

Elapsed Calender Days: 249 Days

Percent Time: 80.84

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 07/16/2021

Date Awarded: 07/16/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 08/27/2021

VALDOSTA GA 31603-0546

Date Work Began: 02/15/2022

Phone: (229)244-9286

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2022

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$3,215,024.08

Original Contract Amount \$3,215,024.08

Funds Available \$996,569.02

Percent Complete 69.00%

Counties:

Cook

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006142	\$3,215,024.08	\$3,215,024.08	\$996,569.02	69.00%	\$399,118.07

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01054116

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2101941-0

Estimate Number: 0003

Pay Period: 04/01/2022
to 05/02/2022

Project Number: M006142 SR 37 - MILL, INLAY, PLMX RSRF, SHLDR REHAB

Federal State Project Number: M006142

	Total to Date	Prev to Date	This Estimate
Participating	\$2,218,455.06	\$1,819,336.99	\$399,118.07
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,218,455.06	\$1,819,336.99	\$399,118.07
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,218,455.06	\$1,819,336.99	\$399,118.07
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,218,455.06	\$1,819,336.99	

Total Payable: **\$399,118.07**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2022

User: 01054116

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2101941-0

Estimate Number: 0003

Pay Period: 04/01/2022
to 05/02/2022

Project Number M006142

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.514		
				335070.000	.302		
					.816	\$101,191.14	\$273,417.12
		M006142					
0025	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		100.000	55.210		
				150.000	.000		
					55.210	\$0.00	\$8,281.50
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		5,316.000	5,205.030		
				78.250	.000		
					5,205.030	\$0.00	\$407,293.60
0035	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		24,486.000	14,857.180		
				75.500	3,137.820		
					17,995.000	\$236,905.41	\$1,358,622.50
0036	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	550.050		
				52.850	.000		
					550.050	\$0.00	\$29,070.14
		70% pay factor					
0040	413-0750	TACK COAT	GL	55,116.000	14,099.000		
				0.010	1,492.000		
					15,591.000	\$14.92	\$155.91
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	95,628.000	11,931.611		
				1.350	34,058.333		
					45,989.944	\$45,978.75	\$62,086.42
0065	647-6200	LOOP DETECTOR, 6 FT X 6 FT, BIPOLE	EA	10.000	.000		
				1545.000	1.000		
					1.000	\$1,545.00	\$1,545.00
0070	647-6250	LOOP DETECTOR, 6 FT X 40 FT, BIPOLE	EA	21.000	.000		
				1854.000	5.000		
					5.000	\$9,270.00	\$9,270.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: 01054116

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2101941-0

Estimate Number: 0003

Pay Period: 04/01/2022
to 05/02/2022

Project Number M006142

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0115	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,500.000	.000		
				7.730	545.000		
					545.000	\$4,212.85	\$4,212.85
				Category Amount:		\$399,118.07	\$2,153,955.04
				Project Total Amount:		\$399,118.07	\$2,218,455.06