

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Contract Location:

BRIGE REHAB @ VARIOUS LOCATIONS ON I-75/SR 401 IN F

Time Allowed: 586 Days

Elapsed Calender Days: 529 Days

Percent Time: 90.27

District: 7

Area: 01

Contractor:

MASSANA CONSTRUCTION, INC.
115 HOWELL ROAD.

Date Let: 07/16/2021

Date Awarded: 07/16/2021

Date Contract Executed: 08/21/2021

Date Notice to Proceed: 08/23/2021

TYRONE GA 30290-2724

Date Work Began: 09/14/2021

Phone: (770)632-2081

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,136,292.00

Original Contract Amount \$3,136,292.00

Funds Available \$81,616.03

Percent Complete 97.27%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M006019	\$3,136,292.00	\$3,136,292.00	\$81,616.03	97.40%	\$163,201.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number: M006019 VARIOUS LOCS - BRIDGE REHAB

Federal State Project Number: M006019

	Total to Date	Prev to Date	This Estimate
Participating	\$2,440,599.58	\$2,295,382.45	\$145,217.13
Non-Participating	\$610,149.91	\$573,845.58	\$36,304.33
Total Earnings	\$3,050,749.49	\$2,869,228.03	\$181,521.46
Stockpiled Materials	\$3,926.48	\$22,246.00	(\$18,319.52)
Gross Earnings	\$3,054,675.97	\$2,891,474.03	\$163,201.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,054,675.97	\$2,891,474.03	

Total Payable: **\$163,201.94**

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number M006019

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0802	No Category				
0030	653-8026	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		7,051.000	5,472.000		
				2.000	1,352.000		
					6,824.000	\$2,704.00	\$13,648.00
0035	653-8031	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		5,978.000	3,769.000		
				2.000	1,483.000		
					5,252.000	\$2,966.00	\$10,504.00
0040	653-8051	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLF		14,025.000	7,520.000		
				2.000	3,961.000		
					11,481.000	\$7,922.00	\$22,962.00
0045	653-8053	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLF		14,025.000	6,711.000		
				3.000	4,252.000		
					10,963.000	\$12,756.00	\$32,889.00
0055	653-8070	WET WEATHER THERMOPLASTIC SOLID TRAFF LF		5,954.000	3,031.000		
				4.000	547.000		
					3,578.000	\$2,188.00	\$14,312.00
0060	653-8073	WET WEATHER THERMOPLASTIC SKIP TRAFFIC GLF		566.000	2,248.000		
				4.000	93.000		
					2,341.000	\$372.00	\$9,364.00
0075	654-1001	RAISED PVMT MARKERS TP 1	EA	66.000	34.000		
				5.000	52.000		
					86.000	\$260.00	\$430.00
0080	654-1003	RAISED PVMT MARKERS TP 3	EA	387.000	493.000		
				5.000	234.000		
					727.000	\$1,170.00	\$3,635.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number M006019

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 No Category							
0085	654-1010	RAISED PVMT MARKERS TP 10	EA	21.000 75.000	20.000 3.000 23.000	\$225.00	\$1,725.00
Category Amount:						\$30,563.00	\$109,469.00
Category Number: 0801 BRIDGES							
0100	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		374.000 65.000	91.250 273.910 365.160	\$17,804.15	\$23,735.40
		3					
0120	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		182.000	43.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	129.000 172.000	\$8,385.00	\$11,180.00
		4, 1					
0130	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. - LF		182.000 65.000	45.500 136.500 182.000	\$8,872.50	\$11,830.00
		5					
0135	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	52.570		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746 104.316	\$3,363.49	\$6,780.54
		6 NB, 2					
0140	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		25.000 200.000	31.110 .000 31.110	\$0.00	\$6,222.00
0160	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		79.000	31.300		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	33.200 64.500	\$2,158.00	\$4,192.50
		8, 1					
0170	504-0600	TWENTY-FOUR HOUR ACCELERATED STRENGT CY		1.000 200.000	3.000 .000 3.000	\$0.00	\$600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number M006019

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0185	461-2000	RESEALING BRIDGE JOINTS, TP - D	LF	3,044.000 45.000	2,133.000 660.160 2,793.160	\$29,707.20	\$125,692.20
0200	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 8, 3		79.000 65.000	31.300 33.200 64.500	\$2,158.00	\$4,192.50
0225	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 4, 4		182.000 65.000	43.000 129.000 172.000	\$8,385.00	\$11,180.00
0230	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB,16		100.000 65.000	.000 104.316 104.316	\$6,780.54	\$6,780.54
0235	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB,17		100.000 65.000	.000 104.316 104.316	\$6,780.54	\$6,780.54
0240	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB, 3		100.000 65.000	105.140 99.176 204.316	\$6,446.44	\$13,280.54
0245	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB, 5		100.000 65.000	52.570 51.746 104.316	\$3,363.49	\$6,780.54
0250	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB, 6		100.000 65.000	52.570 51.746 104.316	\$3,363.49	\$6,780.54
0260	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF ALANT SYSTYEM, BR NO - _____, BT NO - _____ 6 NB, 8		100.000 65.000	52.570 51.746 104.316	\$3,363.49	\$6,780.54

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number M006019

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0265	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	52.570		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
		6 NB, 9			104.316	\$3,363.49	\$6,780.54
0275	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	52.570		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
		6 NB,11			104.316	\$3,363.49	\$6,780.54
0280	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	52.570		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
		6 NB,12			104.316	\$3,363.49	\$6,780.54
0290	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	52.570		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
		6 NB,14			104.316	\$3,363.49	\$6,780.54
0295	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	53.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.316		
		6 NB,15			104.316	\$3,335.54	\$6,780.54
0300	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	63.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	41.316		
		6 SB, 2			104.316	\$2,685.54	\$6,780.54
0305	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	126.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	78.316		
		6 SB, 3			204.316	\$5,090.54	\$13,280.54
0310	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	63.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	41.316		
		6 SB, 5			104.316	\$2,685.54	\$6,780.54
0315	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	63.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	41.316		
		6 SB, 6			104.316	\$2,685.54	\$6,780.54

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2023

User: davholla

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2101989-0

Estimate Number: 0014

Pay Period: 01/03/2023
to 02/02/2023

Project Number M006019

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0801 BRIDGES							
0320	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	108.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
					159.746	\$3,363.49	\$10,383.49
		6 SB, 7					
0335	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	108.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
					159.746	\$3,363.49	\$10,383.49
		6 SB,10					
0350	449-3800	PREFORMED, PRECOMPRESSED, SILICONE CC LF		100.000	108.000		
		ALANT SYSTYEM, BR NO - _____, BT NO - _____		65.000	51.746		
					159.746	\$3,363.49	\$10,383.49
		6 SB,13					
Category Amount:						\$150,958.46	\$351,463.71
Project Total Amount:						\$181,521.46	\$3,050,749.49