

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: cqueen

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102135-0

Estimate Number: 0003

Pay Period: 09/01/2022
to 09/30/2022

Contract Location:

0.085 MILE OF CONSTRUCTION OF A BRIDGE AND APROAC
FAIRVIEW RD (CR 85) OVER POLECAT BRANCH

Time Allowed: 337 Days

Elapsed Calender Days: 306 Days

Percent Time: 90.80

District: 6

Area: 01

Contractor:

BALDWIN PAVING CO., INC.
1014 KENMILL DR., N.W.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 11/23/2021

Date Notice to Proceed: 11/29/2021

MARIETTA GA 30060-7911

Date Work Began: 07/20/2022

Phone: (770)425-9191

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2022

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$934,590.24

Original Contract Amount \$932,535.03

Funds Available \$781,515.66

Percent Complete 16.38%

Counties:

Pickens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016842	\$934,590.24	\$932,535.03	\$781,515.66	16.38%	\$81,049.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: cqueen

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102135-0

Estimate Number: 0003

Pay Period: 09/01/2022
to 09/30/2022

Project Number: 0016842 FAIRVIEW RD (CR 85) - BRIDGE REHAB

Federal State Project Number: 0016842

	Total to Date	Prev to Date	This Estimate
Participating	\$122,459.69	\$57,619.76	\$64,839.93
Non-Participating	\$30,614.89	\$14,404.92	\$16,209.97
Total Earnings	\$153,074.58	\$72,024.68	\$81,049.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$153,074.58	\$72,024.68	\$81,049.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$153,074.58	\$72,024.68	

Total Payable: **\$81,049.90**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: cqueen

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102135-0

Estimate Number: 0003

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0016842

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 11219.530	.500 .000 .500	\$0.00	\$5,609.77
		0016842					
0010	210-0100	GRADING COMPLETE -	LS	1.000 75151.820	.450 .500 .950	\$37,575.91	\$71,394.23
		0016842					
0040	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	30.000 70.180	.000 35.000 35.000	\$2,456.30	\$2,456.30
0045	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	2.000 861.790	.000 2.000 2.000	\$1,723.58	\$1,723.58
Category Amount:						\$41,755.79	\$81,183.88
Category Number: 0300 ROADWAY							
0095	163-0240	MULCH	TN	15.000 648.250	2.232 .857 3.089	\$555.55	\$2,002.44
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	1,800.000 4.360	743.250 119.205 862.455	\$519.73	\$3,760.30
Category Amount:						\$1,075.28	\$5,762.74
Category Number: 0400 ROADWAY							
0145	603-7000	PLASTIC FILTER FABRIC	SY	94.000 6.330	.000 230.222 230.222	\$1,457.31	\$1,457.31
0150	700-6910	PERMANENT GRASSING	AC	1.000 2357.260	.000 .304 .304	\$716.61	\$716.61

Rpt-ID: RCPESPRJ

Georgia

Date: 10/06/2022

User: cqueen

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102135-0

Estimate Number: 0003

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0016842

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0400 ROADWAY							
0155	700-7000	AGRICULTURAL LIME	TN	3.000 530.380	.000 .460 .460	\$243.97	\$243.97
0160	700-8000	FERTILIZER MIXED GRADE	TN	1.000 766.110	.040 .500 .540	\$383.06	\$413.70
0175	713-0400	COCONUT FIBER BLANKET, SLOPES	SY	140.000 11.790	.000 1,567.444 1,567.444	\$18,480.16	\$18,480.16
Category Amount:						\$21,281.11	\$21,311.75
Category Number: 0300 ROADWAY							
0215	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		8.000 406.210	.000 3.000 3.000	\$1,218.63	\$1,218.63
0225	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		40.000 20.310	.000 1.500 1.500	\$30.47	\$30.47
Category Amount:						\$1,249.10	\$1,249.10
Category Number: 0801 BRIDGE NO 1 - OVER POLECAT BRANCH							
0285	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	250.000 64.940	.000 230.222 230.222	\$14,950.62	\$14,950.62
Category Amount:						\$14,950.62	\$14,950.62

Rpt-ID: RCPEsprj

Georgia

Date: 10/06/2022

User: cqueen

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102135-0

Estimate Number: 0003

Pay Period: 09/01/2022
to 09/30/2022

Project Number 0016842

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300 ROADWAY					
0300	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		42.000	.000		
				20.500	36.000		
					36.000	\$738.00	\$738.00
Category Amount:						\$738.00	\$738.00
Project Total Amount:						\$81,049.90	\$153,074.58