

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: maedge

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2102148-0

Estimate Number: 0005

Pay Period: 05/03/2022
to 06/06/2022

Contract Location:

SR 86 OVER I-16/SR 404. (E)

Time Allowed: 240 Days

Elapsed Calender Days: 202 Days

Percent Time: 84.17

District: 2

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
P.O. BOX 327

Date Let: 10/12/2021

Date Awarded: 10/15/2021

Date Contract Executed: 11/16/2021

Date Notice to Proceed: 11/17/2021

TUCKER GA 30085

Date Work Began: 01/31/2022

Phone: (770)934-1839

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/14/2022

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$3,595,528.00

Original Contract Amount \$3,580,000.00

Funds Available \$608,202.91

Percent Complete 83.08%

Counties:

Treutlen

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0018218	\$3,595,528.00	\$3,580,000.00	\$608,202.91	83.08%	\$606,714.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: maedge

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2102148-0

Estimate Number: 0005

Pay Period: 05/03/2022
to 06/06/2022

Project Number: 0018218 SR 86 - BRIDGE REPL

Federal State Project Number: 0018218

	Total to Date	Prev to Date	This Estimate
Participating	\$2,389,822.83	\$1,904,451.19	\$485,371.64
Non-Participating	\$597,455.74	\$476,112.83	\$121,342.91
Total Earnings	\$2,987,278.57	\$2,380,564.02	\$606,714.55
Stockpiled Materials	\$46.52	\$46.52	\$0.00
Gross Earnings	\$2,987,325.09	\$2,380,610.54	\$606,714.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,987,325.09	\$2,380,610.54	

Total Payable: **\$606,714.55**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: maedge

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2102148-0

Estimate Number: 0005

Pay Period: 05/03/2022
to 06/06/2022

Project Number 0018218

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.741		
				60000.000	.171		
					.912	\$10,260.00	\$54,720.00
		0018218					
0015	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		150.000	130.500		
				110.000	36.500		
					167.000	\$4,015.00	\$18,370.00
0020	210-0100	GRADING COMPLETE -	LS	1.000	.750		
				640632.750	.150		
					.900	\$96,094.91	\$576,569.48
		0018218					
0025	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000	812.500		
				56.000	62.500		
					875.000	\$3,500.00	\$49,000.00
0030	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	514.400	522.000		
				415.000	.000		
					522.000	\$0.00	\$216,630.00
Category Amount:						\$113,869.91	\$915,289.48
Category Number: 0110 ROADWAY							
0105	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		115.000	.000		
				280.000	115.000		
					115.000	\$32,200.00	\$32,200.00
0110	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER SY		109.130	.000		
				328.000	109.130		
					109.130	\$35,794.64	\$35,794.64
0130	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	46.320	7.930		
				425.000	.000		
					7.930	\$0.00	\$3,370.25
Category Amount:						\$67,994.64	\$71,364.89

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: maedge

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2102148-0

Estimate Number: 0005

Pay Period: 05/03/2022
to 06/06/2022

Project Number 0018218

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0205	167-1500	WATER QUALITY INSPECTIONS	MO	6.000 2000.000	3.000 1.000 4.000	\$2,000.00	\$8,000.00
Category Amount:						\$2,000.00	\$8,000.00
Category Number: 0801 BRIDGE NO 1 - OVER I-16/SR 404							
0320	441-0004	CONC SLOPE PAV, 4 IN	SY	520.000 69.000	551.870 .000 551.870	\$0.00	\$38,079.03
0330	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 435000.000	.030 .950 .980	\$413,250.00	\$426,300.00
0340	500-3002	CLASS AA CONCRETE	CY	223.000 1008.000	223.000 .000 223.000	\$0.00	\$224,784.00
0355	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 105000.000	.980 .020 1.000	\$2,100.00	\$105,000.00
Category Amount:						\$415,350.00	\$794,163.03
Category Number: 0100 ROADWAY							
0385	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	29.900 850.000	19.630 .000 19.630	\$0.00	\$16,685.50
0390	441-0303	CONC SPILLWAY, TP 3	EA	1.000 7500.000	.000 1.000 1.000	\$7,500.00	\$7,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2022

User: maedge

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2102148-0

Estimate Number: 0005

Pay Period: 05/03/2022
to 06/06/2022

Project Number 0018218

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0395	441-0004	CONC SLOPE PAV, 4 IN	SY	100.000	362.190		
				110.000	.000		
					362.190	\$.00	\$39,840.90
Category Amount:						\$7,500.00	\$64,026.40
Project Total Amount:						\$606,714.55	\$2,987,278.57