

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0005905

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0013

Pay Period: 01/14/2024
to 01/31/2024

Contract Location:

SR 42 BEGINNING AT SR 42 (BRIARCLIFF RD) AND EXTENDI
OF SR 13 (BUFORD HWY) AND SR 42 (N DRUID HILLS RD). (

Time Allowed: 415 Days
Elapsed Calender Days: 394 Days
Percent Time: 94.94

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 02/07/2022
Date Notice to Proceed: 02/10/2022
Date Work Began: 07/28/2022
Date Time Stopped: 03/10/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2023

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$3,496,160.65
Original Contract Amount \$3,496,160.65
Funds Available \$391,268.48
Percent Complete 88.81%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M005990	\$3,496,160.65	\$3,496,160.65	\$391,268.48	88.81%	\$34,537.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2024

User: C0005905

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0013

Pay Period: 01/14/2024
to 01/31/2024

Project Number: M005990 SR 42 - PLTMX RESURF

Federal State Project Number: M005990

	Total to Date	Prev to Date	This Estimate
Participating	\$2,483,913.72	\$2,456,283.40	\$27,630.32
Non-Participating	\$620,978.45	\$614,070.87	\$6,907.58
Total Earnings	\$3,104,892.17	\$3,070,354.27	\$34,537.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,104,892.17	\$3,070,354.27	\$34,537.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,104,892.17	\$3,070,354.27	

Total Payable: **\$34,537.90**

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2024

User: C0005905

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0013

Pay Period: 01/14/2024

to 01/31/2024

Project Number M005990

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0015	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		2,750.000	2,231.840		
				135.970	.000		
					2,231.840	\$.00	\$303,463.28
0075	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		154.000	122.000		
				75.000	19.000		
					141.000	\$1,425.00	\$10,575.00
0105	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		31,680.000	12,724.000		
				2.500	3,848.000		
					16,572.000	\$9,620.00	\$41,430.00
0130	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	2,305.000	1,318.200		
				5.000	192.000		
					1,510.200	\$960.00	\$7,551.00
0140	654-1001	RAISED PVMT MARKERS TP 1	EA	1,250.000	1,170.000		
				5.000	147.000		
					1,317.000	\$735.00	\$6,585.00
0150	654-1003	RAISED PVMT MARKERS TP 3	EA	1,025.000	919.000		
				5.000	249.000		
					1,168.000	\$1,245.00	\$5,840.00
0155	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		3,830.000	3,933.000		
				6.750	100.000		
					4,033.000	\$675.00	\$27,222.75
0180	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		18.000	5.000		
				150.000	6.000		
					11.000	\$900.00	\$1,650.00
0200	653-0150	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		1.000	.000		
				150.000	4.000		
					4.000	\$600.00	\$600.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2024

User: C0005905

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2102169-0

Estimate Number: 0013

Pay Period: 01/14/2024
to 01/31/2024

Project Number M005990

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0215	653-2603	THERMOPLASTIC SOLID TRAF STRIPE, 6 IN, WH LM		10.000	6.016	\$8,742.25	\$25,286.25
				2750.000	3.179		
					9.195		
0220	653-2604	THERMOPLASTIC SOLID TRAF STRIPE, 6 IN, YEI LM		7.000	8.066	\$4,463.25	\$26,644.75
				2750.000	1.623		
					9.689		
0225	653-2605	THERMOPLASTIC SKIP TRAF STRIPE, 6 IN, WHI' GLM		6.000	3.604	\$4,342.80	\$11,911.20
				2100.000	2.068		
					5.672		
0230	653-3602	THERMOPLASTIC SKIP TRAF STRIPE, 6 IN, YELI GLF		7,720.000	2,020.000	\$829.60	\$1,637.60
				0.400	2,074.000		
					4,094.000		
Category Amount:						\$34,537.90	\$470,396.83
Project Total Amount:						\$34,537.90	\$3,104,892.17