

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: c0004171

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0018

Pay Period: 10/03/2023
to 10/31/2023

Contract Location:

US 80/SR 22 AT KNOXVILLE RD (CR 715). (E)

Time Allowed:

741 Days

Elapsed Calender Days:

524 Days

Percent Time:

70.72

District: 3

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

03/01/2022

Date Notice to Proceed:

05/26/2022

Date Work Began:

06/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/04/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$2,175,006.16

Original Contract Amount \$2,096,688.66

Funds Available \$426,915.20

Percent Complete 80.07%

Counties:

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009960	\$2,175,006.16	\$2,096,688.66	\$426,915.20	80.37%	\$107,161.41

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: c0004171

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0018

Pay Period: 10/03/2023
to 10/31/2023

Project Number: 0009960 SR 22 - CNST OF A ROUNDABOUT

Federal State Project Number: 0009960

	Total to Date	Prev to Date	This Estimate
Participating	\$1,567,448.80	\$1,471,003.54	\$96,445.26
Non-Participating	\$174,160.96	\$163,444.81	\$10,716.15
Total Earnings	\$1,741,609.76	\$1,634,448.35	\$107,161.41
Stockpiled Materials	\$6,481.20	\$6,481.20	\$0.00
Gross Earnings	\$1,748,090.96	\$1,640,929.55	\$107,161.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,748,090.96	\$1,640,929.55	

Total Payable: **\$107,161.41**

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2023

User: c0004171

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0018

Pay Period: 10/03/2023
to 10/31/2023

Project Number 0009960

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0025	318-3000	AGGR SURF CRS	TN	329.000 37.740	260.430 -3.960 256.470	\$-149.45	\$9,679.18
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,311.000 93.830	917.420 .000 917.420	\$0.00	\$86,081.52
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,334.000 88.980	1,460.460 .000 1,460.460	\$0.00	\$129,951.73
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		445.000 97.960	638.190 .000 638.190	\$0.00	\$62,517.09
0045	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		890.000 108.090	.000 899.021 899.021	\$97,175.18	\$97,175.18
0050	413-0750	TACK COAT	GL	1,133.000 2.420	1,085.000 653.000 1,738.000	\$1,580.26	\$4,205.96
0060	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	6,596.000 2.670	15.556 736.522 752.078	\$1,966.51	\$2,008.05
0070	441-0108	CONC SIDEWALK, 8 IN	SY	441.000 70.100	404.440 .000 404.440	\$0.00	\$28,351.24
0075	441-0303	CONC SPILLWAY, TP 3	EA	3.000 1800.000	4.000 .000 4.000	\$0.00	\$7,200.00

Estimate Summary By Project

Pay Period: 10/03/2023

to 10/31/2023

Project Number 0009960

		Item Description 1			Prev Qty		
		Item Description 2			Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	2,222.000	1,984.000		
				19.750	.000		
					1,984.000	\$.00	\$39,184.00
0105	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	27.000	11.400		
				299.530	.000		
					11.400	\$.00	\$3,414.64
0115	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	65.000	.000		
				85.360	64.000		
					64.000	\$5,463.04	\$5,463.04
0155	668-1100	CATCH BASIN, GP 1	EA	7.000	7.000		
				5200.000	.000		
					7.000	\$.00	\$36,400.00
0160	668-2100	DROP INLET, GP 1	EA	14.000	12.500		
				3700.000	.000		
					12.500	\$.00	\$46,250.00
Category Amount:						\$106,035.54	\$557,881.63
Category Number:		0300 TEMPORARY EROSION CONTROL SET					
0260	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	14.000		
				400.000	1.000		
					15.000	\$400.00	\$6,000.00
Category Amount:						\$400.00	\$6,000.00
Category Number:		0100 ROADWAY					
0380	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	748.000	199.000		
				31.180	.000		
					199.000	\$.00	\$6,204.82
Category Amount:						\$0.00	\$6,204.82

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2023

User: c0004171

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201010-0

Estimate Number: 0018

Pay Period: 10/03/2023
to 10/31/2023

Project Number 0009960

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0300	TEMPORARY EROSION CONTROL SET				
9010	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		.000	1,054.374		
				11.150	65.100		
					1,119.474	\$725.87	\$12,482.14
		ETC					
Category Amount:						\$725.87	\$12,482.14
Project Total Amount:						\$107,161.41	\$1,741,609.76