

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: 01067507

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0005

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

SR 119 OVER TAYLORS CREEK. (E)

Time Allowed:

498 Days

Elapsed Calender Days:

201 Days

Percent Time:

40.36

District: 5

Area: 05

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

07/02/2022

Date Notice to Proceed:

09/12/2022

Date Work Began:

11/16/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/22/2024

NEWNAN

GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$5,788,381.57

Original Contract Amount \$5,750,456.12

Funds Available \$4,382,663.14

Percent Complete 22.37%

Counties:

Liberty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013750	\$5,788,381.57	\$5,750,456.12	\$4,382,663.14	24.29%	\$49,000.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: 01067507

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0005

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 0013750 SR 119 - BRDG REPL

Federal State Project Number: 0013750

	Total to Date	Prev to Date	This Estimate
Participating	\$1,035,813.14	\$996,613.05	\$39,200.09
Non-Participating	\$258,953.29	\$249,153.27	\$9,800.02
Total Earnings	\$1,294,766.43	\$1,245,766.32	\$49,000.11
Stockpiled Materials	\$110,952.00	\$110,952.00	\$0.00
Gross Earnings	\$1,405,718.43	\$1,356,718.32	\$49,000.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,405,718.43	\$1,356,718.32	

Total Payable: **\$49,000.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: 01067507

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0005

Pay Period: 03/01/2023

to 03/31/2023

Project Number 0013750

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0020	541-0001	DETOUR BRIDGE -	LS	1.000	.000		
				569651.490	.050		
					.050	\$28,482.57	\$28,482.57
		160 FT X 24 FT, STA 21+22					
Category Amount:						\$28,482.57	\$28,482.57
Category Number: 0040 ROADWAY							
0155	150-1000	TRAFFIC CONTROL -	LS	1.000	.471		
				436718.420	.013		
					.484	\$5,677.34	\$211,371.72
		0013750					
Category Amount:						\$5,677.34	\$211,371.72
Category Number: 0070 ROADWAY							
0215	163-0232	TEMPORARY GRASSING	AC	10.000	.000		
				1122.980	.522		
					.522	\$586.20	\$586.20
0220	163-0240	MULCH	TN	100.000	.000		
				56.150	.400		
					.400	\$22.46	\$22.46
0245	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,125.000	68.000		
				0.100	75.000		
					143.000	\$7.50	\$14.30
0325	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	3.000		
				500.000	1.000		
					4.000	\$500.00	\$2,000.00
Category Amount:						\$1,116.16	\$2,622.96
Category Number: 0801 BRIDGE NO. 1 - OVER TAYLORS CREEK							
0400	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,150.000	.000		
				156.940	85.556		
					85.556	\$13,427.16	\$13,427.16

Rpt-ID: RCPESPRJ

Georgia

Date: 04/04/2023

User: 01067507

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201013-1

Estimate Number: 0005

Pay Period: 03/01/2023
to 03/31/2023

Project Number 0013750

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0801	BRIDGE NO. 1 - OVER TAYLORS CREEK				
0405	603-7000	PLASTIC FILTER FABRIC	SY	1,150.000	.000		
				3.470	85.556		
					85.556	\$296.88	\$296.88
Category Amount:						\$13,724.04	\$13,724.04
Project Total Amount:						\$49,000.11	\$1,294,766.43