

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1CBA2201018-0

Estimate Number: 0006

Pay Period: 04/01/2023
to 04/30/2023

Contract Location:

US 80/SR 22 OVER RICHLAND CREEK. (E)

Time Allowed: 310 Days

Elapsed Calender Days: 340 Days

Percent Time: 109.68

District: 3

Area: 02

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 04/22/2022

Date Notice to Proceed: 05/26/2022

Date Work Began: 08/27/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2023

SCOTSDALE GA 30079

Phone: (470)292-3152

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$1,910,735.05

Original Contract Amount \$1,885,128.16

Funds Available \$671,270.36

Percent Complete 65.20%

Counties:

Talbot

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015565	\$1,910,735.05	\$1,885,128.16	\$671,270.36	64.87%	\$330,295.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B1CBA2201018-0

Estimate Number: 0006

Pay Period: 04/01/2023
to 04/30/2023

Project Number: 0015565 US 80/SR 22 - BRDG REHAB

Federal State Project Number: 0015565

	Total to Date	Prev to Date	This Estimate
Participating	\$996,683.75	\$727,335.24	\$269,348.51
Non-Participating	\$249,170.94	\$181,833.81	\$67,337.13
Total Earnings	\$1,245,854.69	\$909,169.05	\$336,685.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,245,854.69	\$909,169.05	\$336,685.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$6,390.00)	\$0.00	(\$6,390.00)
Total:	\$1,239,464.69	\$909,169.05	

Total Payable: **\$330,295.64**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2023

User: arichard

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1CBA2201018-0

Estimate Number: 0006

Pay Period: 04/01/2023
to 04/30/2023

Project Number 0015565

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.609		
				26000.000	.117		
					.726	\$3,042.00	\$18,876.00
		0015565					
0045	433-1000	REINF CONC APPROACH SLAB	SY	257.000	.000		
				292.000	256.667		
					256.667	\$74,946.76	\$74,946.76
Category Amount:						\$77,988.76	\$93,822.76
Category Number: 0801		BRIDGE NO 1 - OVER RICHLAND CREEK					
0215	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.160		
				230000.000	.820		
					.980	\$188,600.00	\$225,400.00
		1					
0225	500-3101	CLASS A CONCRETE	CY	60.000	60.400		
				1076.000	.000		
					60.400	\$.00	\$64,990.40
0230	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		591.000	590.840		
				470.000	.000		
					590.840	\$.00	\$277,694.80
		1					
0240	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.160		
				60400.000	.820		
					.980	\$49,528.00	\$59,192.00
		1					
0270	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	540.000	205.333		
				80.000	257.111		
					462.444	\$20,568.88	\$36,995.52
Category Amount:						\$258,696.88	\$664,272.72
Project Total Amount:						\$336,685.64	\$1,245,854.69