

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: c0005335

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0005

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

SR 16 (MACON HWY) OVER SHORT CREEK. (E)

Time Allowed:

333 Days

Elapsed Calendar Days:

212 Days

Percent Time:

63.66

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let:

01/21/2022

Date Awarded:

02/04/2022

Date Contract Executed:

04/29/2022

Date Notice to Proceed:

05/03/2022

Date Work Began:

07/18/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/31/2023

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,751,373.79

Original Contract Amount \$1,734,484.78

Funds Available \$1,107,227.88

Percent Complete 36.78%

Counties:

Warren

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007057	\$1,751,373.79	\$1,734,484.78	\$1,107,227.88	36.78%	\$179,003.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: c0005335

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0005

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 0007057 SR 16 - BRDG REHAB

Federal State Project Number: 0007057

	Total to Date	Prev to Date	This Estimate
Participating	\$515,316.73	\$301,129.81	\$214,186.92
Non-Participating	\$128,829.18	\$75,282.46	\$53,546.72
Total Earnings	\$644,145.91	\$376,412.27	\$267,733.64
Stockpiled Materials	\$0.00	\$88,730.58	(\$88,730.58)
Gross Earnings	\$644,145.91	\$465,142.85	\$179,003.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$644,145.91	\$465,142.85	

Total Payable: **\$179,003.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: c0005335

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0005

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0007057

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0050	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	720.000 57.500	235.278 277.083 512.361	\$15,932.27	\$29,460.76
0055	603-7000	PLASTIC FILTER FABRIC	SY	720.000 4.950	235.278 277.083 512.361	\$1,371.56	\$2,536.19
Category Amount:						\$17,303.83	\$31,996.95
Category Number: 0300 ROADWAY							
0095	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	605.000 0.100	.000 14.000 14.000	\$1.40	\$1.40
0120	163-0240	MULCH	TN	72.000 421.000	.000 1.560 1.560	\$656.76	\$656.76
Category Amount:						\$658.16	\$658.16
Category Number: 0100 ROADWAY							
0185	150-1000	TRAFFIC CONTROL -	LS	1.000 37500.000	.402 .114 .516	\$4,275.00	\$19,350.00
0007057							
Category Amount:						\$4,275.00	\$19,350.00
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0220	500-3101	CLASS A CONCRETE	CY	59.000 1360.000	58.600 .000 58.600	\$.00	\$79,696.00
0225	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	508.000 445.000	.000 507.970 507.970	\$226,046.65	\$226,046.65

Rpt-ID: RCPESPRJ

Georgia

Date: 12/05/2022

User: c0005335

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0005

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0007057

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0801	BRIDGE NO 1 - OVER SHORT CREEK				
0235	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				249600.000	.050		
					.050	\$12,480.00	\$12,480.00
	1						
Category Amount:						\$238,526.65	\$318,222.65
Category Number:		0300	ROADWAY				
0315	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	2.000		
				1820.000	2.000		
					4.000	\$3,640.00	\$7,280.00
Category Amount:						\$3,640.00	\$7,280.00
Category Number:		0801	BRIDGE NO 1 - OVER SHORT CREEK				
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				66600.000	.050		
					.050	\$3,330.00	\$3,330.00
	1						
Category Amount:						\$3,330.00	\$3,330.00
Project Total Amount:						\$267,733.64	\$644,145.91