

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: c0005335

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0007

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

SR 16 (MACON HWY) OVER SHORT CREEK. (E)

Time Allowed: 354 Days

Elapsed Calender Days: 274 Days

Percent Time: 77.40

District: 2

Area: 04

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 01/21/2022

Date Awarded: 02/04/2022

Date Contract Executed: 04/29/2022

Date Notice to Proceed: 05/03/2022

SNELLVILLE GA 30078-0306

Date Work Began: 07/18/2022

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 04/21/2023

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,863,373.79

Original Contract Amount \$1,734,484.78

Funds Available \$790,045.17

Percent Complete 57.60%

Counties:

Warren

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007057	\$1,863,373.79	\$1,734,484.78	\$790,045.17	57.60%	\$344,181.31

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: c0005335

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0007

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 0007057 SR 16 - BRDG REHAB

Federal State Project Number: 0007057

	Total to Date	Prev to Date	This Estimate
Participating	\$858,662.89	\$583,317.85	\$275,345.04
Non-Participating	\$214,665.73	\$145,829.46	\$68,836.27
Total Earnings	\$1,073,328.62	\$729,147.31	\$344,181.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,073,328.62	\$729,147.31	\$344,181.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,073,328.62	\$729,147.31	

Total Payable: **\$344,181.31**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: c0005335

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0007

Pay Period: 01/01/2023
to 01/31/2023

Project Number 0007057

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0080	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		1,209.000 13.000	189.000 42.375 231.375	\$550.88	\$3,007.88
0120	163-0240	MULCH	TN	72.000 421.000	1.560 1.730 3.290	\$728.33	\$1,385.09
Category Amount:						\$1,279.21	\$4,392.97
Category Number: 0100 ROADWAY							
0185	150-1000	TRAFFIC CONTROL -	LS	1.000 37500.000	.618 .023 .641	\$862.50	\$24,037.50
0007057							
Category Amount:						\$862.50	\$24,037.50
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0215	500-2100	CONCRETE BARRIER	LF	192.000 148.000	.000 191.700 191.700	\$28,371.60	\$28,371.60
0220	500-3101	CLASS A CONCRETE	CY	59.000 1360.000	58.600 .000 58.600	\$0.00	\$79,696.00
0225	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		508.000 445.000	507.970 .000 507.970	\$0.00	\$226,046.65
1							
0235	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 249600.000	.300 .650 .950	\$162,240.00	\$237,120.00
1							
Category Amount:						\$190,611.60	\$571,234.25

Rpt-ID: RCPESPRJ

Georgia

Date: 02/06/2023

User: c0005335

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201022-0

Estimate Number: 0007

Pay Period: 01/01/2023

to 01/31/2023

Project Number 0007057

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0295	210-0100	GRADING COMPLETE -	LS	1.000	.150		
				213700.000	.150		
					.300	\$32,055.00	\$64,110.00
		0007057					
Category Amount:						\$32,055.00	\$64,110.00
Category Number: 0300 ROADWAY							
0315	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	5.000		
				1820.000	1.000		
					6.000	\$1,820.00	\$10,920.00
Category Amount:						\$1,820.00	\$10,920.00
Category Number: 0801 BRIDGE NO 1 - OVER SHORT CREEK							
0370	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.300		
				66600.000	.650		
					.950	\$43,290.00	\$63,270.00
		1					
401	151-1000	MOBILIZATION -	LS	.000	.000		
				17500.000	1.000		
					1.000	\$17,500.00	\$17,500.00
		Mobilization - Pilot Holes					
		Item added by SA					
406	520-5000	PILOT HOLES	LF	.000	.000		
				450.000	126.140		
					126.140	\$56,763.00	\$56,763.00
		PILOT HOLES					
		Item added by SA					
Category Amount:						\$117,553.00	\$137,533.00
Project Total Amount:						\$344,181.31	\$1,073,328.62