

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Contract Location:

4.503 MI.SR 92(DALLAS ACWORTH HWY) - WIDEN & RECON

Time Allowed: 1310 Days

Elapsed Calender Days: 406 Days

Percent Time: 30.99

District: 6

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/18/2022

Date Awarded: 04/01/2022

Date Contract Executed: 07/13/2022

Date Notice to Proceed: 09/21/2022

Date Work Began: 10/03/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/03/2026

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$54,201,607.07

Original Contract Amount \$51,401,047.28

Funds Available \$41,969,715.31

Percent Complete 21.71%

Counties:

Cobb Paulding

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006857	\$26,319,698.60	\$26,030,221.86	\$19,895,435.53	24.41%	\$129,435.80
0006866	\$27,881,908.47	\$25,370,825.42	\$22,074,279.78	20.83%	\$16,924.28

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number: 0006857 SR 92 (DALLAS ACWORTH HWY)- WIDEN & RECOI

Federal State Project Number: 0006857

	Total to Date	Prev to Date	This Estimate
Participating	\$5,139,410.40	\$5,035,861.77	\$103,548.63
Non-Participating	\$1,284,852.67	\$1,258,965.50	\$25,887.17
Total Earnings	\$6,424,263.07	\$6,294,827.27	\$129,435.80
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,424,263.07	\$6,294,827.27	\$129,435.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,424,263.07	\$6,294,827.27	

Total Payable: **\$129,435.80**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number: 0006866 SR 92(DALLAS ACWORTH HWY) - WIDEN & RECOI

Federal State Project Number: 0006866

	Total to Date	Prev to Date	This Estimate
Participating	\$4,276,152.78	\$4,262,613.36	\$13,539.42
Non-Participating	\$1,069,038.23	\$1,065,653.37	\$3,384.86
Total Earnings	\$5,345,191.01	\$5,328,266.73	\$16,924.28
Stockpiled Materials	\$462,437.68	\$462,437.68	\$0.00
Gross Earnings	\$5,807,628.69	\$5,790,704.41	\$16,924.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,807,628.69	\$5,790,704.41	

Total Payable: **\$16,924.28**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.482		
				909847.060	.007		
					.489	\$6,368.93	\$444,915.21
		0006857					
0020	205-0001	UNCLASS EXCAV	CY	46,972.000	3,478.140		
				12.450	1,249.162		
					4,727.302	\$15,552.07	\$58,854.91
0025	206-0002	BORROW EXCAV, INCL MATL	CY	103,908.790	11,026.000		
				11.270	522.000		
					11,548.000	\$5,882.94	\$130,145.96
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	9,292.000	.000		
				45.070	1,151.960		
					1,151.960	\$51,918.84	\$51,918.84
0035	318-3000	AGGR SURF CRS	TN	1,613.000	313.130		
				35.820	38.020		
					351.150	\$1,361.88	\$12,578.19
Category Amount:						\$81,084.66	\$698,413.11
Category Number: 0200 Drainage							
0445	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	16,867.000	1,600.400		
				67.160	328.500		
					1,928.900	\$22,062.06	\$129,544.92
0450	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	876.000	425.000		
				89.340	232.500		
					657.500	\$20,771.55	\$58,741.05
0455	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	194.000	92.500		
				130.480	8.000		
					100.500	\$1,043.84	\$13,113.24

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0006857

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage							
0545	668-1100	CATCH BASIN, GP 1	EA	166.000 4400.000	1.750 .000 1.750	\$0.00	\$7,700.00
0550	668-2100	DROP INLET, GP 1	EA	51.000 3125.000	1.250 .250 1.500	\$781.25	\$4,687.50
0560	668-4300	STORM SEWER MANHOLE, TP 1	EA	11.000 3220.000	1.750 .000 1.750	\$0.00	\$5,635.00
Category Amount:						\$44,658.70	\$219,421.71
Category Number: 0300 Erosion Control							
0670	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		21,100.000 1.000	11,276.000 577.000 11,853.000	\$577.00	\$11,853.00
0695	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	227.000 85.000	1.000 2.000 3.000	\$170.00	\$255.00
0700	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	3.000 200.000	2.000 1.000 3.000	\$200.00	\$600.00
0705	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 425.000	11.000 1.000 12.000	\$425.00	\$5,100.00
0710	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	42,200.000 2.950	34,211.000 214.500 34,425.500	\$632.78	\$101,555.23

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0006857

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0300 Erosion Control							
0725	700-6910	PERMANENT GRASSING	AC	6.000	.000		
				1200.000	.282		
					.282	\$338.40	\$338.40
5001	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000	.000		
				1.280	1,054.111		
					1,054.111	\$1,349.26	\$1,349.26
		Erosion Control Slope Matting					
Category Amount:						\$3,692.44	\$121,050.89
Project Total Amount:						\$129,435.80	\$6,424,263.07

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: C0007645

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1CBA2201375-0

Estimate Number: 0013

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0006866

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1020	150-1000	TRAFFIC CONTROL -	LS	1.000	.456		
				909847.060	.002		
					.458	\$1,819.69	\$416,709.95
		0006866					
1040	206-0002	BORROW EXCAV, INCL MATL	CY	118,344.520	927.000		
				11.270	1,125.000		
					2,052.000	\$12,678.75	\$23,126.04
Category Amount:						\$14,498.44	\$439,835.99
Category Number: 0300 Erosion Control							
1545	163-0240	MULCH	TN	279.000	411.169		
				200.000	9.309		
					420.478	\$1,861.80	\$84,095.60
1565	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		18,600.000	4,389.000		
				1.000	260.000		
					4,649.000	\$260.00	\$4,649.00
1595	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	162.000	2.000		
				85.000	1.000		
					3.000	\$85.00	\$255.00
1615	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,200.000	24,900.750		
				2.950	74.250		
					24,975.000	\$219.04	\$73,676.25
Category Amount:						\$2,425.84	\$162,675.85
Category Number: 1100 UTL							
1910	670-1120	WATER MAIN, 12 IN	LF	7,134.000	.000		
				138.500	.000		
					.000	\$0.00	\$0.00
		DIP, CL350					
Category Amount:						\$0.00	\$0.00
Project Total Amount:						\$16,924.28	\$5,345,191.01