

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Contract Location:

I-285 (BOULDERCREST RD) INTERCHANGE IMPROV.+ 5 BR

Time Allowed:

1129 Days

Elapsed Calender Days:

550 Days

Percent Time:

48.72

District: 7

Area: 04

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

04/22/2022

Date Awarded:

05/06/2022

Date Contract Executed:

09/28/2022

Date Notice to Proceed:

09/29/2022

Date Work Began:

12/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2025

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$101,188,191.31

Original Contract Amount \$90,718,886.62

Funds Available \$75,635,743.53

Percent Complete 23.98%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
713300-	\$101,188,191.31	\$90,718,886.62	\$75,635,743.53	25.25%	\$1,547,898.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number: 713300- I-285 (BOULDERCREST RD) - INTERCHANGE IMPF

Federal State Project Number: 713300-

	Total to Date	Prev to Date	This Estimate
Participating	\$19,408,126.65	\$17,366,901.02	\$2,041,225.63
Non-Participating	\$4,852,031.70	\$4,341,725.30	\$510,306.40
Total Earnings	\$24,260,158.35	\$21,708,626.32	\$2,551,532.03
Stockpiled Materials	\$1,292,289.43	\$2,295,923.27	(\$1,003,633.84)
Gross Earnings	\$25,552,447.78	\$24,004,549.59	\$1,547,898.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,552,447.78	\$24,004,549.59	

Total Payable: **\$1,547,898.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.484		
				1306896.310	.003		
					.487	\$3,920.69	\$636,458.50
		713300-					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.010		
				165001.080	.640		
					.650	\$105,600.69	\$107,250.70
0025	205-0001	UNCLASS EXCAV	CY	518,580.000	72,026.000		
				11.640	2,221.000		
					74,247.000	\$25,852.44	\$864,235.08
Category Amount:						\$135,373.82	\$1,607,944.28
Category Number: 0110		ROADWAY					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,834.000	1,264.440		
				35.570	280.090		
					1,544.530	\$9,962.80	\$54,938.93
0100	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	1,873.000	392.890		
				301.530	.000		
					392.890	\$0.00	\$118,468.12
Category Amount:						\$9,962.80	\$173,407.05
Category Number: 0200		ROADWAY					
0165	500-3002	CLASS AA CONCRETE	CY	690.000	690.010		
				625.000	.000		
					690.010	\$0.00	\$431,256.25
0175	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	87.000	9.420		
				1472.000	18.700		
					28.120	\$27,526.40	\$41,392.64
Category Amount:						\$27,526.40	\$472,648.89

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024

to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0217	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	.000	9,980.000		
				89.740	6,680.000		
					16,660.000	\$599,463.20	\$1,495,068.40
		Remove Unsuitable Material to Waste Site					
		@ Ramp DE1 Sta: 56+00 - Sta: 68+00					
0227	004-0037	EXTRA WORK -	TN	.000	4,787.140		
				61.570	995.820		
					5,782.960	\$61,312.64	\$356,056.85
		EXTRA WORK - #57 STONE 5' LIFT					
		Ramp DE3 & Wall 3					
0343	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		.000	8,693.890		
				14.900	1,900.000		
					10,593.890	\$28,310.00	\$157,848.96
		FILTER FABRIC - RAMP DE3 & Wall 3					
Category Amount:						\$689,085.84	\$2,008,974.21
Category Number: 0200 ROADWAY							
0405	668-2100	DROP INLET, GP 1	EA	27.000	1.000		
				4750.000	.000		
					1.000	\$0.00	\$4,750.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	14.000	1.000		
				3651.000	.000		
					1.000	\$0.00	\$3,651.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	6.000	1.000		
				3950.000	.000		
					1.000	\$0.00	\$3,950.00
Category Amount:						\$0.00	\$12,351.00
Category Number: 0100 ROADWAY							
0533	603-1300	ROCK RIP RAP	TN	.000	17,699.140		
				73.570	7,293.340		
					24,992.480	\$536,571.02	\$1,838,696.75
		STN DUMP RIP RAP TP1, 2' LIFT					
		@ Ramp DE3 & Wall 3					
Category Amount:						\$536,571.02	\$1,838,696.75

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0600 ROADWAY					
0665	610-6510	REM HWY SIGN, OVHD	EA	17.000	.000		
				6154.140	2.000		
					2.000	\$12,308.28	\$12,308.28
Category Amount:						\$12,308.28	\$12,308.28
	Category Number:	0901 WALLS					
0785	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	83.000	33.730		
				101.190	.000		
					33.730	\$0.00	\$3,413.14
		1					
0790	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	594.000	241.940		
				101.190	.000		
					241.940	\$0.00	\$24,481.91
		1					
0795	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,033.000	2,143.440		
				101.190	.000		
					2,143.440	\$0.00	\$216,894.69
		1					
Category Amount:						\$0.00	\$244,789.74
	Category Number:	0902 WALLS					
0810	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	107.000	41.730		
				94.990	.000		
					41.730	\$0.00	\$3,963.93
		2					
0815	627-1100	COPING A, WALL NO -	LF	197.000	.000		
				142.230	110.500		
					110.500	\$15,716.42	\$15,716.42
		2					
0820	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	706.000	258.780		
				94.990	29.700		
					288.480	\$2,821.20	\$27,402.72
		2					

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0902 WALLS							
0825	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,913.000	1,098.750		
				94.990	507.860		
					1,606.610	\$48,241.62	\$152,611.88
	2						
Category Amount:						\$66,779.24	\$199,694.95
Category Number: 0300 ROADWAY							
0890	163-0232	TEMPORARY GRASSING	AC	30.000	7.448		
				550.000	1.769		
					9.217	\$972.95	\$5,069.35
0895	163-0240	MULCH	TN	1,071.000	343.367		
				235.000	12.796		
					356.163	\$3,007.06	\$83,698.31
0900	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		14.000	8.000		
				3774.080	-2.000		
					6.000	\$-7,548.16	\$22,644.48
0910	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		90.000	.000		
				29.540	61.500		
					61.500	\$1,816.71	\$1,816.71
0920	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,500.000	594.750		
				15.000	21.000		
					615.750	\$315.00	\$9,236.25
0930	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		39.000	1.500		
				1513.770	1.500		
					3.000	\$2,270.66	\$4,541.31
0945	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,000.000	2,817.000		
				0.750	1,445.000		
					4,262.000	\$1,083.75	\$3,196.50

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0300		ROADWAY					
0950	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	8,000.000	357.000		
				6.860	147.000		
					504.000	\$1,008.42	\$3,457.44
0995	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	30,000.000	21,123.750		
				3.150	110.250		
					21,234.000	\$347.29	\$66,887.10
Category Amount:						\$3,273.68	\$200,547.45
Category Number: 0400		ROADWAY					
1050	700-8000	FERTILIZER MIXED GRADE	TN	30.000	1.149		
				750.000	.250		
					1.399	\$187.50	\$1,049.25
Category Amount:						\$187.50	\$1,049.25
Category Number: 0100		ROADWAY					
1300	643-4000	WOVEN WIRE FENCE	LF	13,542.000	.000		
				18.500	204.000		
					204.000	\$3,774.00	\$3,774.00
Category Amount:						\$3,774.00	\$3,774.00
Category Number: 0803		BRIDGES					
1335	500-3002	CLASS AA CONCRETE	CY	488.000	266.910		
				1011.730	21.900		
					288.810	\$22,156.89	\$292,197.74
1345	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO	LF	4,663.000	.000		
				370.030	2,547.892		
					2,547.892	\$942,796.48	\$942,796.48
1365	520-2214	PILING, PSC, 14 IN SQ	LF	1,137.000	560.600		
				126.500	.000		
					560.600	\$0.00	\$70,915.90

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024
to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0803 BRIDGES							
1370	520-2216	PILING, PSC, 16 IN SQ	LF	4,270.000	2,235.650		
				136.980	.000		
					2,235.650	\$.00	\$306,239.34
Category Amount:						\$964,953.37	\$1,612,149.46
Category Number: 0802 BRIDGES							
1570	500-3002	CLASS AA CONCRETE	CY	622.000	103.810		
				1011.730	.000		
					103.810	\$.00	\$105,027.69
Category Amount:						\$0.00	\$105,027.69
Category Number: 0804 BRIDGES							
1660	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				332995.390	.000		
					1.000	\$.00	\$332,995.39
		4					
1665	500-2100	CONCRETE BARRIER	LF	234.000	234.000		
				93.400	.000		
					234.000	\$.00	\$21,855.60
1670	500-3101	CLASS A CONCRETE	CY	55.000	54.600		
				1586.130	.000		
					54.600	\$.00	\$86,602.70
1675	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		850.000	849.660		
				392.730	.000		
					849.660	\$.00	\$333,686.97
		4					
1715	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	2,018.000	1,222.056		
				67.910	64.090		
					1,286.146	\$4,352.35	\$87,342.17

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2024

User: C0007811

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B1CBA2201573-0

Estimate Number: 0015

Pay Period: 03/01/2024

to 03/31/2024

Project Number 713300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1720	603-7000	PLASTIC FILTER FABRIC	SY	2,018.000 5.760	1,222.056 64.090 1,286.146	\$369.16	\$7,408.20
Category Amount:						\$4,721.51	\$869,891.03
Category Number: 0803 BRIDGES							
1867	520-2214	PILING, PSC, 14 IN SQ	LF	.000 94.875	137.730 .000 137.730	\$0.00	\$13,067.13
1873	520-2216	PILING, PSC, 16 IN SQ	LF	.000 102.735	509.060 .000 509.060	\$0.00	\$52,298.28
Category Amount:						\$0.00	\$65,365.41
Category Number: 0110 ROADWAY							
2180	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,290.000 135.800	376.680 .000 376.680	\$0.00	\$51,153.14
Category Amount:						\$0.00	\$51,153.14
Category Number: 0801 BRIDGES							
2280	511-1000	BAR REINF STEEL	LB	345,423.000 1.470	95,946.280 2,731.000 98,677.280	\$4,014.57	\$145,055.60
Category Amount:						\$4,014.57	\$145,055.60
Category Number: 0100 ROADWAY							
2345	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 75.000	2,055.500 1,240.000 3,295.500	\$93,000.00	\$247,162.50
Category Amount:						\$93,000.00	\$247,162.50
Project Total Amount:						\$2,551,532.03	\$24,260,158.35