

Rpt-ID: RCPESPRJ

Georgia

Date: 06/13/2023

User: rphillip

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B1CBA2201631-0

Estimate Number: 0008

Pay Period: 04/29/2023
to 06/12/2023

Contract Location:

US 29/SR 8 OVER BEAVERDAM CREEK. (E)

Time Allowed: 338 Days

Elapsed Calender Days: 320 Days

Percent Time: 94.67

District: 1

Area: 03

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 04/22/2022

Date Awarded: 05/06/2022

Date Contract Executed: 06/08/2022

Date Notice to Proceed: 07/28/2022

Date Work Began: 12/05/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 06/30/2023

SCOTSDALE GA 30079

Phone: (470)292-3152

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$2,436,011.68

Original Contract Amount \$2,401,752.59

Funds Available \$1,011,889.00

Percent Complete 58.87%

Counties:

Hart

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013747	\$2,436,011.68	\$2,401,752.59	\$1,011,889.00	58.46%	\$209,216.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/13/2023

User: rphillip

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B1CBA2201631-0

Estimate Number: 0008

Pay Period: 04/29/2023
to 06/12/2023

Project Number: 0013747 US 29/ SR 8 - CNST OF A BRIDGE

Federal State Project Number: 0013747

	Total to Date	Prev to Date	This Estimate
Participating	\$1,147,283.64	\$971,910.44	\$175,373.20
Non-Participating	\$286,820.90	\$242,977.60	\$43,843.30
Total Earnings	\$1,434,104.54	\$1,214,888.04	\$219,216.50
Stockpiled Materials	\$18.14	\$18.14	\$0.00
Gross Earnings	\$1,434,122.68	\$1,214,906.18	\$219,216.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$10,000.00)	\$0.00	(\$10,000.00)
Total:	\$1,424,122.68	\$1,214,906.18	

Total Payable: **\$209,216.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/13/2023

User: rphillip

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B1CBA2201631-0

Estimate Number: 0008

Pay Period: 04/29/2023
to 06/12/2023

Project Number 0013747

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.638		
				35000.000	.111		
					.749	\$3,885.00	\$26,215.00
		0013747					
Category Amount:						\$3,885.00	\$26,215.00
Category Number: 0300 0300-TEMPORARY EROSION CONTROL							
0185	163-0240	MULCH	TN	50.000	19.755		
				50.000	2.250		
					22.005	\$112.50	\$1,100.25
0250	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	2.000	.000		
				250.000	2.000		
					2.000	\$500.00	\$500.00
0290	167-1500	WATER QUALITY INSPECTIONS	MO	18.000	5.000		
				650.000	1.000		
					6.000	\$650.00	\$3,900.00
Category Amount:						\$1,262.50	\$5,500.25
Category Number: 0801 BRIDGE NO. 1 - OVER BEAVERDAM CREEK							
0440	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.400		
				230500.000	.550		
					.950	\$126,775.00	\$218,975.00
		1					
0445	500-2100	CONCRETE BARRIER	LF	192.000	.000		
				102.000	192.000		
					192.000	\$19,584.00	\$19,584.00
0450	500-3101	CLASS A CONCRETE	CY	40.000	39.900		
				1630.000	.000		
					39.900	\$0.00	\$65,037.00
0455	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - LF		501.000	500.860		
				445.000	.000		
					500.860	\$0.00	\$222,882.70

Rpt-ID: RCPEsprj

Georgia

Date: 06/13/2023

User: rphillip

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B1CBA2201631-0

Estimate Number: 0008

Pay Period: 04/29/2023
to 06/12/2023

Project Number 0013747

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0801	BRIDGE NO. 1 - OVER BEAVERDAM CREEK				
0465	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.200		
				58000.000	.750		
					.950	\$43,500.00	\$55,100.00
		1					
0485	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.900		
				242100.000	.100		
					1.000	\$24,210.00	\$242,100.00
		33+65.00					
Category Amount:						\$214,069.00	\$823,678.70
Project Total Amount:						\$219,216.50	\$1,434,104.54