

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2023

User: 01139783

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B1CBA2201779-0

Estimate Number: 0013

Pay Period: 09/02/2023
to 09/30/2023

Contract Location:

SR 82 OVER MIDDLE OCONEE RIVER. (E)

Time Allowed: 375 Days

Elapsed Calender Days: 375 Days

Percent Time: 100.00

District: 1

Area: 02

Contractor:

GEORGIA BRIDGE AND CONCRETE, LLC
4635 NORTH ROYAL ATLANTA DRIVE

Date Let: 05/20/2022

Date Awarded: 06/03/2022

Date Contract Executed: 07/02/2022

Date Notice to Proceed: 09/21/2022

Date Work Began: 10/25/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2023

TUCKER GA 30084

Phone: (770)934-1839

Escrow Agent:

Surety Co: ARCH REINSURANCE COMPANY/NEBRASKA

Current Contract Amount \$6,371,217.97

Original Contract Amount \$6,289,187.30

Funds Available \$425,918.23

Percent Complete 93.31%

Counties:

Barrow Jackson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013819	\$6,371,217.97	\$6,289,187.30	\$425,918.23	93.31%	\$110,235.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2023

User: 01139783

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B1CBA2201779-0

Estimate Number: 0013

Pay Period: 09/02/2023
to 09/30/2023

Project Number: 0013819 SR 82 - CNST OF A BRIDGE

Federal State Project Number: 0013819

	Total to Date	Prev to Date	This Estimate
Participating	\$4,756,239.79	\$4,668,051.79	\$88,188.00
Non-Participating	\$1,189,059.95	\$1,167,012.95	\$22,047.00
Total Earnings	\$5,945,299.74	\$5,835,064.74	\$110,235.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,945,299.74	\$5,835,064.74	\$110,235.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,945,299.74	\$5,835,064.74	

Total Payable: **\$110,235.00**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2023

User: 01139783

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B1CBA2201779-0

Estimate Number: 0013

Pay Period: 09/02/2023
to 09/30/2023

Project Number 0013819

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0015	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 15000.000	.000 1.000 1.000	\$15,000.00	\$15,000.00
0020	210-0100	GRADING COMPLETE -	LS	1.000 1612000.000	.950 .050 1.000	\$80,600.00	\$1,612,000.00
0013819							
Category Amount:						\$95,600.00	\$1,627,000.00
Category Number: 0110 Pavement Items							
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		50.000 156.000	53.260 .000 53.260	\$0.00	\$8,308.56
0040	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN BITUM MATL & H LIME		755.000 156.000	619.810 .000 619.810	\$0.00	\$96,690.36
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,846.000 138.000	1,620.020 .000 1,620.020	\$0.00	\$223,562.76
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		923.000 147.000	892.440 .000 892.440	\$0.00	\$131,188.68
Category Amount:						\$0.00	\$459,750.36
Category Number: 0100 ROADWAY							
0110	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		285.000 320.000	285.000 .000 285.000	\$0.00	\$91,200.00
Category Amount:						\$0.00	\$91,200.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2023

User: 01139783

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B1CBA2201779-0

Estimate Number: 0013

Pay Period: 09/02/2023
to 09/30/2023

Project Number 0013819

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 Drainage Items							
0160	668-2100	DROP INLET, GP 1	EA	1.000 8500.000	1.000 .000 1.000	\$0.00	\$8,500.00
Category Amount:						\$0.00	\$8,500.00
Category Number: 0300 Temporary Erosion Control							
0250	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 250.000	9.000 1.000 10.000	\$250.00	\$2,500.00
Category Amount:						\$250.00	\$2,500.00
Category Number: 0400 Permanent Erosion Control							
0260	700-6910	PERMANENT GRASSING	AC	5.000 2500.000	.000 5.124 5.124	\$12,810.00	\$12,810.00
0270	700-8000	FERTILIZER MIXED GRADE	TN	4.000 2500.000	2.050 .630 2.680	\$1,575.00	\$6,700.00
Category Amount:						\$14,385.00	\$19,510.00
Category Number: 0200 Drainage Items							
0365	441-0301	CONC SPILLWAY, TP 1	EA	1.000 5000.000	1.000 .000 1.000	\$0.00	\$5,000.00
Category Amount:						\$0.00	\$5,000.00
Category Number: 0801 BRIDGE NO. 1 - OVER MIDDLE OCONEE RIVER							
0375	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 460000.000	1.000 .000 1.000	\$0.00	\$460,000.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2023

User: 01139783

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B1CBA2201779-0

Estimate Number: 0013

Pay Period: 09/02/2023
to 09/30/2023

Project Number 0013819

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO. 1 - OVER MIDDLE OCONEE RIVER							
0380	500-2100	CONCRETE BARRIER	LF	528.000 85.000	528.000 .000 528.000	\$0.00	\$44,880.00
0385	500-3002	CLASS AA CONCRETE	CY	34.000 1200.000	34.100 .000 34.100	\$0.00	\$40,920.00
0390	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	703.000 355.000	703.000 .000 703.000	\$0.00	\$249,565.00
0395	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 1	LF	1,042.000 665.000	1,042.000 .000 1,042.000	\$0.00	\$692,930.00
Category Amount:						\$0.00	\$1,488,295.00
Category Number: 2001 BRIDGE ALT 2 - DRILLED CAISSON							
0545	500-3002	CLASS AA CONCRETE	CY	140.000 1075.000	140.000 .000 140.000	\$0.00	\$150,500.00
Category Amount:						\$0.00	\$150,500.00
Project Total Amount:						\$110,235.00	\$5,945,299.74