Rpt-ID: RCPESPRJ Georgia Date: 08/22/2023

User: C0009883 Department of Transportation

Estimate Summary By Project

Contract ID: text Estimate Number: text Pay Period: text

to text

Page 1 of 2

Counties:

DeKalb

Project	Current	Original	Project	Percent	Project
Number	Project Amount	Project Amount	Funds Available	Complete	Payable
0017126	\$17,176,112.10	\$16,683,503.10	\$5,440,041.42	68.33%	

Chief Engineer

Project Number: 0017126 I-285/SR 407 - WIDENING & RECNS

Federal State Project Number: 0017126

	Total to Date	Prev to Date	This Estimate	
Participating	\$469,442.83	\$451,872.00	\$17,570.83	
Non-Participating	\$11,266,627.85	\$10,844,927.89	\$421,699.96	
Total Earnings	\$11,736,070.68	\$11,296,799.89	\$439,270.79	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
Gross Earnings	\$11,736,070.68	\$11,296,799.89	\$439,270.79	
Payment Adjustment 1	\$0.00	\$0.00	\$0.00	
Payment Adjustment 2	\$0.00	\$0.00	\$0.00	
Payment Adjustment 3	\$0.00	\$0.00	\$0.00	
Other Adjustments	\$0.00	\$0.00	\$0.00	
Retainage	\$0.00	\$0.00	\$0.00	
Escrow Amount	\$0.00	\$0.00	\$0.00	
Securities Encumbered	\$0.00	\$0.00	\$0.00	
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00	
Total:	\$11,736,070.68	\$11,296,799.89		

Total Payable: \$439,270.79

Rpt-ID: RCPESPRJ Georgia

Department of Transportation Estimate Summary By Project

Contract ID: text Estimate Number: text

User: C0009883

Date: 08/22/2023

Page 2 of 2

Pay Period: text to text

Project Number 0017126

LIN Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Numb	per: 0100 ROADWAY					
0005 999-2010	DESIGN COMPLETE	LS	1.000	.991		
			1591100.000	.001		
				.992	\$1,591.10	\$1,578,371.20
0010 999-2015	CONSTRUCTION COMPLETE	LS	1.000	.613		
			5092403.100	.029		
				.642	\$437,679.69	\$9,689,322.79
			Category Amount:		\$439,270.79	\$11,267,693.99
			Project Total Amount:		\$439,270.79	\$11,736,070.68