

Rpt-ID: RCPEsprj

Georgia

Date: 01/18/2024

User: C0009883

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0028

Pay Period: 12/01/2023

to 12/31/2023

Contract Location:

RAMP IMPROVEMENTS ON I-285/SR 407 AT SR 141

Time Allowed: 1047 Days

Elapsed Calender Days: 970 Days

Percent Time: 92.65

District: 0

Area: 00

Contractor:

E. R. SNELL CONTRACTOR, INC.  
1785 OAK RD.

Date Let: 02/26/2021

Date Awarded: 03/17/2021

Date Contract Executed: 04/30/2021

Date Notice to Proceed: 05/06/2021

Date Work Began: 05/06/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/17/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$17,195,041.67

Original Contract Amount \$16,683,503.10

Funds Available \$332,032.87

Percent Complete 98.07%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017126	\$17,195,041.67	\$16,683,503.10	\$332,032.87	98.07%	\$1,297,946.67

Chief Engineer

## Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0028

Pay Period: 12/01/2023

to 12/31/2023

Project Number: 0017126 I-285/SR 407 - WIDENING &amp; RECNS

Federal State Project Number: 0017126

	Total to Date	Prev to Date	This Estimate
Participating	\$674,520.35	\$622,602.48	\$51,917.87
Non-Participating	\$16,188,488.45	\$14,942,459.65	\$1,246,028.80
<b>Total Earnings</b>	<b>\$16,863,008.80</b>	<b>\$15,565,062.13</b>	<b>\$1,297,946.67</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$16,863,008.80</b>	<b>\$15,565,062.13</b>	<b>\$1,297,946.67</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$16,863,008.80</b>	<b>\$15,565,062.13</b>	

**Total Payable: \$1,297,946.67**

Rpt-ID: RCPEsprj

Georgia

Date: 01/18/2024

User: C0009883

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B1IPD2101421-0

Estimate Number: 0028

Pay Period: 12/01/2023

to 12/31/2023

Project Number 0017126

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 ROADWAY							
0010	999-2015	CONSTRUCTION COMPLETE	LS	1.000	.892		
				5092403.100	.086		
					.978	\$1,297,946.67	\$14,760,370.23
<b>Category Amount:</b>						\$1,297,946.67	\$14,760,370.23
<b>Project Total Amount:</b>						\$1,297,946.67	\$16,863,008.80