

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Contract Location:

SR 31 (MADISON HIGHWAY) AT I-75/SR 401; ALSO INCLUDE:
CONSTRUCTION OF A BRIDGE AND APPROACHES OVER I-7

Time Allowed: 925 Days

Elapsed Calender Days: 459 Days

Percent Time: 49.62

District: 4

Area: 01

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/10/2021

Date Notice to Proceed: 04/26/2022

Date Work Began: 05/06/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/05/2024

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$36,580,334.16

Original Contract Amount \$35,796,146.07

Funds Available \$21,018,376.17

Percent Complete 37.47%

Counties:

Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010297	\$36,580,334.15	\$35,796,146.06	\$21,018,376.16	42.54%	\$1,293,722.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number: 0010297 SR 31 - INTERCHANGE CNST

Federal State Project Number: 0010297

	Total to Date	Prev to Date	This Estimate
Participating	\$3,426,518.17	\$2,862,517.25	\$564,000.92
Non-Participating	\$10,279,553.82	\$8,587,551.07	\$1,692,002.75
Total Earnings	\$13,706,071.99	\$11,450,068.32	\$2,256,003.67
Stockpiled Materials	\$1,855,886.00	\$2,818,167.14	(\$962,281.14)
Gross Earnings	\$15,561,957.99	\$14,268,235.46	\$1,293,722.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,561,957.99	\$14,268,235.46	

Total Payable: \$1,293,722.53

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.624		
				1022147.000	.016		
					.640	\$16,354.35	\$654,174.08
		0010297					
0030	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.640		
				140000.000	.050		
					.690	\$7,000.00	\$96,600.00
0035	201-1500	CLEARING & GRUBBING -	LS	1.000	.680		
				5377026.000	.020		
					.700	\$107,540.52	\$3,763,918.20
		0010297					
0040	205-0001	UNCLASS EXCAV	CY	83,513.500	22,118.000		
				5.750	2,224.000		
					24,342.000	\$12,788.00	\$139,966.50
		0010297					
0045	206-0002	BORROW EXCAV, INCL MATL	CY	157,811.300	92,353.000		
				9.000	8,160.000		
					100,513.000	\$73,440.00	\$904,617.00
Category Amount:						\$217,122.87	\$5,559,275.78
Category Number: 0110 ROADWAY							
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,755.000	7,710.280		
				82.450	6.140		
					7,716.420	\$506.24	\$636,218.83
0090	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	28,305.000	6,142.613		
				14.150	1,749.400		
					7,892.013	\$24,754.01	\$111,671.98
Category Amount:						\$25,260.25	\$747,890.81
Category Number: 0200 ROADWAY							
0340	668-1100	CATCH BASIN, GP 1	EA	23.000	3.000		
				2650.000	.000		
					3.000	\$0.00	\$7,950.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0350	668-2100	DROP INLET, GP 1	EA	27.000 2550.000	5.000 .000 5.000	\$0.00	\$12,750.00
0360	668-5000	JUNCTION BOX	EA	12.000 2650.000	2.000 .000 2.000	\$0.00	\$5,300.00
0405	500-3002	CLASS AA CONCRETE	CY	482.910 1390.500	507.080 .000 507.080	\$0.00	\$705,094.74
Category Amount:						\$0.00	\$731,094.74
Category Number: 0300 ROADWAY							
0485	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1550.000	13.000 1.000 14.000	\$1,550.00	\$21,700.00
0495	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,970.000 8.500	417.000 216.000 633.000	\$1,836.00	\$5,380.50
0505	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	5,970.000 5.000	260.000 186.000 446.000	\$930.00	\$2,230.00
0510	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	31,000.000 4.250	18,044.250 933.000 18,977.250	\$3,965.25	\$80,653.31
0515	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		15,500.000 1.250	325.000 144.000 469.000	\$180.00	\$586.25

Rpt-ID: RCPEsprj

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0300 ROADWAY							
0520	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	12.000	1.500		
				550.000	.750		
					2.250	\$412.50	\$1,237.50
0555	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	51.000	14.250		
				175.000	.750		
					15.000	\$131.25	\$2,625.00
Category Amount:						\$9,005.00	\$114,412.56
Category Number: 0901 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	140.000	140.000		
				44.100	.000		
					140.000	\$0.00	\$6,174.00
	1						
0825	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	58.000	58.000		
				44.100	.000		
					58.000	\$0.00	\$2,557.80
	2						
0830	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	652.000	652.000		
				44.100	.000		
					652.000	\$0.00	\$28,753.20
	1						
0835	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	719.000	719.000		
				44.100	.000		
					719.000	\$0.00	\$31,707.90
	2						
0840	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,871.000	2,871.000		
				44.100	.000		
					2,871.000	\$0.00	\$126,611.10
	3						
0845	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,851.000	2,101.000		
				44.100	.000		
					2,101.000	\$0.00	\$92,654.10
	2						

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number 0010297

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0901 MSE WALLS							
0860	627-1120	COPING B, WALL NO -	LF	181.000 330.230	131.000 50.000 181.000	\$16,511.50	\$59,771.63
	3						
0875	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF	LF	301.000 798.250	147.000 .000 147.000	\$0.00	\$117,342.75
	3						
Category Amount:						\$16,511.50	\$465,572.48
Category Number: 1000 ROADWAY							
0980	500-3101	CLASS A CONCRETE	CY	298.500 1236.000	26.400 .000 26.400	\$0.00	\$32,630.40
0985	441-0004	CONC SLOPE PAV, 4 IN	SY	145.500 103.000	35.560 .000 35.560	\$0.00	\$3,662.68
Category Amount:						\$0.00	\$36,293.08
Category Number: 0801 BRIDGE NO 1 - OVER I-75/SR 401							
1035	500-3002	CLASS AA CONCRETE	CY	320.000 1236.000	319.400 .000 319.400	\$0.00	\$394,778.40
1040	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF	LF	3,420.000 566.500	.000 3,420.076 3,420.076	\$1,937,473.05	\$1,937,473.05
	1						
Category Amount:						\$1,937,473.05	\$2,332,251.45
Category Number: 2002 ALT 1 - GR AGGR BASE CRS							
1310	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	15,000.000 21.000	.000 2,411.000 2,411.000	\$50,631.00	\$50,631.00
Category Amount:						\$50,631.00	\$50,631.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2023

User: cbarrent

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B1TIA2102019-1

Estimate Number: 0016

Pay Period: 07/01/2023
to 07/28/2023

Project Number 0010297

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0901 MSE WALLS					
1400	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	3,445.000	2,949.200		
				44.100	.000		
					2,949.200	\$.00	\$130,059.72
	1						
Category Amount:						\$0.00	\$130,059.72
Category Number:		0801 BRIDGE NO 1 - OVER I-75/SR 401					
1407	520-2216	PILING, PSC, 16 IN SQ	LF	.000	4,990.710		
				125.000	.000		
					4,990.710	\$.00	\$623,838.75
		VEP to change to PSC pile					
1408	520-2218	PILING, PSC, 18 IN SQ	LF	.000	2,002.880		
				130.000	.000		
					2,002.880	\$.00	\$260,374.40
		VEP to change to PSC pile					
Category Amount:						\$0.00	\$884,213.15
Project Total Amount:						\$2,256,003.67	\$13,706,071.99