

Rpt-ID: RCPESPRJ

Georgia

Date: 05/21/2014

User: vepps

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0026

Pay Period: 05/01/2014
to 05/15/2014

Contract Location:

JIMMY DELOACH CONNECTOR

Time Allowed: 1604 Days

Elapsed Calender Days: 857 Days

Percent Time: 53.43

District: 5

Area: 05

Contractor:

ARCHER WESTERN CONTRACTORS, LTD.
2410 PACES FERRY RD.,SE, STE. 600

Date Let: 11/18/2011

Date Awarded: 12/02/2011

Date Contract Executed: 01/06/2012

Date Notice to Proceed: 01/10/2012

ATLANTA GA 30339-1821

Date Work Began: 01/20/2012

Phone: (404)495-8700

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$74,410,115.13

Original Contract Amount \$72,772,000.00

Funds Available \$51,794,979.72

Percent Complete 30.39%

Counties:

Chatham

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008690.01000	\$74,410,115.13	\$72,772,000.00	\$51,794,979.72	30.39%	\$1,626,132.10

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/21/2014

User: vepps

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0026

Pay Period: 05/01/2014
to 05/15/2014

Project Number: 0008690.01000 JIMMY DELOACH CONNECTOR - 3.140 MI DESIGN

Federal State Project Number: CSMSL-0008-00(690)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$22,615,135.41	\$20,989,003.31	\$1,626,132.10
Total Earnings	\$22,615,135.41	\$20,989,003.31	\$1,626,132.10
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$22,615,135.41	\$20,989,003.31	\$1,626,132.10
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$22,615,135.41	\$20,989,003.31	

Total Payable: **\$1,626,132.10**

Rpt-ID: RCPEsprj

Georgia

Date: 05/21/2014

User: vepps

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B34161-11-000-0

Estimate Number: 0026

Pay Period: 05/01/2014
to 05/15/2014

Project Number 0008690.01000

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0050	002-0002	ADJUSTMENT IN PAY	LS	.000	.210		
				968171.900	.025		
					.235	\$24,204.30	\$227,520.40
		VALUE ENGINEERING					
0070	999-2015	CONSTRUCTION COMPLETE	LS	.000	.223		
				16746991.640	.024		
					.247	\$1,601,927.80	\$16,486,506.94
		adjust ls to include various extra work					
Category Amount:						\$1,626,132.10	\$16,714,027.34
Project Total Amount:						\$1,626,132.10	\$22,615,135.41