

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 559 Days

Percent Time: 69.53

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

Date Work Began: 10/19/2012

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2014

ALBANY GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$16,782,086.06

Percent Complete 42.26%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$16,782,086.06	42.26%	\$242,042.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,282,250.21	\$12,040,207.71	\$242,042.50
Total Earnings	\$12,282,250.21	\$12,040,207.71	\$242,042.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,282,250.21	\$12,040,207.71	\$242,042.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,282,250.21	\$12,040,207.71	
		Total Payable:	\$242,042.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.654		
				375000.000	.010		
		EDS00-0027-00(159)			.664	\$3,750.00	\$249,000.00
Category Amount:						\$3,750.00	\$249,000.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		120.000	9.750		
				225.000	1.500		
					11.250	\$337.50	\$2,531.25
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,300.000	2,513.375		
				18.000	339.825		
					2,853.200	\$6,116.85	\$51,357.60
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	12,793.950		
				4.500	543.750		
					13,337.700	\$2,446.88	\$60,019.65
0115	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		66,791.000	9,793.000		
				0.750	700.000		
					10,493.000	\$525.00	\$7,869.75
0120	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,574.000	492.000		
				0.750	40.000		
					532.000	\$30.00	\$399.00
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	7,218.000		
				2.900	1,518.000		
					8,736.000	\$4,402.20	\$25,334.40
0185	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		120.000	.000		
				85.000	1.000		
					1.000	\$85.00	\$85.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0195	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	98.000 85.000	29.000 3.000 32.000	\$255.00	\$2,720.00
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 350.000	7.000 .000 7.000	\$0.00	\$2,450.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	17.000 1.000 18.000	\$1,200.00	\$21,600.00
Category Amount:						\$15,398.43	\$174,366.65
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.690 .035 .725	\$130,375.00	\$2,700,625.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	469,975.199 18,375.000 488,350.199	\$87,281.25	\$2,319,663.45
Category Amount:						\$217,656.25	\$5,020,288.45
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	352.464 .000 352.464	\$0.00	\$17,975.66
Category Amount:						\$0.00	\$17,975.66
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	1,704.330 .000 1,704.330	\$0.00	\$51,129.90

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	599.444 .000 599.444	\$0.00	\$47,955.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$0.00	\$217,929.93
Category Number: 0060 PERMANENT EROSION CONTROL							
0670	700-6910	PERMANENT GRASSING	AC	198.000 1300.000	28.147 1.097 29.244	\$1,426.10	\$38,017.20
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	13.240 .225 13.465	\$229.50	\$13,734.30
Category Amount:						\$1,655.60	\$51,751.50

Rpt-ID: RCPESPRJ

Georgia

Date: 05/06/2014

User: vepps

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0020

Pay Period: 04/01/2014
to 04/30/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000	30,291.928		
				1.600	2,238.889		
					32,530.817	\$3,582.22	\$52,049.31
Category Amount:						\$3,582.22	\$52,049.31
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000	592.218		
				70.000	.000		
					592.218	\$0.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000	15.750		
				400.000	.000		
					15.750	\$0.00	\$6,300.00
Category Amount:						\$0.00	\$6,300.00
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	165.180		
				74.300	.000		
					165.180	\$0.00	\$12,272.87
Category Amount:						\$0.00	\$12,272.87
Project Total Amount:						\$242,042.50	\$12,282,250.21