

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Contract Location:

US 27/SR 1 @ BLUFFTON BYPASS N OF CARNEGIE RD/VILL

Time Allowed: 804 Days

Elapsed Calender Days: 651 Days

Percent Time: 80.97

District: 4

Area: 06

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 08/17/2012

Date Awarded: 08/31/2012

Date Contract Executed: 10/17/2012

Date Notice to Proceed: 10/19/2012

Date Work Began: 10/19/2012

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/31/2014

ALBANY GA 31707-1221

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$29,064,336.27

Original Contract Amount \$26,585,531.80

Funds Available \$12,617,770.70

Percent Complete 56.59%

Counties:

Clay

Randolph

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422230-	\$29,064,336.27	\$26,585,531.80	\$12,617,770.70	56.59%	\$1,128,743.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number: 422230- US 27/SR 1 - WIDENING & RCNS

Federal State Project Number: EDS00-0027-00(159)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,446,565.57	\$15,317,822.01	\$1,128,743.56
Total Earnings	\$16,446,565.57	\$15,317,822.01	\$1,128,743.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,446,565.57	\$15,317,822.01	\$1,128,743.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,446,565.57	\$15,317,822.01	
		Total Payable:	\$1,128,743.56

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.702		
				375000.000	.075		
		EDS00-0027-00(159)			.777	\$28,125.00	\$291,375.00
Category Amount:						\$28,125.00	\$291,375.00
Category Number: 0030 TEMPORARY EROSION CONTROL							
0020	163-0232	TEMPORARY GRASSING	AC	99.000	90.110		
				350.000	19.091		
					109.201	\$6,681.85	\$38,220.35
0025	163-0240	MULCH	TN	2,970.000	578.510		
				200.000	50.600		
					629.110	\$10,120.00	\$125,822.00
0045	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		120.000	13.500		
				225.000	2.250		
					15.750	\$506.25	\$3,543.75
0050	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,300.000	3,349.450		
				18.000	30.225		
					3,379.675	\$544.05	\$60,834.15
0055	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		21,350.000	13,596.450		
				4.500	937.500		
					14,533.950	\$4,218.75	\$65,402.78
0125	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		10,685.000	9,204.000		
				2.900	1,920.000		
					11,124.000	\$5,568.00	\$32,259.60
0195	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		98.000	36.000		
				85.000	6.000		
					42.000	\$510.00	\$3,570.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0205	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 350.000	7.000 .000 7.000	\$0.00	\$2,450.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	24.000 1200.000	19.000 2.000 21.000	\$2,400.00	\$25,200.00
Category Amount:						\$30,548.90	\$357,302.63
Category Number: 0040 ROADWAY							
0225	201-1500	CLEARING & GRUBBING -	LS	1.000 3725000.000	.795 .035 .830	\$130,375.00	\$3,091,750.00
		EDS00-0027-00(159)					
0230	205-0001	UNCLASS EXCAV	CY	868,000.000 4.750	533,510.199 45,880.000 579,390.199	\$217,930.00	\$2,752,103.45
Category Amount:						\$348,305.00	\$5,843,853.45
Category Number: 0050 BRIDGE CULVERT							
0240	207-0203	FOUND BKFILL MATL, TP II	CY	240.000 51.000	390.983 .000 390.983	\$0.00	\$19,940.13
Category Amount:						\$0.00	\$19,940.13
Category Number: 0040 ROADWAY							
0265	318-3000	AGGR SURF CRS	TN	1,100.000 30.000	1,746.080 87.030 1,833.110	\$2,610.90	\$54,993.30
Category Amount:						\$2,610.90	\$54,993.30

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0280	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		61,000.000 71.600	33,758.300 4,699.490 38,457.790	\$336,483.48	\$2,753,577.76
0282	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 70.850	1,120.270 .000 1,120.270	\$0.00	\$79,371.13
Category Amount:						\$336,483.48	\$2,832,948.89
Category Number: 0040 ROADWAY							
0300	429-1000	RUMBLE STRIPS	EA	27.000 800.000	6.000 6.000 12.000	\$4,800.00	\$9,600.00
0310	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,100.000 38.000	1,640.461 72.028 1,712.489	\$2,737.06	\$65,074.58
0325	441-5057	CONC DOWELED INTEGRAL CURB, TP 7, INCL D LF		3,400.000 13.500	.000 313.000 313.000	\$4,225.50	\$4,225.50
0380	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	680.000 47.800	746.300 .000 746.300	\$0.00	\$35,673.14
0410	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,800.000 29.600	2,075.100 160.000 2,235.100	\$4,736.00	\$66,158.96
0420	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		28.000 440.000	19.000 2.000 21.000	\$880.00	\$9,240.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0425	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	64.000 260.000	45.000 4.000 49.000	\$1,040.00	\$12,740.00
0465	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	400.000 80.000	599.444 .000 599.444	\$0.00	\$47,955.52
0475	603-7000	PLASTIC FILTER FABRIC	SY	550.000 4.000	1,164.218 .000 1,164.218	\$0.00	\$4,656.87
Category Amount:						\$18,418.56	\$255,324.57
Category Number: 0080 SIGNING AND MARKING							
0500	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		390.000 10.500	.000 147.520 147.520	\$1,548.96	\$1,548.96
0505	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		170.000 12.300	.000 66.000 66.000	\$811.80	\$811.80
0510	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,020.000 14.200	.000 192.200 192.200	\$2,729.24	\$2,729.24
0520	636-2070	GALV STEEL POSTS, TP 7	LF	385.000 5.300	.000 100.000 100.000	\$530.00	\$530.00
0525	636-2080	GALV STEEL POSTS, TP 8	LF	2,660.000 9.600	.000 592.000 592.000	\$5,683.20	\$5,683.20
Category Amount:						\$11,303.20	\$11,303.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 TRAFFIC SIGNAL							
0530	639-1535	TREATED TIMBER POLE, CL 5, 35 FT	EA	2.000 525.000	.000 2.000 2.000	\$1,050.00	\$1,050.00
Category Amount:						\$1,050.00	\$1,050.00
Category Number: 0040 ROADWAY							
0535	641-1200	GUARDRAIL, TP W	LF	3,300.000 19.750	.000 250.000 250.000	\$4,937.50	\$4,937.50
0540	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	12.000 790.000	.000 1.000 1.000	\$790.00	\$790.00
0545	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	8.000 2100.000	.000 1.000 1.000	\$2,100.00	\$2,100.00
0550	643-0010	FIELD FENCE WOVEN WIRE	LF	3,800.000 6.500	6,913.000 .000 6,913.000	\$0.00	\$44,934.50
Category Amount:						\$7,827.50	\$52,762.00
Category Number: 0070 TRAFFIC SIGNAL							
0565	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 16000.000	.000 1.000 1.000	\$16,000.00	\$16,000.00
Category Amount:						\$16,000.00	\$16,000.00
Category Number: 0040 ROADWAY							
0665	670-7000	STEEL CASING - 14 IN	LF	195.000 73.000	460.000 .000 460.000	\$0.00	\$33,580.00
Category Amount:						\$0.00	\$33,580.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 PERMANENT EROSION CONTROL							
0670	700-6910	PERMANENT GRASSING	AC	198.000 1300.000	29.974 3.231 33.205	\$4,200.30	\$43,166.50
0680	700-8000	FERTILIZER MIXED GRADE	TN	60.000 1020.000	14.105 1.402 15.507	\$1,430.04	\$15,817.14
Category Amount:						\$5,630.34	\$58,983.64
Category Number: 0030 TEMPORARY EROSION CONTROL							
0705	716-2000	EROSION CONTROL MATS, SLOPES	SY	112,130.000 1.600	36,010.817 6,118.222 42,129.039	\$9,789.16	\$67,406.46
Category Amount:						\$9,789.16	\$67,406.46
Category Number: 0040 ROADWAY							
0715	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	150.000 70.000	592.218 .000 592.218	\$0.00	\$41,455.26
Category Amount:						\$0.00	\$41,455.26
Category Number: 0030 TEMPORARY EROSION CONTROL							
0770	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		1.000 400.000	15.750 16.500 32.250	\$6,600.00	\$12,900.00
Category Amount:						\$6,600.00	\$12,900.00
Category Number: 0040 ROADWAY							
0830	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 80.750	1,227.220 186.420 1,413.640	\$15,053.42	\$114,151.43
Category Amount:						\$15,053.42	\$114,151.43

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2014

User: vepps

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B34398-12-000-0

Estimate Number: 0023

Pay Period: 07/01/2014
to 07/31/2014

Project Number 422230-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 SOIL CEMENT - ALT 2							
0840	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	8,500.000	.000		
				10.900	3,224.200		
					3,224.200	\$35,143.78	\$35,143.78
Category Amount:						\$35,143.78	\$35,143.78
Category Number: 0040 ROADWAY							
0850	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		40,000.000	23,428.330		
				75.050	3,348.230		
					26,776.560	\$251,284.66	\$2,009,580.83
0855	413-1000	BITUM TACK COAT	GL	56,000.000	13,089.000		
				1.000	1,271.000		
					14,360.000	\$1,271.00	\$14,360.00
Category Amount:						\$252,555.66	\$2,023,940.83
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-71,642.490		
				1.000	3,298.660		
					-68,343.830	\$3,298.66	(\$68,343.83)
		(IN #1)					
Category Amount:						\$3,298.66	-\$68,343.83
Category Number: 0040 ROADWAY							
9055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	533.550		
				74.300	.000		
					533.550	\$0.00	\$39,642.77
Category Amount:						\$0.00	\$39,642.77
Project Total Amount:						\$1,128,743.56	\$16,446,565.57